em	Sat 31-Dec	Sun 1-Jan	Mon 2-Jan	Tues 3-Jan	Wed 4-Jan	Thurs 5-Jan	Fri Sa 6-Jan 7-Ja			Tues 10-Jan	Wed 11-Jan	Thurs 12-Jan	Fri 13-Jan	Sat 14-Jan	Sun 15-Jan	Mon 16-Jan	Tues 17-Jan	Wed 18-Jan	Thurs 19-Jan	Fri 20-Jan	Sat 21-Jan	22
6. Support	37-04	1988	Louis	3-3411	7.20	33411	USAN PA	032	, J-Jan	10-3411	11-7011	11-3411	15/811	147411	25,811	10.3811	27-3411	103811	15-2611	LOVAII	22500	
Dumpster Delivery (Each)  Dumpster Pickup (Each)				2	2	2	4		2	2	2	2	2			2	2					H
Sudbury ConComm Walk Down (ahead of clearing)					X	2	4					2	2									
Commonwealth Arche/Historical Inspections/Trial Rep				х	х	х	х		х	х	х	х	х			х	х	х	х	х		
Tribal Rep SWCA Inspector				х	х	х	x		x	х	х	х	х			х	х	х	х	х		$\vdash$
Kinder Morgan																						
Intel Gate 6 Access				х	х	х	х		х	х	х	х	х									H
Snake Inspector  Turtle Inspector																						H
Road Work																						
Winter Moratorium																						
Handhole Installation  HH#1 Installation																						
HSS-MH#1																						
Excavate  Ledge Removal - Uncovered on 12/2/22																						H
Conduit Instalation																						
Concrete Installation																						
FTB Installation  ROW Work																						
Segment 1 (Wilkins to Chestnut)																						H
Construction Entrances - completed 11/18/22																						
Clearing - completed 12/7/22  E&S Control Installation - silt fence complete																						H
Rail & Tie Removal							2			2	2	2	2			2	2					Ħ
Cut & Fill																						
Segment 2 (Chestnut to Bridge 130)  Construction Entrances																						
Clearing - completed 12/6/22																						
E&S Control Installation - silt fence complete																						
Rail & Tie Removal  Cut & Fill							2		2	2	2											
Segment 3 (Bridge 130 to Main)																						
Construction Entrances - completed 11/16/22																						
Clearing - completed 12/14/22  E&S Control Installation - completed silt fence 12/15/22																						
Rail & Tie Removal				2	2	2				L			L				L					
Cut & Fill																						
Segment 4 (Main to Parmenter)  Construction Entrances - completed 11/15/22																						
Clearing - completed 11/23/22																						Ħ
E&S Control Installation - completed silt fence 12/5/22																						
Rail & Tie Removal - completed 12/28/22  Cut & Fill																						+
Segment 5 (Parmenter to White Pond)																						
Construction Entrances - completed 10/28/22																						
Clearing - completed 11/21/22  E&S Control Installation - completed silt fence																						H
Rail & Tie Removal - completed 12/21/22																						
Cut & Fill - 300' remaining																						
Segment 6 (White Pond to Town Line)  Construction Entrances - completed 10/26/22																						
Clearing - completed 11/16/22																						
E&S Control Installation - completed silt fence 11/29/22																						
Rail & Tie Removal - completed 12/14/22  Cut & Fill - completed 12/21/22																						
Segment 7 (Town Line to Bridge 128)																						
Clearing																						H
E&S Control Installation Rail & Tie Removal																						
Cut & Fill																						
Segment 8 (Bridge 128 to Dutton)  Construction Entrances - completed 10/28/22																						
Clearing																						
E&S Control Installation																						
Rail & Tie Removal																						H
Cut & Fill Segment 9 (Dutton to Peakham)																						
Construction Entrances - completed 11/1/22																						
Clearing																						
E&S Control Installation  Rail & Tie Removal																						
Cut & Fill																						
Segment 10 (Peakham to Horse Pond)  Construction Entrances - completed 11/3/22																						
Clearing										L			L				L					
E&S Control Installation																						
Rail & Tie Removal  Cut & Fill										1												
Cut & Fill Segment 11 (Horse Pond to Union)																						
Construction Entrances - completed 11/4/22																						
Clearing  E&S Control Installation																						
E&S Control Installation Rail & Tie Removal										1			L				L					
Cut & Fill																						
Segment 12 (Union to Boston Post)  Construction Entrances - completed 11/7/22																						
Clearing										L			L				L					
E&S Control Installation																						ſ
Rail & Tie Removal  Cut & Fill																						F
Segment 13 (Boston Post to Bridge 127																						ĺ
Construction Entrances - completed 11/8/22																						
Clearing  E&S Control Installation																						
Rail & Tie Removal																						
Cut & Fill																						ſ
Segment 14 (Bridge 127 to Sudbury SS)  Construction Entrances - completed 11/10/22																						H
Clearing																						
E&S Control Installation																						ſ
Rail & Tie Removal  Cut & Fill										1												
MH Installation											. 7									. T		
MH Installation  MH#11 Installation  MH#12 Installation																						f