

Sudbury to Hudson 115kV Reliability Project  
3 Week Schedule

Item No.	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb
<b>Support</b>																							
Dumpster Delivery (Each)			2	2	2	4	4			2	2	2	2	2			2	2	2	2	2		
Dumpster Pickup (Each)			2	2	2	4	4			2	2	2	2	2			2	2	2	2	2		
Sudbury ConComm Walk Down (ahead of clearing)						X																	
Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Tribal Rep																							
SWCA Inspector			X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Kinder Morgan																							
Intel Gate 6 Access																							
<b>Road Work</b>																							
<b>Winter Moratorium</b>																							
<b>ROW Work</b>																							
<b>Segment 1 (Wilkins to Chestnut)</b>																							
Construction Entrances - completed 11/18/22																							
Clearing - completed 12/7/22																							
E&S Control Installation - completed 1/20/23																							
Rail & Tie Removal - completed 1/20/23																							
Ledge Removal - Started 1/13/23																							
Cut & Fill																							
<b>Segment 2 (Chestnut to Bridge 130)</b>																							
Construction Entrances																							
Clearing - completed 12/6/22																							
E&S Control Installation - completed 1/19/23																							
Rail & Tie Removal - completed 1/13/23																							
Cut & Fill - completed 1/31/23																							
<b>Segment 3 (Bridge 130 to Main)</b>																							
Construction Entrances - completed 11/16/22																							
Clearing - completed 12/14/22																							
E&S Control Installation - completed 1/9/23																							
Rail & Tie Removal - completed 1/11/23																							
Cut & Fill - completed 1/18/23																							
<b>Segment 4 (Main to Parmenter)</b>																							
Construction Entrances - completed 11/15/22																							
Clearing - completed 11/23/22																							
E&S Control Installation - completed silt fence 12/5/22																							
Rail & Tie Removal - completed 12/28/22																							
Cut & Fill - completed 1/11/23																							
<b>Segment 5 (Parmenter to White Pond)</b>																							
Construction Entrances - completed 10/28/22																							
Clearing - completed 11/21/22																							
E&S Control Installation - completed silt fence																							
Rail & Tie Removal - completed 12/21/22																							
Cut & Fill - completed 1/10/23																							
<b>Segment 6 (White Pond to Town Line)</b>																							
Construction Entrances - completed 10/26/22																							
Clearing - completed 11/16/22																							
E&S Control Installation - completed silt fence 11/29/22																							
Rail & Tie Removal - completed 12/14/22																							
Cut & Fill - completed 12/21/22																							
<b>Segment 7 (Town Line to Bridge 128) - VP &amp; WPW</b>																							
Clearing - completed 1/23/23																							
E&S Control Installation - completed 1/31/23																							
Rail & Tie Removal						2	2			2	2	2	2	2			2	2					
Cut & Fill																							
<b>Segment 8 (Bridge 128 to Dutton)</b>																							
Construction Entrances - completed 10/28/22																							
Clearing - completed 1/26/23																							
E&S Control Installation																							
Rail & Tie Removal																			2	2	2		
Cut & Fill																							
<b>Segment 9 (Dutton to Peakham)</b>																							
Construction Entrances - completed 11/1/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
<b>Segment 10 (Peakham to Horse Pond)</b>																							
Construction Entrances - completed 11/3/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
<b>Segment 11 (Horse Pond to Union)</b>																							
Construction Entrances - completed 11/4/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
<b>Segment 12 (Union to Boston Post)</b>																							
Construction Entrances - completed 11/7/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
<b>Segment 13 (Boston Post to Bridge 127)</b>																							
Construction Entrances - completed 11/8/22																							
Clearing																							
E&S Control Installation																							
Rail & Tie Removal																							
Cut & Fill																							
<b>Segment 14 (Bridge 127 to Sudbury SS)</b>																							
Construction Entrances - completed 11/10/22																							
Clearing - completed 1/6/23																							
E&S Control Installation - completed 1/31/23																							
Rail & Tie Removal				2	2	2	2	2															
Cut & Fill																							
<b>MH Installation</b>																							
MH#8 Installation (Segment 3 - Main to Bridge 130)																							
MH#9 Installation (Segment 3 - Main to Bridge 130)																							
MH#10 Installation (Segment 4 - Main to Parmenter)																							
MH#11 Installation (Segment 5 - Parmenter to White Pond) - PFAS																							
MH#12 Installation (Segment 5 - Parmenter to White Pond) - completed 1/23/23																							