m	Ţ	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat
	Support	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	1-Mar	2-Mar	3-Mar	4-Mar
	Dumpster Pelivery (Each) Dumpster Pickup (Each) Fighture Geogram Wells Dump (should of classifier)			2	2	2	4	2				4	4	2	2			2	2	2	2	2	
	Sudbury ConComm Walk Down (ahead of clearing) Commonwealth Arche/Historical Inspections/Trial Rep Tribal Rep			х	х	х	х	х				х	х	х	х			х	х	х	х	х	
	Titual neg SWCA Inspector Kinder Morgan			х	х	х	х	х				х	х	х	х			х	х	х	х	х	
	Intel Gate 6 Access Road Work																						
	Winter Moratorium ROW Work																						
	Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22																						
	Clearing - completed 12/7/22 E&S Control Installation - completed 1/20/23																						
	Rail & Tie Removal - completed 1/20/23 Ledge Removal - Started 1/13/23																						
	Cut & Fill Segment 2 (Chestnut to Bridge 130)																						
	Construction Entrances Clearing - completed 12/6/22																						
	E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																						
	Cut & Fill - completed 1/31/23 Segment 3 (Bridge 130 to Main)																						
	Construction Entrances - completed 11/16/22 Clearing - completed 12/14/22																						
	E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23																						
	Cut & Fill - completed 1/18/23 Segment 4 (Main to Parmenter)																						
	Construction Entrances - completed 11/15/22 Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																						
	EBS Control Installation - completed slit fence 12/5/22 Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																						
	Cut & Fill - completed 1/11/23 Segment 5 (Parmenter to White Pond) Construction Entrances - completed 10/28/22																						
	Construction entrances - completed 10/28/22 Clearing - completed 11/21/22 E&S Control Installation - completed silt fence																						
	Eas Control instalation - completed six fence Rail & Tie Removal - completed 1/21/22 Cut & Fill - completed 1/10/23																						
	Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22																						
	Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22																						
	Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22																						
	Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23																						
	E&S Control Installation - completed 1/31/23 Rail & Tie Removal			2	2	2	2																
	Cut & Fill Segment 8 (Bridge 128 to Dutton)																						
	Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23																						
	E&S Control Installation - completed 2/3/23 Rail & Tie Removal						2	2				2											
	Cut & Fill Segment 9 (Dutton to Peakham)																						
	Construction Entrances - completed 11/1/22 Clearing - completed 2/3/23																						
	E&S Control Installation - Completed 2/8/23 Rail & Tie Removal											2	2										
	Cut & Fill Segment 10 (Peakham to Horse Pond)																						
	Construction Entrances - completed 11/3/22 Clearing - Completed 2/10/23																						
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal												2	2									
	Cut & Fill Segment 11 (Horse Pond to Union)																						
	Construction Entrances - completed 11/4/22 Clearing																						
	E&S Control Installation Rail & Tie Removal																	2	2	2	2	2	
	Cut & Fill Segment 12 (Union to Boston Post)																						
	Construction Entrances - completed 11/7/22 Clearing																						
	E&S Control Installation Rail & Tie Removal																						
	Cut & Fill Segment 13 (Boston Post to Bridge 127 Construction Entrances - completed 11/8/72																						
	Construction Entrances - completed 11/8/22 Clearing ERS Control Installation																						
	E&S Control Installation Rail & Tie Removal Cut & Fill																						
	Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22																						
	Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23																						
	Rail & Tie Removal - completed 2/8/23 Cut & Fill																						
	MH Installation MH#7 Installation (Segment 2 - Bridge 130 to Chestnut)																						
	MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#9 Installation (Segment 3 - Main to Bridge 130)																						
	MH#II0 Installation (Segment 4 - Main to Parmenter) - completed 2/6/23 MH#II1 Installation (Segment 5 - Parmenter to White Pond) - PFAS Dewatering																						
	MH#12 Installation (Segment 5 - Parmenter to White Pond) - completed 1/23/23 MH#13 Installation (Segment 5 - Parmenter to White Pond) - completed 1/30/23																						
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main) Excavate Ductbank																						
	excavate Ductoank Conduit Installation Concrete Installation																						
	Concrete installation MH#9-MH#10 (Segment 3-4 Bridge 130 to Parmenter)																						
	Excavate Ductbank Conduit Instalation																						
	Concrete Installation FTB Installation																						
	MH#10-MH#11 (Segment 4 - Main to Parmenter) Excavate Ductbank - Held due to PFAS																						
	Conduit Instalation - Held due to PFAS																						
	Concrete Installation - Held due to PFAS																						_
	FTB Installation - Held due to PFAS MH#11-MH#12 (Segment 5 - Parmenter to White Pond)																						