T												T -	***		-				-				
	Support	Sat 18-Feb	Sun 19-Feb	Mon 20-Feb	Tues 21-Feb	Wed 22-Feb	Thurs 23-Feb	Fri 24-Feb	Sat 25-Feb	Sun 26-Feb	Mon 27-Feb	Tues 28-Feb	Wed 1-Mar	Thurs 2-Mar	Fri 3-Mar	Sat 4-Mar	Sun 5-Mar	Mon 6-Mar	Tues 7-Mar	Wed 8-Mar	Thurs 9-Mar	Fri 10-Mar	Sat 11-Mar
ŀ	Dumpster Pickup (Each) Dumpster Pickup (Each)				4	4	2	2			2	2	2	2	2			2	2	2	2	2	
(Sudbury ConComm Walk Down (ahead of clearing) Commonwealth Arche/Historical inspections/Trial Rep				х	х	х	х			х	х	х	х	х			х	х	х	х	х	
9	Tribal Rep SWCA Inspector				х	х	х	х			х	х	х	х	х			х	х	х	х	х	
ŀ	Kinder Morgan Intel Gate 6 Access																						
,	Road Work Winter Moratorium ROW Work																						
!	Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22																						
-	Clearing - completed 12/7/22 E&S Control Installation - completed 1/20/23																						
+	Rail & Tie Removal - completed 1/20/23 Ledge Removal - Started 1/13/23																						
_	Cut & Fill Segment 2 (Chestnut to Bridge 130)																						
(Construction Entrances Clearing - completed 12/6/22																						
ŀ	E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																						
:	Cut & Fill - completed 1/31/23 Segment 3 (Bridge 130 to Main) Construction Entrances - completed 11/16/22																						
(Clearing - completed 12/14/22 E&S Control Installation - completed 1/9/23																						
ŀ	Cut & Fill - completed 1/18/23																						
:	Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22																						
(Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																						
ı	Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																						
-	Segment 5 (Parmenter to White Pond) Construction Entrances - completed 10/28/22																						
ŀ	Clearing - completed 11/21/22 E&S Control Installation - completed silt fence																						
(Rail & Tie Removal - completed 12/21/22 Cut & Fill - completed 1/10/23																						
(Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22																						
	Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22 Bail & Tie Removal - completed 12/14/72																						
	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128)																						
(Clearing - completed 1/23/23 E&S Control Installation - completed 1/31/23																						
ŀ	Cut & Fill																						
!	Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22																						
(Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23																						
+	Rail & Tie Removal - completed 2/17/23 Cut & Fill				2																		
	Segment 9 (Dutton to Peakham) Construction Entrances - completed 11/1/22																						
	Clearing - completed 2/3/23 E&S Control installation - Completed 2/8/23																						
(Rail & Tie Removal Cut & Fill				2	2																	
(Segment 10 (Peakham to Horse Pond) Construction Entrances - completed 11/3/22																						
ŀ	Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23																						
(Rail & Tie Removal Cut & Fill Segment 11 (Horse Pond to Union)					2	2																
(Construction Entrances - completed 11/4/22 Clearing																						
	ERS Control Installation Rail & Tie Removal										2	2	2	2	2			2	2	2	2		
(Cut & Fill Segment 12 (Union to Boston Post)																						
(Construction Entrances - completed 11/7/22 Clearing																						
ı	E&S Control Installation Rail & Tie Removal																					2	
:	Cut & Fill Segment 13 (Boston Post to Bridge 127																						
(Construction Entrances - completed 11/8/22 Clearing																						
ı	E&S Control Installation Rail & Tie Removal																						
:	Cut & Fill Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22																						
(Construction Entrances - completed 11/10/22 Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23																						
ŀ	E&S Control Installation - completed 1/21/23 Rail & Tie Removal - completed 2/8/23 Cut & Fill																						
ļ	MH Installation MH#7 Installation (Segment 2 - Bridge 130 to Chestnut)																						
ı	MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23																						
	MH#10 Installation (Segment 4 - Main to Parmenter) - completed 2/6/23 MH#11 Installation (Segment 5 - Parmenter to White Pond) - PFAS Dewatering																						
	MH#12 Installation (Segment 5 - Parmenter to White Pond) - completed 1/23/23 MH#13 Installation (Segment 5 - Parmenter to White Pond) - completed 1/30/23																						
ŀ	MH#8-MH#9 (Segment 3-4 Bridge 130 to Parmenter) Excavate Ductbank																						
(Conduit Instalation Concrete Installation																						
ļ	FTB Installation MH#9-MH#10 (Segment 3-4 Bridge 130 to Parmenter)																						
0	Excavate Ductbank Conduit Instalation																						
ı	Concrete Installation FTB Installation																						
ŀ	MH#10-MH#11 (Segment 4 - Main to Parmenter) Excavate Ductbank - Held due to PFAS Conduit Instalation - Held due to PFAS																						
(Conduit Instalation - Held due to PFAS Concrete Installation - Held due to PFAS FTB Installation - Held due to PFAS																						
þ	FTB Installation - Held due to PFAS MH#11-MH#12 (Segment 5 - Parmenter to White Pond) Excavate Ductbank - Held due to PFAS																						
(Excavate Ductbank - Held due to PFAS Conduit Instalation - Held due to PFAS Concrete Installation - Held due to PFAS																						
+	Concrete Installation - Held due to PFAS FTB Installation - Held due to PFAS																						