m		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	
	Support Dumpster Delivery (Each)	18-Mar	19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	
	Dumpster Pickup (Each) Sudbury ConComm Walk Down (ahead of clearing)			2	2																			
	Commonwealth Arche/Historical Inspections/Trial Rep Tribal Rep			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		ļ
	SWCA Inspector Kinder Morgan Intel Gate 6 Access			Ŷ	^	^	^	^			_	^	^	^	^			X	x	X		^		ļ
	Road Work Winter Moratorium																							
	ROW Work Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22 E&S Control Installation - completed 1/20/23																							İ
	Rail & Tie Removal - completed 1/20/23 Ledge Removal - Started 1/13/23																							ļ
	Cut & Fill Segment 2 (Chestnut to Bridge 130) Construction Entrances																							İ
	Clearing - completed 12/6/22 E&S Control Installation - completed 1/19/23																							
	Rail & Tie Removal - completed 1/13/23 Cut & Fill - completed 1/31/23 Segment 3 (Bridge 130 to Main)																							
	Construction Entrances - completed 11/16/22 Clearing - completed 12/14/22																							İ
	E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23																							I
	Cut & Fill - completed 1/18/23 Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22																							İ
	Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																							
	Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																							ļ
	Segment 5 (Parmenter to White Pond) Construction Entrances - completed 10/28/22 Clearing - completed 11/21/22																							
	E&S Control Installation - completed silt fence Rail & Tie Removal - completed 12/21/22																							1
	Cut & Fill - completed 1/10/23 Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22																							
	Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22																							1
	Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22																							I
	Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23 E&S Control Installation - completed 1/31/23																							
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill ~100' remaining w/in vernal pool																							1
	Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23 Rail & Tie Removal - completed 2/17/23																							1
	Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																							1
	Construction Entrances - completed 11/1/22 Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23																							1
	Rail & Tie Removal - Completed 2/22/23 Cut & Fill																							İ
	Segment 10 (Peakham to Horse Pond) Construction Entrances - completed 11/3/22																							
	Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																							1
	Cut & Fill Segment 11 (Horse Pond to Union)																							1
	Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																							1
	Rail & Tie Removal - Completed 3/9/23 Cut & Fill																							1
	Segment 12 (Union to Boston Post) Construction Entrances - completed 11/7/22																							I
	Clearing - completed 2/28/23 E&S Control Installation - completed 3/21/23 Rail & Tie Removal - completed 3/17/23																							1
	Cut & Fill Segment 13 (Boston Post to Bridge 127																							1
	Construction Entrances - completed 11/8/22 Clearing - completed 3/3/23																							1
	E&S Control Installation - Completed Silt Fence Rail & Tie Removal Cut & Fill			2	2																			j
	Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22																							ĺ
	Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23 Rail & Tie Removal - completed 2/8/23																							1
	Cut & Fill MH Installation																							
	MH#5 Installation (Segment 1 - Wilkins to Chestnut) MH#6 Installation (Segment 1 - Wilkins to Chestnut)																							1
	MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23 MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23																							1
	MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23 MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23																							ĺ
	MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23 MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23																							4
	HH Installation HH#7 Installation - Completed HH#8 Installation - Completed																							ļ
	HH#9 Installation - Completed (Tied In) HH#10 Installation - Completed (Tied In)																							ĺ
	HH#13 Installation - Completed MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)																							
	Excavate Ductbank Conduit Instalation Concrete Installation																							1
	FTB Installation Final Grade																							Í
	MH#8-MH#9 (Segment 3-4 Bridge 130 to Parmenter) Excavate Ductbank																							ĺ
	Conduit Installation Concrete Installation																				\vdash	\vdash		1