	(Schedule																							
Item No.	Support	Sat 25-Mar	Sun 26-Mar	Mon 27-Mar	Tues 28-Mar	Wed 29-Mar	Thurs 30-Mar	Fri 31-Mar	Sat 1-Apr	Sun 2-Apr	Mon 3-Apr	Tues 4-Apr	Wed 5-Apr	Thurs 6-Apr	Fri 7-Apr	Sat 8-Apr	Sun 9-Apr	Mon 10-Apr	Tues 11-Apr	Wed 12-Apr	Thurs 13-Apr	Fri 14-Apr	Sat 15-Apr	Sun 16-Apr
	Dumpster Delivery (Each) Dumpster Pickup (Each) Sudbury ConComm Walk Down (ahead of clearing) Commonwealth Arche/Historical Inspections/Trial Rep					,																		
	Tribal Rep SWCA Inspector			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Kinder Morgan Intel Gate 6 Access Road Work										x	х	х											
	Winter Moratorium Catch Basin Survey - MH#2,3,4 Completed																							
	Manhole Installation MH#2 Installation - pending soil diposal location																							
	MH#3 Installation MH#4 Installation ROW Work																							
	Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22 E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23 Curt & Fill Segment 2 (Chestnut to Bridge 130)																							
	Construction Entrances Clearing - completed 12/6/22																							
	E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23 Cut & Fill - completed 1/31/23																							
	Segment 3 (Bridge 130 to Main) Construction Entrances - completed 11/16/22																							
	Clearing - completed 12/14/22 E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23																							
	Cut & Fill - completed 1/18/23 Segment 4 (Main to Parmenter)																							
	Construction Entrances - completed 11/15/22 Clearing - completed 11/23/22																							
	E&S Control Installation - completed silt fence 12/5/22 Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																							
	Segment 5 (Parmenter to White Pond) Construction Entrances - completed 10/28/22																							
	Clearing. completed 11/21/22 EBS Control Installation - completed slit fence Rail & Tie Removal - completed 2/21/22 Cut & Fill - completed 1/10/23																							
	PFAS Material Fill Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22 (Cearing - completed 11/16/22																							
	E&S Control Installation - completed silt fence 11/29/22 Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128)																							
	Clearing - completed 1/23/23 E&S Control Installation - completed 1/31/23 Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
	Cut & Fill - ~100' remaining w/in vernal pool Segment 8 (Bridge 128 to Dutton)																							
	Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23																							
	kall & Tie Removal - completed 2/17/23 Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																							
	Construction Entrances - completed 11/1/22 Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23																							
	Rail & Tie Removal - Completed 2/22/23 Cut & Fill - complete outside of vernal pool																							
	Segment 10 (Peakham to Horse Pond) Construction Entrances - completed 11/3/22 Clearing - Completed 2/10/23																							
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - complete outside of vernal pool Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22																							
	Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																							
	Rail & Tie Removal- Completed 3/9/23 Cut & Fill Segment 12 (Union to Boston Post)																							
	Construction Entrances - completed 11/7/22 Clearing - completed 2/28/23																							
	E&S Control Installation - completed 3/21/23 Rail & Tie Removal- completed 3/17/23 Cut & Fill																							
	Segment 13 (Boston Post to Bridge 127 Construction Entrances - completed 11/8/22 Clearing - completed 3/3/23																							
	E&S Control Installation - Completed Silt Fence Rail & Tie Removal																							
	Cut & Fill Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22																							
	Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23																							
	Rail & Tie Removal - completed 2/8/23 Cut & Fill MH Installation																							
	MH#5 installation (Segment 1 - Wilkins to Chestnut) MH#6 installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23																							
	MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23 MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23																							
	MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23 MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23 MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23																							
	MHH13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23 HH Installation HHP7 Installation - Completed WMS (exchalibition - Completed																							
E	HH#8 Installation - Completed HH#9 Installation - Completed (Tied In) HH#10 Installation - Completed (Tied In)																							
	HH#13 Installation - Completed MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)																							
	Exavate Ducthank Conduit Installation Concrete Installation																							
	FFB Installation MH#8-MH#9 (Segment 3-4 Bridge 130 to Parmenter) Excavate Ductbank Conduit Instalation																							
	Concrete Installation FTB Installation MH#24-MH#25 (Segment 12 - Union to Boston Post)																							
	Excavate Ductbank Conduit Instalation Concrete Installation																							
	Concrete installation FTB installation Wall #1 (Segment 1)																							
	Installing Sheeting Wall #2 (Segment 1) Installing Sheeting																							
	Installing Sheeting Wall #13 (Segment 14) Installing Sheeting - completed 3/27/23																							
	,																							