Sudbur	y to Hudson 115kV Reliability Project																							
	Schedule																							
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Şun
ltem No.		8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr
	Support Commonwealth Arche/Historical Inspections/Trial Rep			x	x	x	x	x				x	x	x	x			x	x	x	x	x		
	Tribal Rep SWCA Inspector			x	x	x	x	x				x	x	x	x			x	x	x	x	x		
	Kinder Morgan Intel Gate 6 Access																							
	Road Work											-										-		
	Manhole Installation MH#2 Installation - pending soil diposal location																							
	MH#3 Installation MH#4 Installation - Completed 4/7/23																							
	Handhole Installation HH#1 Installation - Completed 11/30/22																							
	Road Crossings																							
	Hudson DPW Access Road Crossing (Segment 2) - Completed 4/7/23 Main Street Crossing (Hudson, MH#9-MH#10)																							
	Parmenter Road Crossing (Hudson, MH#11-MH#12) ROW Work																							_
	Segment 1 (Wilkins to Chestnut)																							
	Construction Entrances - completed 11/18/22 Clearing - completed 12/7/22																							
	E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																							-
	Ledge Removal - Started 1/13/23 Cut & Fill																							
	Segment 2 (Chestnut to Bridge 130)																					-		
	Construction Entrances Clearing - completed 12/6/22																							
<u> </u>	E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23				<u> </u>	<u> </u>								$\left  - \right $					<u> </u>					
	Cut & Fill - completed 1/31/23																							
	Elevation Re-Grading Segment 3 (Bridge 130 to Main)																							
	Construction Entrances - completed 11/16/22 Clearing - completed 12/14/22																							
	ESS Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/1/23																							
	Cut & Fill - completed 1/18/23																							
	Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22																							-
	Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																							
	Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/1/23																							
	Segment 5 (Parmenter to White Pond)																							
	Construction Entrances - completed 10/28/22 Clearing - completed 11/21/22											-												-
	E&S Control Installation - completed silt fence Rail & Tie Removal - completed 12/21/22																							
	Cut & Fill - completed 1/10/23																							
	PFAS Material Fill Segment 6 (White Pond to Town Line)																							
	Construction Entrances - completed 10/26/22 Clearing - completed 11/16/22											-												-
	E&S Control Installation - completed silt fence 11/29/22 Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/21/22																							
	Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23																							
	E&S Control Installation - completed 1/31/23 Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)											-												-
	Cut & Fill - ~100' remaining w/in vernal pool Segment 8 (Bridge 128 to Dutton)																							_
	Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23																							
	Rail & Tie Removal - completed 2/17/23 Cut & Fill - completed 2/27/23																							
	Segment 9 (Dutton to Peakham) Construction Entrances - completed 11/1/22																							
	Clearing - completed 2/3/23																							
	E&S Control Installation - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23																							
	Cut & Fill - complete outside of vernal pool Segment 10 (Peakham to Horse Pond)																							
	Construction Entrances - completed 11/3/22																							
	Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23																							
	Rail & Tie Removal - Completed 2/24/23 Cut & Fill - complete outside of vernal pool																							
	Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22																							
	Clearing - Completed 2/23/23																							
	E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23																							
	Cut & Fill Segment 12 (Union to Boston Post)																							
	Construction Entrances - completed 11/7/22																							
	Clearing - completed 2/28/23 E&S Control Installation - completed 3/21/23																							
_	Rail & Tie Removal - completed 3/17/23 Cut & Fill - Completed 4/4/23				L	L													L					
	Segment 13 (Boston Post to Bridge 127 Construction Entrances - completed 11/8/22																							
	Clearing - completed 3/3/23																							
	E&S Control Installation - Completed Silt Fence Rail & Tie Removal - Completed 3/27/23																							
	Cut & Fill Segment 14 (Bridge 127 to Sudbury SS)																							
	Clearing - completed 11/0/22 Clearing - completed 12/0/23																							
	E&S Control Installation - completed 1/27/23																							
L	Rail & Tie Removal - completed 2/8/23 Cut & Fill - complete outside of vernal pool																							
	MH Installation MH#5 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/31/23																							
	MH#6 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23																							
	MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23 MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23																							
1	MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23			1	1	1						-	1	I T					1	1				

MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23												
MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23												
MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23												
MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23												
MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23												
MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23												
HH Installation												
HH#7 Installation - Completed												
HH#8 Installation - Completed												
HH#9 Installation - Completed (Tied In)												
HH#10 Installation - Completed (Tied In)												
HH#13 Installation - Completed												
MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)												
Excavate Ductbank												
Conduit Instalation												
Concrete Installation												
FTB Installation												
MH#11-MH#12 (Segment 5 - Parmenter to White Pond)												
Excavate Ductbank												
Conduit Instalation												
Concrete Installation												
FTB Installation												
MH#12-MH#13 (Segment 5 - Parmenter to White Pond)												
Excavate Ductbank												
Conduit Instalation												
Concrete Installation												
FTB Installation												
Wall #1 (Segment 1)												
Installing Sheeting												
Wall #2 (Segment 1)												
Installing Sheeting												
Wall #13 (Segment 14)												
Installing Sheeting - completed 3/27/23												