Support Commonwealth Arche/Historical Inspections/Trial Rep Trial Rep SWCA Inspector	Sat 15-Apr	Sun 16-Apr	Mon 17-Apr	Tues 18-Apr X	Wed 19-Apr	Thurs 20-Apr X	Fri 21-Apr X	Sat 22-Apr	Sun 23-Apr	Mon 24-Apr X	Tues 25-Apr X	Wed 26-Apr X	Thurs 27-Apr X	Fri 28-Apr X	Sat 29-Apr	Sun 30-Apr	Mon 1-May X	Tues 2-May X	Wed 3-May X	Thurs 4-May	Fri S-May X	Sat 6-May	Sun 7-May
Kinder Morgan intel Gate & Access Road Work Winter Moratorium Cotch Basin Survey - MHR2,3,4 Completed																							
Test Pits - Nution Road Way Mish - Mutel 2,3,4 Completed Estima Ducthank Testing - Info Received from HL&P Manhole Installation Intel® Essement Limbing (RFIB001 - MHB1 36° RCP Drain Conflict) MHB1 Installation - Completed 11/22/72 MHB2 Installation - Completed 11/22/72 MHB2 Installation - Completed 10/22/73																							
MMM Installation MMM Installation MMM Installation Completed 4/7/23 MMM A-MMS Excepte Excepte Conduct Installation Conduct Installation																							
Concrete Installation The Installation Road Crossings Hutton DPW Access Road Crossing (Segment 2) - Completed 4/7/23 Main Street Crossing Pludon, MH9-MH910) Parmenter Road Conging (Hutbon, MH9-MH911)																							
varientems voos Uossing (Misolos, Minit) - varient2) White Poor Road Corsing (Misolos, Minit) - Athield (A) ROW Work Segment 1 (Wilklins to Chestmut) Construction Entrances - completed 11/18/72 Clearing - completed 12/7/72 Clearing - completed 12/7/72																							
Rall & Tie Removal - competest / 170/23 Ledge Removal - Startnet J / 13/73 Ledge Removal - Startnet J / 13/73 Segment 2 (Chestnut to Bridge 130) Construction Enhances																							
#8.5 Control installation - completed 1/19/23 #8.18 & Tie Removal - completed 1/31/23 Cut & Fill - completed 1/31/23 Breation Re-Grading Segment 3 (Bridge 130 to Main) Construction furturaces - completed 1/1/6/22																							
Gearing - completed 12/14/22 68.5 Control installation - completed 19/23 88.1 The Removal - completed 1/18/23 Curl & Fill - completed 1/18/23 Segment 4 (Main to Parmenter) Construction fortunes - completed 11/15/22																							
Gearing - completed 11/23/22 ################################																							
Construction Entrances - completed 31/28/22 Gentrie - completed 11/21/22 EES Control Installation - completed silt fence Rail & Tile Removal - completed 1/27/2/2 Cut & Fill - completed 1/10/23 PFAS Material Fill PFAS Material Fill																							
Segment 6 (White Pond to Town Line) Construction Entrance - completed 10/26/22 Gearing - completed 11/16/22 GEAS Control Installation - completed 3if fence 11/29/22 RES Control Installation - completed 2if Fence 11/29/22 Cut & Fill - completed 12/21/22 Cut & Fill - completed 12/21/22																							
Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/3/3 85.5 Control Installation - completed 1/31/73 Rail & Tie Removal - completed 2/15/73 (Bluck Razer Remaining) Cut & Rill - 100' remaining w/in vernal pool Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/78/72																							
Clearing - completed 1/36/23 R&S Control Installation - completed 2/3/23 R&S Control Installation - completed 2/3/23 Cut & fill - completed 2/3/7/23 Cut & fill - completed 2/3/7/33 Segment 9 (Dutton to Peakham)																							
Construction Entrances - completed 31/1/22 Gestrig - completed 3/1/23 E&S Control Installation - Completed 3/1/2/3 Rail & Tile Removal - Completed 2/1/2/2/3 Control Installation - Completed 3/1/2/3 Control Installation - Contr																							
Construction Entrances - completed 11/1/22 Gearing - Completed 2/1/0/3 8&S Control Installation - Completed 2/14/13 Rall & Tile Removal - Completed 2/14/23 Rall & Tile Removal - Completed 2/14/23 Cut & Fill - complete outside of vernal pool Segment 11 (Forse Pond to Union)																							
Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 East Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill																							
Segment 12 (Union to Boston Post) Construction Entrances - completed 1/17/22 Cearing - completed 1/18/23 EBS Control Installation - completed 3/12/23 Rail & Tile Removal - completed 3/12/23 Cearing																							
Completed 3/1/23 Clearing - Co																							
completed 186/23 Clearing: completed 186/23 Clearing: completed 186/23 Clearing: completed 186/23 SES Control Installation completed 177/73 Rail & Tie Removal - completed 2/8/23 Cut & Fill - complete outside of vernal pool Mill Installation																							
MMHS installation Degment 1 - Wilkins to Chestruity - Completed 3/31/23 MMHS installation Degment 1 - Wilkins to Chestruity - Completed 3/31/23 MMHS installation Degment 1 - Wilkins to Chestruity - Completed 3/27/23 MMHS installation Degment 2 - Bridge 310 Octoberative 1 - Completed 2/3/23 MMHS installation Degment 3 - Main to Bridge 130) - Completed 2/3/23 MMHS installation Degment 3 - Main to Bridge 130) - Completed 2/3/23 MMHS installation Degment 3 - Main to Bridge 130) - Completed 2/3/23																							
MMHII Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23 MMHII Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23 MMHII Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23 MMHII Installation (Segment 10 - Peakham to Horse Pond) MMHII Installation (Segment 11 - Booton Pont Road to Bridge 127)																							
HH Installation HHM Prostallation - Completed HHMS Installation - Completed (Ted In)																							
MH87-MH88 (Segment 2-3 - Bridge 130 to Main) Excepte to puttaink Concrete installation Concrete installation TB installation WH#11-MH#12 (Segment 5 - Parmenter to White Pond)																							
Exzavate Ductbank Conduit Installation Concrete Installation Fil Installation MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																							
Discovet Deutshak Concrete Installation Fill Installation Fill Installation Wall #1 (Segment 1) Installing Sheeting																							
Wall #2 (Segment 1) Installing Sheeting Wall #13 (Segment 14) Installing Sheeting - completed 3/27/23																							