Item	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
No. Support Commonwealth Arche/Historical Inspections/Trial Rep	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May
Tribal Rep SWCA Inspector			x	х	x	x	x			x	x	х	x	х			x	x	х	x	x		
Kinder Morgan Intel Gate 6 Access										,		^											
Road Work																							
Manhole Installation MH#1 Installation - Completed 11/23/22																							
MH#2 Installation - pending soil diposal location / dewatering MH#3 Installation - Completed 4/21/23																							
MH#4 Installation - Completed 4/7/23 MH#4-MH#5																							
Excavate Conduit Instalation																							
Concrete Installation FTB Installation																							
Road Crossings Hudson DPW Access Road Crossing (Segment 2) - Completed 4/7/23																							
Main Street Crossing (Hudson, MH#9-MH#10) Parmenter Road Crossing (Hudson, MH#11-MH#12) - Completed 5/1/23																							
White Pond Road Crossing (Hudson, MH#13-MH#14) ROW Work																							
Segment 1 (Wilkins to Chestnut) Clearing - completed 12/7/22																							
E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																							
Ledge Removal - Started 1/13/23 Cut & Fill																							
Segment 2 (Chestnut to Bridge 130) Clearing - completed 12/6/22																							
E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																							
Cut & Fill - completed 1/31/23																							
Elevation Re-Grading - pending regradeing redesign Final Grading Somment 2 (Bridge 120 to Majn)																							
Segment 3 (Bridge 130 to Main) Clearing - completed 12/14/22 ESS Control Installation - completed 1/0/23																							
E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23 Cata Cill - completed 1/11/23																							
Cut & Fill - completed 1/18/23 Segment 4 (Main to Parmenter)																							
Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																							
Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																							
Segment 5 (Parmenter to White Pond) Clearing - completed 11/21/22																							
E&S Control Installation - completed silt fence Rail & Tie Removal - completed 12/21/22																							
Cut & Fill - completed 1/10/23 PFAS Material Fill - completed 4/21/23																							
Segment 6 (White Pond to Town Line) Clearing - completed 11/16/22																							
E&S Control Installation - completed silt fence 11/29/22 Rail & Tie Removal - completed 12/14/22																							
Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128)																							
E&S Control Installation - completed 1/31/23 Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
Cut & Fill - ~100' remaining w/in vernal pool																							
Segment 8 (Bridge 128 to Dutton) Clearing - completed 1/26/23																							
E&S Control Installation - completed 2/3/23 Rail & Tie Removal - completed 2/17/23																							
Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																							
Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23																							
Rail & Tie Removal - Completed 2/22/23 Cut & Fill - complete outside of vernal pool																							
Segment 10 (Peakham to Horse Pond) Clearing - Completed 2/10/23																							
E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																							
Cut & Fill - complete outside of vernal pool Segment 11 (Horse Pond to Union)																							
Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																							
Rail & Tie Removal - Completed 3/9/23 Cut & Fill - TBD on Import until VP lifted																							
Segment 12 (Union to Boston Post) Clearing - completed 2/28/23																							
E&S Control Installation - completed 3/21/23 Rail & Tie Removal - completed 3/17/23																							
Cut & Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127																							
Clearing - completed 3/3/23 E&S Control Installation - Completed																							
Rail & Tie Removal - Completed 3/27/23 Cut & Fill - Completed 4/15/23																							
Segment 14 (Bridge 127 to Sudbury SS) Clearing - completed 1/6/23																							
E&S Control Installation - completed 1/27/23 Rail & Tie Removal - completed 2/8/23																							
Cut & Fill - complete outside of vernal pool																							
MH Installation MH#22 Installation (Segment 11 - Horse Pond to Union)																							
MH#23 Installation (Segment 11 - Horse Pond to Union) MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																							
Excavate Ductbank Conduit Instalation																							
Concrete Installation FTB Installation																							
MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Excavate Ductbank																							
Conduit Instalation Concrete Installation																							
FTB Installation Wall #1 (Segment 1)																							
Installing Sheeting Wall #2 (Segment 1)																							
Installing Sheeting Wall #13 (Segment 14)																							
Installing Sheeting - completed 3/27/23																							