Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

ltem		Sat Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
No.	Support	6-May 7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May
	Commonwealth Arche/Historical Inspections/Trial Rep Tribal Rep SWCA Inspector		x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	Kinder Morgan Intel Gate 6 Access			~	~	^	~			~	^	~	~	~			'n	~	^	~	~		
	Road Work Manhole Installation																						
	MH#1 Installation - Completed 11/23/22 MH#2 Installation - pending soil diposal location / dewatering																						
	MH#3 Installation - Completed 4/21/23 MH#4 Installation - Completed 4/7/23																						
	MH#4-MH#5 Excavate																						
	Conduit Instalation Concrete Installation																						
	FTB Installation Road Crossings																						
	Hudson DPW Access Road Crossing (Segment 2) - Completed 4/7/23 Main Street Crossing (Hudson, MH#9-MH#10) - Completed 5/4/23																						
	Parmenter Road Crossing (Hudson, MH#11-MH#12) - Completed 5/1/23 White Pond Road Crossing (Hudson, MH#13-MH#14)																						
	ROW Work Segment 1 (Wilkins to Chestnut)																						
	Clearing - completed 12/7/22 E&S Control Installation - completed 1/20/23																						
	Rail & Tie Removal - completed 1/20/23 Ledge Removal - Started 1/13/23																						
	Cut & Fill Segment 2 (Chestnut to Bridge 130) Clearing - completed 12/6/22																						
	ESS Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																						
	Cut & Fill - completed 1/31/23 Elevation Re-Grading - pending regradeing redesign																						
	Final Grading Install Gravel																						
	Segment 3 (Bridge 130 to Main) Clearing - completed 12/14/22																						
	E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23																						
	Cut & Fill - completed 1/18/23 Segment 4 (Main to Parmenter)																						
E	Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																				_		
	Rail & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																						
	Segment 5 (Parmenter to White Pond) Clearing - completed 11/21/22																						
	E&S Control Installation - completed silt fence Rail & Tie Removal - completed 12/21/22																						
	Cut & Fill - completed 1/10/23 PPAS Material Fill - completed 4/21/23																						
	Segment 6 (White Pond to Town Line) Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22																						
	EXS Control Installation - completed slit fence 11/29/22 Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22																						
	Segment 7 (Town Line to Bridge 128) E&Control Installation - completed 1/31/23																						
	Rail & Tie Remote instantion - completed 2/15/23 (Black Racer Remaining) Cut & Fill																						
	Segment 8 (Bridge 128 to Dutton) Claring - completed 1/26/23																						
	E&S Control Installation - completed 2/3/23 Rail & Tie Removal - completed 2/17/23																						
	Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																						
	Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23																						
	Rail & Tie Removal - Completed 2/22/23 Cut & Fill - complete outside of vernal pool																						
	Segment 10 (Peakham to Horse Pond) Clearing - Completed 2/10/23																						
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																						
	Cut & Fill - complete outside of vernal pool Segment 11 (Horse Pond to Union)																						
	Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																						
	Rail & Tie Removal - Completed 3/9/23 Cut & Fill - TBD on Import until VP lifted																						
	Segment 12 (Union to Boston Post) Clearing - completed 2/28/23 E&S Control Installation - completed 3/21/23																						
	Rail & Tie Removal - completed 3/17/23 Cut & Fill - Completed 4/4/23																						
	Segment 13 (Boston Post to Bridge 127 Clearing - completed 3/3/23																						
	E&S Control Installation - Completed Rail & Tie Removal - Completed 3/27/23													_									
	Cut & Fill - Completed 4/15/23 Segment 14 (Bridge 127 to Sudbury SS)																						
	Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23																						
	Rail & Tie Removal - completed 2/8/23 Cut & Fill - complete outside of vernal pool																						
	MH Installation MH#5 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/31/23																						
	MH#6 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23 MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23																						
	MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23																						
	MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23 MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23 MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23																						
	MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23 MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23 MH#21 Installation (Segment 10 - Peakham to Horse Pond) - Completed 4/28/23																						
	MH#22 Installation (Segment 11 - Horse Pond to Union) - Completed 5/5/23																						
	MH#23 Installation (Segment 11 - Horse Pond to Union) MH#25 Installation (Segment 13 - Boston Post Road to Bridge 127) MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																						
	MHRb-MHR/ (Segment 1-2 - Wilkins to Bridge 130) Excavate Ductbank Conduit Instalation																						
	Conduit Instalation Concrete Installation FTB Installation																						
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Excavate Ductbank																						
	Conduit Instalation Concrete Installation																						
	FTB Installation MH#20-MH#21 (Segment 10 - Peakham to Horse Pond)												_										
	Excavate Ductbank Conduit Instalation																						
E	Concrete Installation FTB Installation																						