3 Week Schedule			
		_	
		_	
		_	

Item		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
No.	Support	13-May	14-May	15-May	16-May	17-May	18-May	19-May	20-May	21-May	22-May	23-May	24-May	25-May	26-May	27-May	28-May	29-May	30-May	31-May	1-Jun	2-Jun	3-Jun	4-Jun
	Commonwealth Arche/Historical Inspections/Trial Rep Tribal Rep			x	x	x	x	x			x	x	x	x	x				x	x	x	x		
	SWCA Inspector Kinder Morgan			x	x	x	x	x			x	x	x	x	x				x	x	x	x		
	Intel Gate 6 Access Road Work																							
	Manhole Installation MH#1 Installation - Completed 11/23/22																							
	MH#2 Installation MH#3 Installation - Completed 4/21/23																							
	MH#4 Installation - Completed 4/7/23 MH#4-MH#5																							
	Excavate Conduit Instalation																							
	Concrete Installation FTB Installation																							
	Road Crossings Hudson DPW Access Road Crossing (Segment 2) - Completed 4/7/23																							
	Main Street Crossing (Hudson, MH#9-MH#10) - Completed 5/4/23 Parmenter Road Crossing (Hudson, MH#11-MH#12) - Completed 5/1/23																							
	White Pond Road Crossing (Hudson, MH#13-MH#14) ROW Work																							
	Segment 1 (Wilkins to Chestnut) Clearing - completed 12/7/22																							
	E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23 Cut & Fill - Completed 5/12/23																							
	Segment 2 (Chestnut to Bridge 130) Clearing - completed 12/6/22																							
	E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																							
	Cut & Fill - completed 1/31/23 Elevation Re-Grading																					\exists		
	Final Grading Install Gravel																							
	Segment 3 (Bridge 130 to Main) Clearing - completed 12/14/22																							
	E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23							_							_						_	_		
	Cut & Fill - completed 1/18/23 Final Grading																				_	_		
	Segment 4 (Main to Parmenter) Clearing - completed 11/23/22																				_			
	E&S Control Installation - completed silt fence 12/5/22 Rail & Tie Removal - completed 12/28/22														_						_	_		
	Cut & Fill - completed 1/11/23 Segment 5 (Parmenter to White Pond)																							
	Clearing - completed 11/21/22 E&S Control Installation - completed silt fence																							
	Rail & Tie Removal - completed 12/21/22 Cut & Fill - completed 1/10/23																							
	PFAS Material Fill - completed 4/21/23 Segment 6 (White Pond to Town Line)																							
	Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22																							
	Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22																							
	Segment 7 (Town Line to Bridge 128) E&S Control Installation - completed 1/31/23																							
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - ~100' remaining w/in vernal pool & WPW																							
	Segment 8 (Bridge 128 to Dutton) Clearing - completed 1/26/23																							
	E&S Control Installation - completed 2/3/23 Rail & Tie Removal - completed 2/17/23																							
	Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																							
	Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23																							
	Rail & Tie Removal - Completed 2/22/23 Cut & Fill - complete outside of vernal pool																							
	Segment 10 (Peakham to Horse Pond) Clearing - Completed 2/10/23																							
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - complete outside of vernal pool Segment 11 (Horse Pond to Union)																							
	Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																							
	Rail & Tie Removal - Completed 3/9/23 Cut & Fill - TBD on Import until VP lifted																					_		
	Segment 12 (Union to Boston Post) Clearing - completed 2/28/23 Clearing - completed - completed 2/28/23 Clearing - completed 2/28/23																							
⊨	E&S Control Installation - completed 3/21/23 Rail & Tie Removal - completed 3/17/23 Completed 3/17/23 Completed 2/17/23																							
	Cut & Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127 Clause - granulated 3/2/2)																							
	Clearing - completed 3/3/23 E&S Control Installation - Completed Rail & Tie Removal - Completed 3/27/23																							
	Rail & Tie Removal - Completed 3/27/23 Cut & Fill - Completed 4/15/23 Segment 14 (Bridge 127 to Sudbury SS)																							
	Segment 14 (Bridge 127 to Sudbury SS) Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23																							
	EXS Control Installation - completed 1/21/23 Rail & Tie Removal - completed 2/8/23 Cut & Fill - complete outside of vernal pool																							
	Curt & Hin - complete outside of vernal pool MH Installation MH/B Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/31/23																							
	MH#6 Installation (Segment 1 - Wilkins to Criestinut) - Completed 3/21/23 MH#6 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23 MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23																							
	MHW installation (Segment 2 - Bridge 130 to Chestrid) - Completed 2/9/23 MH88 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH89 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23																							
	MH4D Installation (Segment 3 - Main to Parmenter) - Completed 2/6/23 MH4D Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23 MH4D1 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23																							
	MHH11 installation (Segment 5 - Parmenter to Write Pond) - Completed 3/15/23 MHH12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23 MHH13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23																							
	MH22 Installation (Segment 1 - Horse Pond to Union) - Completed 4/28/23 MH422 Installation (Segment 1 - Horse Pond to Union) - Completed 5/5/23																							
	MH#22 Installation (Segment 11 - Horse Pond to Union) - Completed 5/12/23 MH#23 Installation (Segment 11 - Horse Pond to Union) - Completed 5/12/23 MH#24 Installation (Segment 11 - Horse Pond to Union)																							
	NMHR24 Installation (segment 11 - Horse Fond to Union) MHR25 Installation (Segment 13 - Boston Post Road to Bridge 127) HH Installation																							
	HH#11 Installation HH#12 Installation																							
	HHRL2 INSUBATION MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130) Excavate Ductbank																							
	Conduit Instalation Concrete Installation																							
	Concrete installation FTB Installation MH#12-AHH#13 (Segment 5 - Parmenter to White Pond)																							
	Excavate Ductbank Conduit Instalation																							
	Concerte Installation Concrete Installation FTB Installation FTB Installation																							
·								_			_													