FTB Installation

Sun Mon Tues Wed Thurs Fri Sat Item Support Commonwealth Arche/Historical Inspections/Trial Rep x x x x x x x x x x x x x x Tribal Rep SWCA Inspector х x x x x x x x x Kinder Morgan Road Work Manhole Installation MH#2 Installation - Completed 5/22/23 MH#3 Installation - Completed 4/21/23 MH#4 Installation - Completed 4/7/23 MH#4-MH#5 Excavate Road Crossings Hudson DPW Access Road Crossing (Segment 2) - Completed 4/7/23 Main Street Crossing (Hudson, MH#9-MH#10) - Completed 5/4/2 Parmenter Road Crossing (Hudson, MH#11-MH#12) - Co White Pond Road Crossing (Hudson, MH#13-MH#14) ROW Work Segment 1 (Wilkins to Chestnut) E&S Control Installation - completed 1/20/23 Ledge Removal - Started 1/13/23 Cut & Fill - Co Segment 2 (Chestnut to Bridge 130) E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23 Cut & Fill - completed 1/31/23 Elevation Re-Grading Segment 3 (Bridge 130 to Main) Clearing - completed 12/14/22
E&S Control Installation - completed 1/9/ Cut & Fill - completed 1/18/23 Segment 4 (Main to Parmenter) E&S Control Installation - completed silt fence 12/5/22 Cut & Fill - completed 1/11/23 Final Grading Segment 5 (Parmenter to White Pond) Clearing - completed 11/21/22
E&S Control Installation - completed silt fence Cut & Fill - completed 1/10/23 PFAS Material Fill - c Segment 6 (White Pond to Town Line) E&S Control Installation - completed silt fence 11/29/22 Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) E&S Control Installation - completed 1/31/23

Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - ~100' remaining w/in vernal pool & WPW Segment 8 (Bridge 128 to Dutton) E&S Control Installation - completed 2/3/23 Rail & Tie Removal - completed 2/17/23 Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/23 Rail & Tie Removal - Completed 2/22/23

Cut & Fill - complete outside of vernal por Segment 10 (Peakham to Horse Pond) Clearing - Completed 2/10/23

E&S Control Installation - Completed 2/14/23 Cut & Fill - complete outside of vernal p Segment 11 (Horse Pond to Union) E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23

Cut & Fill - TBD on Import until VP lifted Segment 12 (Union to Boston Post) Clearing - completed 2/28/23

E&S Control Installation - completed 3/21/23 Rail & Tie Removal - completed 3/17/23 Cut & Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127 Clearing - completed 3/3/23 E&S Control Installation - Completed Rail & Tie Removal - Completed 3/27/23 Segment 14 (Bridge 127 to Sudbury SS) Clearing - completed 1/6/23 Rail & Tie Removal - completed 2/8/23 MH#6 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23 MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23 MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23 MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/2: MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23 MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/2: MH#21 Installation (Segment 10 - Peakham to Horse Pond) - Completed 4/28/23 MH#22 Installation (Segment 11 - Horse Pond to Union) - Completed 5/5/23 MH#23 Installation (Segment 11 - Horse Pond to Union) - Completed 5/12/23 MH#24 Installation (Segment 11 - Horse Pond to Union) HH Installation HH#11 Installation - Completed 5/17/23 MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130) Excavate Ductbank Concrete Installation MH#20-MH#21 (Segment 10 - Peakham to Horse Pond) Excavate Ductbank Conduit Instalation