

Surbury to Hudson 115KV Reliability Project
 3 Week Schedule

FM Crew	Task	Week 1			Week 2			Week 3			Week 4			Week 5			Week 6			Week 7					
		Mon	Tue	Wed	Thurs	Fri	Sat	Mon	Tue	Wed	Thurs	Fri	Sat	Mon	Tue	Wed	Thurs	Fri	Sat	Mon	Tue	Wed			
Support	Commonwealth Arche/Historical Inspections/Trial Rep	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
	Tribal Rep																								
	SWCA Inspector	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
	Rinder Morgan																								
	Intel Gate & Access																								
	Road Work																								
	MH#4-MH#5																								
	Josh Excavate/Conduit/Installation/ FTB (Daytime Shift)	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
	MH#2-3																								
	Oscar Excavate/Conduit/Installation/ FTB (Daytime Shift)	X	X	X	X	X		X	X	X	X	X		X	X	X	X	X		X	X	X	X	X	
Road Crossings																									
White Pond Road Crossing (Hudson, MH#13-MH#14) (TBD)																									
ET&L Chestnut St Bridge Work																									
T&P Setup and Prep				X	X																				
Official Start of Road Closure																									
Install SOE Side 1																			X	X	X	X	X		
Install SOE Side 2																									
ROW Work																									
Segment 5 (Parmenter to White Pond)																									
Clearing - completed 11/21/22																									
E&S Control Installation - completed all fence																									
Rail & Tie Removal - completed 11/21/22																									
Cur & Hill - completed 1/10/23																									
PF&S Material Fill - completed 4/21/23																									
ET&L Final Grading																									
Segment 9 (Dutton to Peakham)																									
Clearing - completed 2/2/23																									
E&S Control Installation - Completed 3/8/23																									
Rail & Tie Removal - Completed 2/22/23																									
ET&L Cur & Hill - complete outside of several pool																									
Segment 11 (Horse Pond to Union)																									
Clearing - completed 1/22/23																									
E&S Control Installation - Completed 3/21/23																									
Rail & Tie Removal - Completed 3/9/23																									
ET&L Cur & Hill - Start Construction on Rail (completing Ahead) (tentative 7/26)																									
Segment 12 (Union to Boston Post)																									
Clearing - completed 2/28/23																									
E&S Control Installation - completed 3/21/23																									
Rail & Tie Removal - completed 1/17/23																									
ET&L Cur & Hill - Completed 4/4/23																									
ET&L Final Grading																									
Nelson MH Installation																									
MH#5 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/21/23																									
MH#6 Installation (Segment 1 - Wilkins to Chestnut) - Completed 3/27/23																									
MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 3/24/23																									
MH#8 Installation (Segment 3 - Main to Bridge 120) - Completed 3/9/23																									
MH#9 Installation (Segment 3 - Main to Bridge 120) - Completed 3/14/23																									
MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 3/9/23																									
MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23																									
MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/21/23																									
MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23																									
MH#17 Installation (Segment 8) - Bridge 128 to Dutton Road																									
MH#20 Installation (Segment 10) - Peakham to Horse Pond																									
MH#21 Installation (Segment 10) - Peakham to Horse Pond - Completed 4/28/23																									
MH#22 Installation (Segment 11 - Horse Pond to Union) - Completed 5/5/23																									
MH#23 Installation (Segment 11 - Horse Pond to Union) - Completed 5/12/23																									
MH#24 Installation (Segment 11 - Horse Pond to Union) - Completed 6/1/23																									
MH#25 Installation (Segment 12 - Boston Post Road to Bridge 127) - Completed 5/29/23																									
MH#26 Installation (Segment 14 - Bridge 127 to 155)																									
MH#27 Installation (Segment 14 - Bridge 127 to 155)																									
John MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																									
Excavate/Conduit/Install/FTB Ductbank																									
John MH#6-MH#5 (Segment 1)																									
Excavate/Conduit/Install/FTB Ductbank																									
Ricky MH#21-MH#22 / MH#22-23 (Segment 11 - Horse Pond to Union)																									
Excavate Ductbank																									
Conduit Installation																									
Concrete Installation																									
FTB Installation																									