

	Sat	Sun	Mon	Tue	Wed	Thurs	Fri	Sat	Sun	Mon	Tue	Wed	Thurs	Fri	Sat	Sun	Mon	Tue	Wed	Thurs	Fri	Sat	Sun
	26 Jun	27 Jun	28 Jun	29 Jun	30 Jun	01 Jul	02 Jul	03 Jul	04 Jul	05 Jul	06 Jul	07 Jul	08 Jul	09 Jul	10 Jul	11 Jul	12 Jul	13 Jul	14 Jul	15 Jul	16 Jul	17 Jul	18 Jul
FM Crew	EXTENDED SHIFTS NOTED IN RED 10 HOUR																						
Support																							
Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X						X	X	X		X	X	X	X	X		
Tribal Rep																							
SWCA Inspector			X	X	X	X	X						X	X	X		X	X	X	X	X		
Kinder Morgan																							
Road Work																							
MH#2-MH#3																							
Oscar																							
Excavate																							
Conduit Installation																							
Concrete Installation																							
FTB Installation																							
MH#4-MH#5																							
Josh																							
Excavate																							
Conduit Installation																							
Concrete Installation																							
FTB Installation																							
Road Crossings																							
White Pond Road Crossing (Hudson, MH#13-MH#14)																							
Dutton Road Crossing (Sudbury, MH#17-MH#18)																							
Peakham Road Crossing (Sudbury, MH#19-MH#20)																							
Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																							
Union Ave Crossing (Sudbury, MH#24-MH#25)																							
Boston Post Road (Sudbury, MH#24-MH#25)																							
ET&L																							
Chestnut St Bridge Work																							
Official Start of Road Closure - Completed 6/22/23																							
Prep Crane Pad and Area for Driving - Complete 6/23/23																							
Install SOE Side 1 (South)																							
Install SOE Side 2 (North)																							
ROW Work																							
Segment 1 (Wilkins to Chestnut)																							
Construction Entrances - completed 11/18/22																							
Clearing - completed 12/7/22																							
E&S Control Installation - completed 1/20/23																							
Rail & Tie Removal - completed 1/20/23																							
Ledge Removal - Started 1/13/23																							
Cut & Fill - Completed 5/12/23																							
Segment 2 (Chestnut to Bridge 130)																							
Construction Entrances																							
Clearing - completed 12/6/22																							
E&S Control Installation - completed 1/19/23																							
Rail & Tie Removal - completed 1/13/23																							
Cut & Fill - completed 1/31/23																							
Elevation Re-Grading																							
Final Grading - Completed 5/18/23																							
Segment 3 (Bridge 130 to Main)																							
Construction Entrances - completed 11/16/22																							
Clearing - completed 12/14/22																							
E&S Control Installation - completed 1/9/23																							
Rail & Tie Removal - completed 1/11/23																							
Cut & Fill - completed 1/18/23																							
Final Grading - Completed 5/24/23																							
Segment 4 (Main to Parmenter)																							
Construction Entrances - completed 11/15/22																							
Clearing - completed 11/23/22																							
E&S Control Installation - completed silt fence 12/5/22																							
Rail & Tie Removal - completed 12/28/22																							
Cut & Fill - completed 1/11/23																							
Segment 5 (Parmenter to White Pond)																							
Clearing - completed 11/21/22																							
E&S Control Installation - completed silt fence																							
Rail & Tie Removal - completed 12/21/22																							
Cut & Fill - completed 1/10/23																							
PFAS Material Fill - completed 4/21/23																							
Final Grade																							
Segment 6 (White Pond to Town Line)																							
Construction Entrances - completed 10/26/22																							
Clearing - completed 11/16/22																							
E&S Control Installation - completed silt fence 11/29/22																							
Rail & Tie Removal - completed 12/14/22																							
Cut & Fill - completed 12/31/22																							
Segment 7 (Town Line to Bridge 128)																							
Clearing - completed 1/23/23																							
E&S Control Installation - completed 1/31/23																							
Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
Cut & Fill - ~100' remaining w/in vernal pool & WPV																							
Segment 8 (Bridge 128 to Dutton)																							
Construction Entrances - completed 10/28/22																							
Clearing - completed 1/26/23																							
E&S Control Installation - completed 2/3/23																							
Rail & Tie Removal - completed 2/17/23																							
Cut & Fill - completed 2/27/23																							
Segment 9 (Dutton to Peakham)																							
Clearing - completed 2/9/23																							
E&S Control Installation - Completed 3/8/23																							
Rail & Tie Removal - Completed 2/22/23																							
Cut & Fill - complete outside of vernal pool																							
ET&L																							
Segment 10 (Peakham to Horse Pond)																							
Construction Entrances - completed 11/3/22																							
Clearing - Completed 2/10/23																							
E&S Control Installation - Completed 2/14/23																							
Rail & Tie Removal - Completed 2/24/23																							
Cut & Fill - complete outside of vernal pool																							
Segment 11 (Horse Pond to Union)																							
Construction Entrances - completed 11/4/22																							
Clearing - Completed 2/23/23																							
E&S Control Installation - Completed 3/21/23																							
Rail & Tie Removal - Completed 3/9																							