Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

Marie Mari	FM Crew		Sun 2-Jul	Mon 3-Jul	Tues 4-Jul	Wed 5-tul	Thurs 6-Jul	Fri 7-Jul	Sat B-Jul	Sun 9-Jul	Mon 20-Jul	Tues 11-Jul	Wed 12-Jul	Thurs 13-Jul	Fri 14-Jul	Sat 15-Jul	Sun 16-Jul	Mon 17-Jul	Tues 18-Jul	Wed 19-Jul	Thurs 20-Jul	Fri 21-Jul	Sat 22-Jul	Sun 23-Jul
March Marc		Support				Y	Y	ν.			v	v	v	v	v			v	v	· ·	v	· ·		
LECONOMIC CONTROL OF THE PROPERTY OF THE PROPE		Tribal Rep																						
Company Comp		Road Work																						
Company Comp	Oscar	Excavate																						
Section 2015 Se		Concrete Installation																						
Comparison Com		MH#3-MH#4																						
Secretary of the control of the cont		Concrete Installation																						
General Control Contro	losh	MH#4-MH#5																						
Section Control Contro	30311	Conduit Installation																						
Section of the control of the contro		FTB Installation																						
The contraction of the contracti		Dutton Road Crossing (Sudbury, MH#17-MH#18)																						
Better to the control of the control		Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																						
Section of control Con	ET&L	Boston Post Road (Sudbury, MH#24-MH#25)																						
Magnetic Michael Common		Prep Crane Pad and Area for Driving - Complete 6/23/23																						
Novertie March to Octoord And Control (March to Octoord) And		Install SOE Side 2 (North)																						
No. 0. Compared to the com		Segment 1 (Wilkins to Chestnut)																						
Septiment Security (1998) S		Clearing - completed 12/7/22 E&S Control Installation - completed 1/20/23																						
Security Control of the Control of t		Ledge Removal - Started 1/13/23																						
Section of the control of the contro		Segment 2 (Chestnut to Bridge 130)																						
Description of the control of the co		Clearing - completed 12/6/22																						
Segret Designation (Control of Control of Co		Rail & Tie Removal - completed 1/13/23 Cut & Fill - completed 1/31/23						-																
Descriptions of the property o		Final Grading - Completed 5/18/23																						
Security Control Contr		Construction Entrances - completed 11/16/22																						
A CAST ACCOUNTS OF THE PROPERTY OF THE PROPERT		E&S Control Installation - completed 1/9/23																						
International content of the content		Cut & Fill - completed 1/18/23 Final Grading - Completed 5/24/23																						
The contraction of the contracti		Construction Entrances - completed 11/15/22																						
Segment Systems to Wilder Should Segmen		E&S Control Installation - completed silt fence 12/5/22																						
Security Control Contr		Cut & Fill - completed 1/11/23																						
Political Property (COC)		Clearing - completed 11/21/22 E&S Control Installation - completed silt fence																						
Segment Ellipsian Francisco And Service Control (1998) A		Cut & Fill - completed 1/10/23																						
Description (Control		Final Grade																						
Segment (Committee to Being 130) Segmen		Construction Entrances - completed 10/26/22																						
Segment Times to the single 1899 Segment Street Content Con		E&S Control Installation - completed silt fence 11/29/22																						
Scientification compared (VSP) Before the recognity Lat National Compared (VSP) Before the recognity Latin Compared (VSP) Latin Compared (VSP) Design Compared (VSP) Design Compared (VSP) Latin Compared (VSP) Design Compare																								
Segment 8 (Foreign 238 of States) Annual contract contract 20023 Annual contract 20023 A		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128)																						
Desire consequence (2009) As to the interest compared (2009) As to the interest compared (2009) As to the interest compared (2009) As to the interest (2009) FEEL CLAFF (2009) As to the interest (2009) As		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/23 E&S Control installation - completed 1/31/73																						
Segment 19 Cutation for National (Segment 19 Cutation for National (Segmen		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/2/3 E&S Control installation - completed 1/31/23 Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 cannating with vernal pool & WPPW Segment 8 (Bridge 128 to Dutton)																						
Description of the Comment of the Co		Cut & Fill - completed 1/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23 828 Control Installation - completed 3/31/23 Rall & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 remaining with vernal pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23																						
with & fire from Company 20203 FER ALL PARTS (Company To Author Company 2020) Segment 3 (Possbahm to Storce Food) Somborton Growers - engined 19203 Author Company 20203 Au		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1-007 remaining w/in vernal pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23 Rail & Till Removal - completed 2/3/33 Rail & Till Removal - completed 2/3/33 Rail & Till Removal - completed 2/17/23																						
Segment 10 (Pashbankon to Norse Road) Controlled Contro		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/2/3 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - "100' remaining w/in vernal pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23 Rail & Tie Removal - completed 2/17/23 Cut & Fill - "Completed 2/17/23 Cut & Fill - "Completed 2/17/23 Cut & Fill - Completed 2/17/23 Cut & Fill - Completed 2/17/23 Condition - Completed 2/17/23 Cut & Fill - Completed 2/17/23 Condition - Completed 2/17/23 Condition - Completed 2/17/23 Condition - Completed 2/17/23																						
Science Computed (2023) Wild ST Ps Remode Computed (2023) Segment 11 (Horse Provide Outloon) Segment 11 (Horse Provide Outloon) Sement Computed (2023) Wild ST Ps Remode Computed (2023) Segment 21 (Horse Ps Remode Computed (2023) Wild ST Ps Remode Computed (2023) Segment 11 (Ground Remode (2023) Segment 12 (Ground Remode (2023) Segment 13 (Grou		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/2/3 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 enaming w/ln versal pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/0/8/22 Clearing - completed 1/3/6/3 E&S Control Installation - completed 2/3/73 Rail & Tie Removal - completed 2/3/73 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/73 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/73 Rail & Tie Removal - completed 3/3/73																						
Contact Fill Clinical Product Union() Control Control Entrances: Insuperate 194/29 Exercises Transports: Insuperate 194/29 Control Control Transports: Insuperate 194/29 Control Control Control Entrances: Insuperate 194/29 Control Control Entrances: Insuperate 194/29 Control Control Entrances: Insuperate 194/29 Exercises Transports: Insuperate 194/29 Exercises Tran	ET&L	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/2/23 E85 Control Installation - completed 2/13/23 E85 Control Installation - completed 2/13/23 (Black Racer Remaining) Control Fill - 1007 enaming w/in vernal pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Instances - completed 10/28/22 Cearing - completed 1/26/23 E85 Control Installation - completed 2/17/23 Cut # Fill - completed 2/17/23 Cut # Fill - completed 2/17/23 Control Cut # Fill - completed 2/17/23 Control Installation - Completed 2/17/23 Cearing - completed 2/27/23 E85 Control Installation - Completed 3/8/23 E85 Control In																						
Contraction Enrances: completed 19/292 All SC Control Installation (*Completed 19/292) All SC Control Installation (*Completed 19/292) All S Text Completed 19/292 Segment 12 (Union 10 Sociator Prote) South-oction (*Completed 19/292) All S Text Completed 19/292 All S Tex	ET&L	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/2/3 E&S Centrol Installation - completed 1/3/23 E&S Centrol Installation - completed 1/3/23 E&S Centrol Installation - completed 1/3/23 Construction Installation - completed 1/3/23 Construction Installation - completed 3/2/22 Centrol Centrol Installation - completed 3/2/23 E&S Centrol Installation - completed 3/1/7/3 Cut # Ill - completed 2/1/7/3 Cut # Ill - completed 2/1/7/3 Cut # Ill - completed 2/1/7/3 Construction Installation - completed 3/1/7/3 Control Installation - completed 3/1/7/3 Control Installation - Completed 3/1/7/3 E&S Centrol Installation - completed 3/8/3 Control Installation - completed 3/8/3 Control Installation - Completed 3/8/3 Construction Instances - completed 3/1/12 Cearing - Completed 3/1/1/2 Cearing - Completed 3/1/1/2 Cearing - Completed 3/10/23 E&S Control Installation - Completed 3/1/1/2																						
and it is recommend completed 97/273 LET REL. Unit of 81 completed and growing paid Segment 22 (Unition to Roboton Post) Contraction Engogenes completed 97/273 All to 16 completed 97/273 All to 17 completed 97/273 All to	ET&L	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Learing - completed 1/3/233 E&S Control installation - completed 1/3/23 E&S Control installation - completed 1/3/23 Ball & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 London - Completed 1/15/23 E&S Control installation - completed 3/2/23 E&S Control installation - completed 2/3/23 E&S Control installation - completed 2/3/23 Cut & Fill - completed 2/27/23 Cut & Fill - completed 2/27/23 Cut & Fill - completed 2/3/23 E&S Control installation - Completed 2/3/23 Ball & Tie Removal - Completed 2/3/23 Cut & Fill - completed 2/3/23 E&S Control installation - Completed 3/8/23 Ball & Tie Removal - Completed 3/8/23 E&S Control installation - Completed 3/8/23 E&S Control installation - Completed 3/1/22 Cut & Fill - completed 3/10/23 E&S Control installation - Completed 3/1/22 Clearing - Completed 2/3/23 E&S Control installation - Completed 2/3/4/23 B&S Control installation - Completed 2/3/4/23 E&S Control installation - Completed 2/3/4/23 Cut & Fill - Completed 2/3/4/23																						
ETSL. Sch Biffil contraction of monoton control (1997) Contraction of monoton completed 197(22) Contraction of monoton completed 197(23) Intelligence of monoton completed 197(23) Contraction of monoton completed 197(23) Intelligence of	ET&L	Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/23 E&S Control Installation - completed 1/3/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 enaming with revent pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/28/22 Clearing - completed 1/3/23 E&S Control Installation - completed 3/3/3 Rail & Tile Removal - completed 2/3/3 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/23 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/23 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/23 Cut & Fill - completed 1/3/23 Rail & Tile Removal - Completed 3/8/23 Rail & Tile Removal - Completed 3/8/23 Rail & Tile Completed 1/3/23 Cut & Fill - completed 3/3/23 Rail & Tile Removal - Completed 3/3/23 Cut & Fill - Completed 3/3/23 Cut & Fill - Completed 3/3/23 Cut & Fill - Completed 3/3/3 Rail & Tile Removal - Completed 3/3/3 Rail & Tile Removal - Completed 3/3/3 Cut & Fill - Comple																						
Control control controls completed 37/323 Segment 13 (Boston Post to Ridge 127 Control control completed 17/3/32) Segment 13 (Boston Post to Ridge 127 Control control completed 17/3/32) Als 5 (Control control control completed 17/3/3) Als 5 (Control control contro	ET&L	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/2/23/3 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/16/23 (Black Racer Remaining) Cut & Fill - 1007 enaming w/ln veran pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 30/28/22 Cearing - completed 1/26/23 E&S Control Installation - completed 2/17/23 Cut & Fill - completed 1/16/23 E&S Control Installation - Completed 3/17/22 Cearing - Completed 2/16/23 E&S Control Installation - Completed 2/14/23 Rall & Te Removal - Completed 2/14/23 Rall & Te Removal - Completed 2/14/23 Cut & Fill - Dutley Brook Culvert Remaining Segment 13 (Horse Pond to Union) Construction Entrances - completed 1/14/22 Cearing - Completed 2/12/23 E&S Control Installation - Completed 3/14/22 Cearing - Completed 2/12/23 E&S Control Installation - Completed 3/14/22 Cearing - Completed 3/14/22 E&S Control Installation - Completed 3/14/23 E&S Control Installation - Completed 3/14/22 E&S Control Installation - Completed 3/14/23 E&S Control Installation - Completed 3/14/23 E&S Control Installation - Completed 3/14/23																						
Rull & Tile Remodel - completed \$17/73 Cold Ref Completed \$40773 Segment 33 (Boston Posit to Bridge 127 Contraction of entraces - completed \$17/723 PAS Contraction fetraces - completed \$17/723 PAS Contraction fetraces - completed \$17/723 Aut & Tile Remodel - Completed \$17/723 Cold & Fill - Completed \$17/723 Aut & Fill - Completed \$17/723 Cold & Fill - Completed \$17/723 Aut & Fill - Completed \$17/723 Contraction fetraces - completed \$17/723 Aut & Fill - Completed \$17/723 Aut & Fill - Completed \$17/723 Bell & Tile Remodel - completed \$17/723 Aut & Fill - Completed Bell & Fill - Completed \$17/723 Bell & Tile Remodel - completed \$17/723 Aut & Fill - Completed Bell & Fill - Completed \$17/723 Bell & Tile Remodel - completed \$17/723 Aut & Fill - Completed Bell & Fill - Completed \$17/723 Aut & Fill - Completed Bell & Fill - Completed \$17/723 Mell & Tile Remodel - completed \$17/723 Aut & Fill - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Fill - Completed \$17/723 Mell & Tile - Completed Bell & Tile - Completed \$17/723 Mell & Tile - Completed Bell & Tile - Completed \$17/723 Mell & Tile - Completed Bell & Tile - Completed		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/2/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 Construction Installation - completed 2/31/23 E&S Control Installation - completed 3/7/23 Construction Installation - completed 3/7/23 E&S Control Installation - completed 3/7/23 Construction Installation - completed 2/3/7/3 Construction Installation - completed 2/3/7/3 Construction Installation - completed 3/3/3 Rail & Tile Removal - completed 2/3/7/3 Construction Installation - completed 3/8/3 Rail & Tile Removal - completed 3/8/3 E&S Control Installation - Completed 3/8/3 Rail & Tile Removal - completed 3/3/3 E&S Control Installation - Completed 3/4/3 E&S Control Installation - Complet																						
Segment 3.3 (Boston Post to Bridge 127 Construction Elizabetes Completed 31/8/22 Elizabetes Construction Elizabetes Completed 21/8/23 Elizabetes Construction Elizabetes Completed 21/8/23 Elizabetes Construction Elizabetes Completed 21/8/23 Col 4.6 RFI Completed 21/8/23 Segment 1.3 (Bridge 227 to Sudbury SS) Construction Elizabetes Completed 21/7/23 Elizabetes Construction Elizabetes Completed 21/7/23 Elizabetes Construction Elizabetes Completed 21/7/23 Elizabetes Completed 21/8/23 Elizabetes Elizabetes Completed 21/8/23 Elizabetes Elizabet		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 enaming w/ln veran pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/28/22 Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/33 Rall & Tile Removal - completed 2/3/73 E&S Control Installation - completed 2/3/73 Segment 9 (Dutton to Peakham) Clearing - completed 2/27/73 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/3 E&S Control Installation - completed 3/8/3 Rall & Tile Removal - completed 3/8/3 Rall & Tile Removal - completed 3/8/3 E&S Control Installation - Completed 3/2/2/3 Cut & Fill - Completed 3/2/2/3 Cut & Fill - Completed 3/18/22 Clearing - Completed 2/19/23 E&S Control Installation - Completed 3/18/22 Clearing - Completed 2/19/23 E&S Control Installation - Completed 3/18/22 Clearing - Completed 3/18/23 Cut & Fill - Dudley Brook Culhern Remaining Segment 1 (Horse Pond to Union) Construction Entrances - completed 3/18/22 Clearing - Completed 3/23/23 E&S Control Installation - Completed 3/18/22 Clearing - Completed 3/23/23 Cut & Fill - Completed 3/24/23 Cut & Fill - Completed 3/24/24 Cut & Fill - C																						
Castric completed \$1/1/3 25 Segment 14 (Bridge 127 to Sudbury SS) Construction features - completed \$1/27/3 Construction features - completed \$1/27/3 Segment 14 (Bridge 127 to Sudbury SS) Construction features - completed \$1/27/3 ES Construction features - completed \$1/27/3 MARIS insulation features - completed \$1/27/3 MARIS insulation features - completed \$1/27/3 MARIS insulation features - complete \$1/27/3 MARIS insulati		Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/3/23 E&S Control Installation - completed 1/3/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 enaming with revent pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/07/8/22 Clearing - completed 1/3/23 E&S Control Installation - completed 3/3/3 Bail & Tile Removal - completed 3/3/3 Bail & Tile Removal - completed 3/3/3 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/3 Segment 9 (Dutton to Peakham) Clearing - completed 2/3/3 Segment 19 (Putton to Peakham) Clearing - completed 2/3/3 Segment 19 (Putton to Peakham) Clearing - completed 3/3/3 Rail & Tile Removal - Completed 3/8/3 Rail & Tile Removal - Completed 3/2/3 Rail & Tile Removal - Completed 3/2/3 Rail & Tile Removal - Completed 3/3/3																						
Segment 14 (Bridge 127 to Sudbury SS) Construction Entitance - completed 17/10/27 Charing - completed 19/10/23 Els Control Installation - completed 19/10/27 Bit is Removal - completed 19/10/23		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/2/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 enaming w/ln veran pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/12/22 Cearing - completed 1/26/23 E&S Control Installation - completed 2/17/23 Cut & Fill - completed 3/17/23 Cut & Fill - completed 3/17/23 Cut & Fill - completed 3/17/24 Construction Entrances - completed 3/17/22 Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23 Rall & Till & Till & Fill - Completed 3/14/22 Cearing - Completed 2/14/23 E&S Control Installation - Completed 3/14/23 E&S Control Installation - Completed 3/17/23 Cearing - Completed 3/17/23 E&S Control Installation - Completed 3/17/23 Cearing - Completed 3/17/23 Cearin																						
Contraction Frances - completed 1/10/23 Chartery - completed 1/10/23 E&S Control Installation - completed 1/27/23 Bail & Te Removal - completed 1/27/23 Bail & Te Removal - completed 1/27/23 Cat & Fa' - complete install of wreat pool Nelson MH Installation MHSI Installation MHSI Installation MHSI Installation (Segment 0) - Thorn Line to Bridge 128 MHSI Installation (Segment 7) - Town Line to Bridge 128 MHSI Installation (Segment 7) - Town Line to Bridge 128 MHSI Installation (Segment 7) - Town Line to Bridge 128 MHSI Installation (Segment 7) - Town Line to Bridge 128 MHSI Installation (Segment 9) - Dutton Boad on Peakham Road MHSI Installation (Segment 9) - Dutton Boad to Peakham Road MHSI Installation (Segment 9) - Dutton Boad to Peakham Road - Completed 6/20/23 MHSI Installation (Segment 1 - Wilkins to Chestnut) Conduct Installation Conduct Installation Conduct Installation MHSI Installation Conduct Installation Condu		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/16/23 (Black Racer Remaining) Cut & Fill - 1007 enaming w/ln veran pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/18/22 Cearing - completed 1/3/23 E&S Control Installation - completed 2/18/23 Rail & Tile Removal - completed 2/18/23 Cas Fill - completed 2/18/23 Segment 9 (Dutton to Peakham) Cearing - completed 2/18/23 Ball & Tile Removal - Completed 3/8/23 Ball & Tile Removal - Completed 3/18/22 Clearing - Completed 2/18/23 Clearing - Completed 3/18/23 East Control Installation - Completed 3/14/23 East Control Installation - Completed 3/14/23 E&S Control Installation - Completed 3/17/23 E&S Control Installation - Completed 3/17/23 Cearing - Completed 3/17/23 Cea																						
RSS Control Installation - completed 1/77/3 Rail & The Removal - completed 2/77/3 Out & Rel - complete Installation Mist I A stallation of Segment 5 - White Pond to Town Line Mist I A installation (Segment 5) - White Pond to Town Line Mist I installation (Segment 7) - Town Line to Bridge 128 Mist I installation (Segment 7) - Town Line to Bridge 128 Mist I installation (Segment 7) - Town Line to Bridge 128 Mist I installation (Segment 8) - Bridge 128 to Dutton Road Mist I installation (Segment 8) - Bridge 128 to Dutton Road Mist I installation (Segment 9) - Dutton Road to Peakham Road Mist I installation (Segment 9) - Dutton Road to Peakham Road Mist I installation (Segment 9) - Unit Road Road (Segment 1) - Wilkins to Chestnut) Excavate Ductbank Conduit Installation Concrete Installation First Installation Mist I - Mist I installation Concrete Installation Discavate Ductbank Conduit Installation Mist I - M		Cot & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E85 Control Installation - completed 3/3/23																						
Nelson MH Installation Metal Installation (Segment 6) - White Pond to Town Line Metal Installation (Segment 7) - Town Line to Bridge 128 Metal Sinstallation (Segment 7) - Town Line to Bridge 128 Metal Trinstallation (Segment 7) - Town Line to Bridge 128 Metal Trinstallation (Segment 8) - Regist 20 botton Road to Peakham Road Metal's Installation (Segment 9) - Dutton Road to Peakham Road Metal's Installation (Segment 9) - Dutton Road to Peakham Road - Completed 6/30/23 Metal's Installation (Segment 9) - Wilkins to Chestnut) Excavate Duttbank Conduit Installation Concrete Installation Till Installation MH42-MH43 (Segment 5 - Parmenter to White Pond) Excavate Duttbank Conduit Installation MH42-MH43 (Segment 1 - Wilkins to Chestnut) Excavate Duttbank Conduit Installation MH42-MH43 (Segment 1 - Horse Pond to Union) Excavate Duttbank Conduit Installation Concrete Installation MH42-MH43 (Segment 1 - Horse Pond to Union) Excavate Duttbank Conduit Installation Concrete Installation Till Installation Concrete Installation Till Installation Concrete Installation Till Installation		Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E85 Control Installation - completed 1/3/23 E85 Control Installation - completed 2/15/23 (Black Racer Remaining) Control Fill - 1007 Femaning with revent pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/28/22 Cearing - completed 1/26/23 E85 Control Installation - completed 3/27/23 Cont & Fill - completed 2/27/23 Cont & Fill - completed 3/27/23 Cont & Fill - Dutley (Horse Pond) Construction Entrances - completed 3/27/23 Cont & Fill - Dutley (Horse Pond) Construction Entrances - completed 3/27/23 Cont & Fill - Dutley (Horse Pond Completed 3/27/23 Cont & Fill - Completed 3/27/23 C																						
MMH24 installation (Segment 6) - White Pond to Town Line MMH25 installation (Segment 7) - Town Line to Bridge 128 MH26 installation (Segment 7) - Town Line to Bridge 128 MH27 installation (Segment 8) - Bridge 128 to Dutton Road MH28 installation (Segment 8) - Dutton Road to Peakham Road MH28 installation (Segment 9) - Dutton Road to Peakham Road - Completed 6/30/23 MH28 installation (Sudbury SS Driveway) MH46-MH46 (Segment 1 - Wilkins to Chestnut) SEAVED OUT OF THE Installation Concrete installation MH412-MH473 (Segment 5 - Parmenter to White Pond) SEAVED OUT This latable on Concrete installation Concrete installation Concrete installation Concrete installation Concrete installation FTB installation Concrete installation FTB installation Concrete installation FTB installation FTB installation		Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E&S Control Installation - completed 3/13/23 E&S Control Construction Entrances - completed 3/13/23 Construction Entrances - completed 3/13/23 E&S Control Installation - completed 3/13/23 E&S Control Installation - completed 3/13/23 E&S Control Installation - completed 3/13/23 Segment 9 (Dutton to Peakham) Cearing - completed 3/13/23 Segment 9 (Dutton to Peakham) Cearing - completed 3/13/23 Segment 19 (Peakham to Horse Pond) Construction Entrances - completed 3/13/23 E&S Control Installation - Completed 3/13/23 E&S Control Installation - Completed 3/13/23 E&S Each Fill - Completed 3/13/23 E&S Control Installation - Completed 3/13/23 E&S Control Insta																						
MM#13 installation (Segment 8)- Bridge 128 to Dutton Road Mill installation (Segment 9)- Dutton Road to Peakham Road Mill installation (Segment 9)- Dutton Road to Peakham Road - Completed 6/30/23 Mill installation (Segment 9)- Dutton Road to Peakham Road - Completed 6/30/23 Mill installation (Segment 1)- Wilkins to Chestnut) Scavate Duttbank Conduit installation Concrete installation Mill installation Mill installation Concrete installation Concrete installation Concrete installation Fill installation Concrete installation Fill installation Concrete installation Concrete installation Fill installation Fill installation Concrete installation Fill installation Fill installation	ET&L	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 1007 enaming w/ln veran pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/78/22 Cearing - completed 1/36/23 E&S Control Installation - completed 2/17/23 Cut & Fill - completed 2/17/23 Cut & Fill - completed 2/17/23 Segment 9 (Dutton to Peakham) Cearing - completed 2/3/23 Ball & Te Removal - completed 3/8/23 Cut & Fill - completed 3/1/22 Clearing - Completed 2/10/23 E&S Control Installation - Completed 3/14/23 Cut & Fill - Dutley Brook Culvers Remaining Segment 12 (Horise Pond to Union) Construction Entrances - completed 3/1/23 E&S Control Installation - Completed 3/1/23																						
MMH93 Installation (Supmert 9) - Outton Road to Peakham Road - Completed 6/30/23 Mild and Supmert 1 - Wilkins to Chestnut) Excavate Ductbank Conduit Installation Fill Installation Concrete Installation Concrete Installation Concrete Installation Fill Installation MH423-MH424 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Installation Fill Installation MH423-MH424 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Installation	ET&L	Cot & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E85 Control Installation - completed 3/3/23 E85 Control Ins																						
MH#S-MH#24 (Segment 1 - Wilkins to Chestnut) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation MH#12-MH#14 (Segment 11 - Horse Pond to Union) Excavate Ductbank MH#12-MH#144 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Installation FTB Installation MH#12-MH#124 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Installation	ET&L	Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E&S Control Installation - completed 1/3/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Control of Fill - 1007 - enamining with version pool & WPW Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 3/28/22 Cearing - completed 1/28/23 E&S Control Installation - completed 3/28/22 Cearing - completed 1/28/23 E&S Control Installation - completed 3/27/33 Rail & Tile Removal - completed 3/27/33 Segment 9 (Dutton to Peakham) Cearing - completed 2/3/23 Segment 9 (Dutton to Peakham) Cearing - completed 2/3/23 Cut & Fill - completed 2/3/23 Segment 9 (Dutton to Peakham) Cearing - completed 2/3/23 Cut & Fill - completed 3/8/23 Rail & Tile Removal - Completed 3/2/2/23 Cut & Fill - complete 1/2/2/23 Cut & Fill - Dutlor (Peakham to Horse Pond) Construction Entrances - completed 3/2/4/23 Cut & Fill - Dutlor (Peakham to Horse Pond) Construction Entrances - completed 3/2/4/23 Cut & Fill - Dutlor (Peokham to Horse Pond) Construction Entrances - completed 3/2/4/23 Cut & Fill - Dutlor (Peokham to Horse Pond) Construction Entrances - completed 3/2/23 Cut & Fill - Dutlor (Peokham to Horse Pond) Construction Entrances - completed 3/2/23 Cut & Fill - Completed 3/2/23 Cut																						
Conduit installation Concrete installation ### Installation MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Excavate Ductbank Conduit installation Concrete installation ####15 installation #####15 installation MH#12-MH#24 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit installation ####15 installation Conduit installation Conduit installation ####15 installation Conduit installation	ET&L	Cot & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/21/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/16/23 E&S Control Installation - completed 1/16/23 E&S Control Removal - completed 2/16/23 E&S Control Installation - completed 2/17/23 Cut & Fill - completed 2/16/23 Segment 9 (Dutton to Peakham) Clearing - completed 2/16/23 E&S Control Installation - Completed 3/8/23 E&B E Control Installation - Completed 3/16/22 Clearing - Completed 2/16/23 E&B Control Installation - Completed 3/16/22 Clearing - Completed 2/16/23 E&B Control Installation - Completed 3/16/23 E&B Control Installation - Completed 3/16/22 Cearing - Completed 3/16/23 E&B Control Installation - Completed 3/16/23 E&B Control Installation - Completed 3/16/23 E&B Control Installation - Completed 3/17/23 E&B Control Installation - Edgment 7) - Town Line to Bridge 12																						
MH812-MH813 (Segment 5 - Parmenter to White Pond) Excavate Ductbank Conduit Installation Concrete Installation HTB Installation MH823-MH824 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Installation TTB Installation TTB Installation TTB Installation TTB Installation	ET&L	Cot & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E85 Control Installation - completed 3/3/23 E85 Control Ins																						
Conduit Installation Concrete Installation FTB Installation MH#23-MH#24 (Segment 11 - Horse Pond to Union) Exercise Ductbank Conduit Installation FTB Installation FTB Installation	ET&L Nelson	Cot & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E85 Control Installation - completed 3/3/23 E85 Control Installation - completed 3/7/23 E85 Control Installation - completed 3/8/23 E85 Control Installation - completed 3/4/23 E86 Control Installation - completed 3/4/23 E87 Control Installation - completed 3/4/23 E88 Control Installation - completed 3/4/23 E87 Control I																						
FTB Installation MH#23-MH#24 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation	ET&L Nelson	Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Castrage - Completed 1/3/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Construction Entrances - completed 2/15/23 (Black Racer Remaining) Construction Entrances - completed 3/15/23 E&S Control Installation - Completed 3/17/23 Cut & Fill - Completed 2/16/23 E&S Control Installation - Completed 3/17/23 Cut & Fill - Completed 2/17/23 Rail & Tile Removal - Completed 3/17/23 Construction Entrances - completed 3/17/23 Rail & Tile Removal - Completed 3/17/23 Rail & Tile Removal - Completed 3/17/23 Cut & Fill - Dutley (Brook Calver Remaining) Construction Entrances - completed 3/17/23 Rail & Tile Removal - Completed 3/17/23 Cut & Fill - Dutley (Brook Calver Remaining) Construction Entrances - completed 3/17/23 Cut & Fill - Completed 3/17/23 Rail & Tile Removal - Completed 3/17/23 Cut & Fill - Completed 3/17/23 Alia Tile Removal - Completed 3/17/23 Cut & Fill - Co																						
Exavate Duttbank Conduit Instalation Concrete Installation FIT Installation	ET&L Nelson	Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 1/31/23 E&S Control Installation - completed 2/15/23 (Black Racer Remaining) Construction Entrances - completed 2/15/23 (Black Racer Remaining) Construction Entrances - completed 2/15/23 E&S Control Installation - completed 2/16/23 E&S Control Installation - completed 3/16/23 E&S Control Installation - Completed 3/17/23																						
FTB Installation	ET&L Nelson	Cort & Fill - Completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - Completed 1/3/23 E85 Control Installation - Completed 1/3/23 E85 Control Installation - Completed 1/3/23 E85 Control Installation - Completed 2/13/23 E85 Control Installation - Completed 2/13/23 E85 Control Installation - Completed 2/13/23 E85 Control Installation - Completed 3/13/23 E85 Control Installation - Completed 3/13/23 E85 Control Installation - Completed 2/17/23 Control Fill - Completed 2/17/23 Control Fill - Completed 2/17/23 Cont Fill - Completed 2/17/23 Control Installation - Completed 3/17/22 Coaring - Completed 2/16/23 E85 Control Installation - Completed 2/14/23 E86 Control Installation - Completed 2/14/23 E86 Control Installation - Completed 2/14/23 E87 Control Installation - Completed 3/17/22 Coaring - Completed 2/16/23 E86 Control Installation - Completed 3/17/22 Coaring - Completed 2/16/23 E86 Control Installation - Completed 3/17/22 Coaring - Completed 2/17/23 E87 Control Installation - Completed 3/17/23 E88 Control Installation - Completed 3/17/23 E88 Control Installation - Completed 3/17/23 E87 Control Installation - Completed 3/17/23 Construction Entrances - Completed 3/17/23 Construction Entrances - Completed 3/17/23 E88 Control Installation - Completed 3/17/23 Construction Entrances - Completed 3/17/23 Construction En																						
	ET&L	Cort & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - completed 1/3/23 E85 Control Installation - completed 3/3/22 Cearing - completed 1/2/23 E85 Control Installation - completed 3/7/32 E85 Control Installation - completed 3/7/32 E85 Control Installation - completed 3/7/33 E85 Control Installation - completed 3/7/33 E85 Control Installation - completed 3/8/33 E85 Control Installation - completed 3/8/32 E85 Control Installation - completed 3/8/33 E86 Control Installation - comp																						
Bridge 127 (Segment 14) Installing Sheeting	Nelson Nelson	Cort & Fill - Completed 12/21/22 Segment 7 (Town Line to Bridge 128) Cearing - Completed 1/3/23 E85 Control Installation - Completed 3/3/23 E85 Control In																						