Sudbury to Hudson 115kV Reliability Project
3 Week Schedule

FM Crew		Sat 8-Jul	Sun 9-Jul	Mon 10-Jul	Tues 11-Jul	Wed 12-Jul	Thurs 13-Jul	Fri 14-Jul	Sat 15-Jul	Sun 25-Jul	Mon 17-Jul	Tues 18-Jul	Wed 19-Jul	Thurs 20-Jul	Fri 21-Jul	Sat 22-Jul	Sun 23-Jul	Mon 24-Jul	Tues 25-Jul	Wed 26-Jul	Thurs 27-aul	Fri 28-Jul	Sat 29-Jul	Sun 30-Jul
	EXTENDED SHIFTS NOTED IN RED 10 HOUR Support Commonwealth Arche/Historical Inspections/Trial Rep			х	х	х	х	х			х	х	х	х	x			х	x	x	x	x		
	Tribal Rep SWCA Inspector Kinder Morgan			х	х	х	х	х			х	х	х	х	х			х	х	х	х	х		
	Road Work MH#2-MH#3																							
Oscar	Excavate Conduit Installation Congress partillation																							
	Concrete Installation FTB Installation MH#4-MH#5																							
Josh	Excavate Conduit Installation																							
	Concrete Installation FTB Installation Road Crossings																							
	White Pond Road Crossing (Hudson, MH#13-MH#14) Dutton Road Crossing (Sudbury, MH#17-MH#18)																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																							
ET&L	Union Ave Crossing (Sudbury, MH#IZ4-MH#IZ5) Boston Post Road (Sudbury, MH#IZ4-MH#IZ5) Chestnut St Bridge Work																							
	Official Start of Road Closure - Completed 6/22/23 Prep Crane Pad and Area for Driving - Complete 6/23/23																							
	Install SOE Side 1 (South) Install SOE Side 2 (North) ROW Work																							
	Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22 EBS Control Installation - completed 1/20/23																							
	Rail & Tie Removal - completed 1/20/23 Ledge Removal - Started 1/13/23 Cut & Fill - Completed 5/12/23																							
	Segment 2 (Chestnut to Bridge 130) Construction Entrances																							
	Clearing - completed 12/6/22 E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																							
	Kail X He Kemoval - Completed 1/13/23 Cut & Fill - completed 1/31/23 Elevation Re-Grading																							
	Final Grading - Completed 5/18/23 Segment 3 (Bridge 130 to Main)																							
	Construction Entrances - completed 11/16/22 Clearing - completed 12/14/22 E&S Control Installation - completed 1/9/23																							
	Rail & Tie Removal - completed 1/11/23 Cut & Fill - completed 1/18/23																							
	Final Grading - Completed 5/24/23 Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22																							
	Construction Entrances - completed 11/15/22 Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22																							
	Rall & Tie Removal - completed 12/28/22 Cut & Fill - completed 1/11/23																							
	Segment 5 (Parmenter to White Pond) Clearing - completed 11/21/22 E&S Control Installation - completed slit fence																							
	Rail & Tie Removal - completed 12/21/22 Cut & Fill - completed 1/10/23																							
	PFAS Material Fill - completed 4/21/23 Final Grade - completed 7/7/23 (some touch up)																							
	Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22 Clearing - completed 11/16/22																							
	E&S Control Installation - completed silf fence 11/29/22 Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23																							
	Ceaning - Completed 1/21/23 Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
	Cut & Fill - ~100' remaining w/in vernal pool & WPW Segment 8 (Bridge 128 to Dutton)																							
	Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23																							
	Rail & Tie Removal - completed 2/17/23 Cut & Fill - completed 2/27/23																							
	Segment 9 (Dutton to Peakham) Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23																							
ET&L	Rail & Tie Removal - Completed 2/22/73 Cut & Fill - completed less import material (residential)																							
	Segment 10 (Peakham to Horse Pond) Construction Entrances - completed 11/3/22 Clearing - Completed 2/10/23																							
	Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union)																							
	Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																							
ET&L	Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial)																							
	Segment 12 (Union to Boston Post) Construction Entrances - completed 11/7/22 Clearing - completed 2/28/23																							
	Clearing - completed 2/28/23 E&S Control Installation - completed 3/21/23 Rail & Tie Removal - completed 3/17/23																							
	Cut & Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127																							
	Construction Entrances - completed 11/8/22 Clearing - completed 3/3/23 E&S Control Installation - Completed																							
	Rail & Tie Removal - Completed 3/27/23 Cut & Fill - Completed 4/15/23																							
	Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22 Clearing - completed 1/6/23																							
	Clearing - completed 1/6/23 E&S Control Installation - completed 1/27/23 Rail & Tie Removal - completed 2/8/23																							
Nelson	Cut & Fill - complete inside of vernal pool MH Installation																							
	MH#I14 Installation (Segment 6) - White Pond to Town Line MH#I15 Installation (Segment 7) - Town Line to Bridge 128 MH#I16 Installation (Segment 7) - Town Line to Bridge 128																							
	MH#17 installation (Segment 8)- Bridge 128 to Dutton Road MH#18 installation (Segment 9)- Dutton Road to Peakham Road - Completed 7/7/23																							
	MH#28 Installation (Sudbury SS Driveway) MH#5-MH#6 (Segment 1 - Wilkins to Chestnut)																							
	Excavate Ductbank Conduit Installation Concrete Installation																							
	FTB Installation MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																							
	Excavate Ductbank Conduit Installation Concrete Installation																							
	Concrete Installation FTB Installation MH#17-MH#18 (Segment 8 - Bridge 128 to Dutton Rd)																							
	Excavate Ductbank Conduit Installation																							
	Concrete Installation FTB Installation MH#23-MH#24 (Segment 11 - Horse Pond to Union)																							
	WH#.23-WH#.24 (Segment 11 - Horse Pond to Union) Excavate Ductbank Conduit Instalation																							
	Concrete Installation FTB Installation																							
	Bridge 127 (Segment 14 - Bridge 127 to SSS) Installing Sheeting																							