W     S    S    S    S    <	udbury to Hu Week Sched	dson 115kV Reliability Project Lie	-																			
<tt>&gt;<tt>&gt;</tt> &gt; <t< th=""><th>FM Crew</th><th></th><th></th><th>Sun 15-Jul</th><th></th><th></th><th></th><th></th><th></th><th> </th><th></th><th></th><th></th><th></th><th></th><th> Sun 30-Jul</th><th></th><th></th><th></th><th></th><th></th><th>Sun G-Aug</th></t<></tt>	FM Crew			Sun 15-Jul						 						 Sun 30-Jul						Sun G-Aug
Image: Solution of the set o		Support Commonwealth Arche/Historical Inspections/Trial Rep Tribal Rep																				
		Kinder Morgan Road Work			x	x	x	x	x		x	x	x	x	x		x	x	x	x		
Image: state in the state	Oscar	Excavate Conduit Installation																				
Solution     Solut		FTB Installation MH#3-MH#4																				
More     Solution     Solution<		Concrete Installation FFB Installation																				
Non-bound     Non-	Marisa	Excavate Conduit Installation																				
		FTB Installation Road Crossings																				
Image: Section of the section of t		Dutton Road Crossing (Sudbury, MH#17-MH#18) Peakham Road Crossing (Sudbury, MH#19-MH#20)																				
	ET&L	Boston Post Road (Sudbury, MH#24-MH#25) Chestnut St Bridge Work																				
Important     Impo		Prep Crane Pad and Area for Driving - Complete 6/23/23 Install SOE Side 1 (South)																				
		ROW Work Segment 1 (Wilkins to Chestnut)																				
Normanne     Norma		E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																				
Notarian     Notar		Cut & Fill - Completed 5/12/23 Final Grading (Stow not included)																				
		Construction Entrances Clearing - completed 12/6/22																				
Max     Max <td></td> <td>Rail &amp; Tie Removal - completed 1/13/23 Cut &amp; Fill - completed 1/31/23 Bevation Re-Grading</td> <td></td>		Rail & Tie Removal - completed 1/13/23 Cut & Fill - completed 1/31/23 Bevation Re-Grading																				
		Segment 3 (Bridge 130 to Main) Construction Entrances - completed 11/16/22																				
Markowersky     Mark		E&S Control Installation - completed 1/9/23 Rail & Tie Removal - completed 1/11/23																				
	_	Final Grading - Completed 5/24/23 Segment 4 (Main to Parmenter)																				
		E&S Control Installation - completed silt fence 12/5/22 Rail & Tie Removal - completed 12/28/22																				
Mathem Mat		Segment 5 (Parmenter to White Pond) Clearing-completed 11/21/22																				
Image: Sector set in the set in the sector set in the set in the sector set in the set in the sector set in the sector set in the sector set		Rail & Tie Removal - completed 12/21/22 Cut & Fill - completed 1/10/23																				
		Final Grade - completed 7/7/23 (some touch up) Segment 6 (White Pond to Town Line)																				
		E&S Control Installation - completed silt fence 11/29/22 Rail & Tie Removal - completed 12/14/22																				
Mail		Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23																				
		Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - ~100' remaining w/in vernal pool & WPW																				
14 magned products heakaba       14 magned products heakaba       1		Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23																				
<form>       Indemonsion of the set of</form>		Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																				
<form>         Southor shores control (S)       <t< td=""><td>ET&amp;L</td><td>E&amp;S Control Installation - Completed 3/8/23 Rail &amp; Tie Removal - Completed 2/22/23</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<></form>	ET&L	E&S Control Installation - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23																				
		Construction Entrances - completed 11/3/22 Clearing - Completed 2/10/23																				
<form>  Index lower or problem Image: stand and the stand a</form>		Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23																				
Mather brankMather brank <td></td> <td>Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23</td> <td></td>		Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23																				
Model <td< td=""><td>ET&amp;L</td><td>Cut &amp; Fill - completed less import material (commercial) Segment 12 (Union to Boston Post)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>	ET&L	Cut & Fill - completed less import material (commercial) Segment 12 (Union to Boston Post)																				
Co A III: Compared M21Co A III: Comp		Clearing - completed 2/28/23 E&S Control Installation - completed 3/21/23																				
Come: compared V10/1Come: come: compared V10/1Come: compared V10/1 <td></td> <td>Cut &amp; Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127</td> <td></td>		Cut & Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127																				
Segment 14 [single 22 n i suchar Sigment 31 [single 32		Clearing - completed 3/3/23 E&S Control Installation - Completed Rail & Tie Removal - Completed 3/27/23																				
Bis Control Multiles incompleted 1/72 Bis Control </td <td></td> <td>Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22</td> <td></td>		Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22																				
Netson MHinstallation MH		E&S Control Installation - completed 1/27/23 Rail & Tie Removal - completed 2/8/23																				
Met12 instaltion (signers 1)-index 12 is 0 intan hole Met2 is 12 is 0 intan hole<	Nelson	MH Installation MH#34 Installation (Segment 6) - White Pond to Town Line MH#35 Installation (Segment 7) - Town Line to Bridge 128																				
based buckens based buck		MH#17 Installation (Segment 8)- Bridge 128 to Dutton Road - Completed 7/14/23 MH#28 Installation (Sudbury SS Driveway) - Pending EVS Material Move																				
MH#12.MH#13 (Segment 5 - Parmenter to White Pond)       I		Excavate Ductbank - Complete 7/12/23 Conduit Installation - Completed 7/12/23																				
Cancete Installation       Image: Second Secon		FTB Installation - Completed 7/13/23 MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Ecovate Ductbank																				
isovarte Outdamin       is		Concrete Installation FTB Installation																				
FB installation       MH#23-MH#24 (Segment 11 - Horse Pond to Union)       M		Excavate Ductbank Conduit Installation																				
Concrete Installation - Delay due to Rain       Concrete Installatio		FTB Installation MH#23-MH#24 (Segment 11 - Horse Pond to Union)																				
Installing Sheeting		Concrete Installation - Delay due to Rain FTB Installation - Delay due to Rain																				
Installing Sheeling		Installing Sheeting Bridge 128 (Segment 6 & 7)																				