

		Sat	Sun	Mon	Tue	Wed	Thurs	Fri	Sat	Sun	Mon	Tue	Wed	Thurs	Fri	Sat	Sun	Mon	Tue	Wed	Thurs	Fri	Sat	Sun
		22 Jul	23 Jul	24 Jul	25 Jul	26 Jul	27 Jul	28 Jul	29 Jul	30 Jul	31 Jul	1 Aug	2 Aug	3 Aug	4 Aug	5 Aug	6 Aug	7 Aug	8 Aug	9 Aug	10 Aug	11 Aug	12 Aug	13 Aug
FM Crew	<b>EXTENDED SHIFTS NOTED IN RED 10 HOUR</b>																							
	<b>Support</b>																							
	Commonwealth Arche/Historical Inspections/Trial Rep			X	X	X	X	X		X	X	X	X	X	X			X	X	X	X	X		
	Tribal Rep																							
	SWCA Inspector			X	X	X	X	X		X	X	X	X	X				X	X	X	X	X		
	Kinder Morgan																							
	<b>Road Work</b>																							
	<b>MH#2-MH#3 (2ea Crews starting 7/31)</b>																							
Oscar	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	<b>MH#3-MH#4</b>																							
	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	<b>MH#4-MH#5</b>																							
Marisa	Excavate																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	<b>Road Crossings</b>																							
	White Pond Road Crossing (Hudson, MH#13-MH#14)																							
	Dutton Road Crossing (Sudbury, MH#17-MH#18)																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20)																							
	Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																							
	Union Ave Crossing (Sudbury, MH#24-MH#25)																							
	Boston Post Road (Sudbury, MH#24-MH#25)																							
ET&L	<b>Chestnut St Bridge Work</b>																							
	Official Start of Road Closure - Completed 6/22/23																							
	Prep Crane Pad and Area for Driving - Complete 6/23/23																							
	Install SOE Side 1 (South)																							
	Install SOE Side 2 (North)																							
	<b>ROW Work</b>																							
	<b>Segment 1 (Wilkins to Chestnut)</b>																							
	Construction Entrances - completed 11/18/22																							
	Clearing - completed 12/7/22																							
	E&S Control Installation - completed 1/20/23																							
	Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23																							
	Cut & Fill - Completed 5/12/23																							
	<b>Segment 2 (Chestnut to Bridge 130)</b>																							
	Construction Entrances																							
	Clearing - completed 12/6/22																							
	E&S Control Installation - completed 1/19/23																							
	Rail & Tie Removal - completed 1/13/23																							
	Cut & Fill - completed 1/31/23																							
	Elevation Re-Grading																							
	Final Grading - Completed 5/18/23																							
	<b>Segment 3 (Bridge 130 to Main)</b>																							
	Construction Entrances - completed 11/16/22																							
	Clearing - completed 12/14/22																							
	E&S Control Installation - completed 1/9/23																							
	Rail & Tie Removal - completed 1/11/23																							
	Cut & Fill - completed 1/18/23																							
	Final Grading - Completed 5/24/23																							
	<b>Segment 4 (Main to Parmenter)</b>																							
	Construction Entrances - completed 11/15/22																							
	Clearing - completed 11/23/22																							
	E&S Control Installation - completed silt fence 12/5/22																							
	Rail & Tie Removal - completed 12/28/22																							
	Cut & Fill - completed 1/11/23																							
	<b>Segment 5 (Parmenter to White Pond)</b>																							
	Clearing - completed 11/21/22																							
	E&S Control Installation - completed silt fence																							
	Rail & Tie Removal - completed 12/21/22																							
	Cut & Fill - completed 1/10/23																							
	PFAS Material Fill - completed 4/21/23																							
	Final Grade - completed 7/7/23 (some touch up)																							
	<b>Segment 6 (White Pond to Town Line)</b>																							
	Construction Entrances - completed 10/26/22																							
	Clearing - completed 11/16/22																							
	E&S Control Installation - completed silt fence 11/29/22																							
	Rail & Tie Removal - completed 12/14/22																							
	Cut & Fill - completed 12/21/22																							
	<b>Segment 7 (Town Line to Bridge 128)</b>																							
	Clearing - completed 1/23/23																							
	E&S Control Installation - completed 1/31/23																							
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																							
	Cut & Fill - ~100' remaining w/in vernal pool & WPW																							
	<b>Segment 8 (Bridge 128 to Dutton)</b>																							
	Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23																							
	E&S Control Installation - completed 2/3/23																							
	Rail & Tie Removal - completed 3/17/23																							
	Cut & Fill - completed 2/27/23																							
	<b>Segment 9 (Dutton to Peakham)</b>																							
	Clearing - completed 2/3/23																							
	E&S Control Installation - completed 3/8/23																							
	Rail & Tie Removal - Completed 2/22/23																							
	Cut & Fill - completed less import material (residential)																							
ET&L	<b>Segment 10 (Peakham to Horse Pond)</b>																							
	Construction Entrances - completed 11/3/22																							
	Clearing - Completed 3/10/23																							
	E&S Control Installation - Completed 2/14/23																							
	Rail & Tie Removal - Completed 2/24/23																							
	Cut & Fill - completed 7/10/23																							