5 Week Schedule

FM Crew		Sat 5-Aug	Sun 6-Aug	Mon 7-Aug	Tues 8-Aug	Wed 9-Aug	Thurs 10-Aug	Fri 11-Aug	Sat 12-Aug	Sun 13-Aug	Mon 14-Aug	Tues 15-Aug	Wed 16-Aug	Thurs 17-Aug	Fri 18-Aug	Sat 19-Aug	Sun 20-Aug	Mon 21-Aug	Tues 22-Aug	Wed 23-Aug	Thurs 24-Aug	Fri 25-Aug	Sat 26-Aug	Sun 27-Aug
	EXTENDED SHIFTS NOTED IN RED 10 HOUR Support Commonwealth Arche/Historical Inspections/Trial Rep			x	x	x	х	x			x	x	x	x	x			x	x	x	x	х		
	Tribal Rep SWCA Inspector Kinder Morgan			х	x	x	х	х			х	x	х	х	x			х	х	х	х	х		
	Road Work MH#2-MH#3 (2ea Crews starting 7/31)																							
Oscar	Excavate Conduit Installation																							
	Concrete Installation File Installation MH#3-NH#4																							
Marisa	Excavate Condult Installation																							
	Concrete Installation FTB Installation Road Crossings																							
	White Pond Road Crossing (Hudson, MH#13-MH#14) - completed 7/28/23 Dutton Road Crossing (Sudbury, MH#17-MH#18) - Water Line Replacment																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Water Line Replacement Dutton Road Crossing (Sudbury, MH#17-MH#18) - Ductbank Crossing																							
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Ductbank Crossing Peakham Road Crossing (Sudbury, MH#19-MH#20) - Mill & Pave (TBD) Horse Pond Road Crossing (Sudbury, MH#21-MH#22)																							
	Union Ave Crossing (Sudbury, MH#24-MH#25) Boston Post Road (Sudbury, MH#24-MH#25)																							
	Chestnut St Bridge Work Install SOE Side 1 (South) Install SOE Side 2 (North)																							
	Footing Installations ROW Work The State of Chapters (Million of Chapters)																							
	Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22 Clearing - completed 12/7/22																							
	E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																							
	Ledge Removal - Started 1/13/23 Cut & Fill - Completed 5/12/23 Final Grading (Stow not included)																							
	Segment 2 (Chestnut to Bridge 130) Construction Entrances																							
	Clearing - completed 12/6/22 E&S Control Installation - completed 1/19/23 Rail & Tie Removal - completed 1/13/23																							
	Cut & Fill - completed 1/31/23 Elevation Re-Grading																							
	Final Grading - Completed 5/18/23 Segment 3 (Bridge 130 to Main) Construction Entrances - completed 11/16/22																							
	Clearing - completed 12/14/22 E&S Control Installation - completed 1/9/23																							
	Rall & Tie Removal - completed 1/11/23 Cut & Fill - completed 1/18/23 Final Grading - Completed 5/24/23																							
	Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22																							
	Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22 Rail & Tie Removal - completed 12/28/22																							
	Cut & Fill - completed 1/11/23 Final Grading Final Grading																							
	Segment 5 (Parmenter to White Pond) Clearing - completed 11/21/22 E&S Control Installation - completed silt fence																							
	Rail & Tie Removal - completed 12/21/22 Cut & Fill - completed 1/10/23																							
	PFAS Material FIII - completed 4/21/23 Final Grade - completed 7/7/23 (some touch up) Segment 6 (White Pond to Town Line)																							
	Construction Entrances - completed 10/26/22 Clearing - completed 11/16/22																							
	E&S Control Installation - completed slif fence 11/29/22 Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22																							
	Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23																							
	E&S Control Installation - completed 1/31/23 Rall & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - 100' remaining w/in vernal pool & WPW																							
	Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22																							
	Clearing - completed 1/26/23 E&S Control Installation - completed 2/3/23 Rail & Tie Removal - completed 2/17/23																							
	Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																							
	Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23																							
	Cut & Fill - completed less import material (residential) Segment 10 (Peakham to Horse Pond)																							
	Construction Entrances - completed 11/3/22 Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23																							
	Rail 8. Tie Removal - Completed 2/24/23 Cut 8. Fill - completed 7/10/23																							
	Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23																							
	E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Ou & Fill - completed loss import material (compare)																							
	Cut & Fill - completed less import material (commercial) Segment 12 (Union to Boston Post) Construction Entrances - completed 11/7/22																							
	Clearing - completed 2/28/23 E&S Control Installation - completed 3/21/23 Rail & Tie Removal - completed 3/17/23																							
	Rain at the neutronar-Completed 3/17/25 Crut & Fill - Completed 4/4/25 Segment 13 (Boston Post to Bridge 127																							
	Construction Entrances - completed 11/8/22 Clearing - completed 3/3/23 E&S Control Installation - Completed																							
	Last Country installation - Completed 3/27/23 Cut & Fill - Completed 4/15/23																							
	Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22 Clearing - completed 1/6/23																							
	Learning - Completed JU/27/23 Rail & Tie Removal - completed 1/27/23 Rail & Tie Removal - completed 2/8/23																							
Nelson	Cut & Fill - completed 7/17/23 (some import for grade shimming around Landham) MH Installation MH#14 Installation (Sagment 61. White Bond to Town Line																							
	MH#14 Installation (Segment 6) - White Pond to Town Line MH#15 Installation (Segment 7) - Town Line to Bridge 128 MH#16 Installation (Segment 7) - Town Line to Bridge 128- Completed 8/7/23																							
	MH#28 Installation (Sudbury SS Driveway) - potential relocation MH#17-MH#18 (Segment 8 - Bridge 128 to Dutton Rd) Fyravate Durthank																							
	Excavate Ductbank Conduit Installation Concrete Installation																							
	FTB Installation Bridge 127 (Segment 13 & 14)																							
	Installing Sheeting (14) - completed 7/28/23 Demo Bridge 127 - completed 7/31/23 Installing Sheeting (13)																							
	Abutment Excavation & Install Walers (14) Abutment Excavation & Install Walers (13)																							
	Form & Pour Bridge Abutments (13 & 14) Bridge 128 (Segment 7 & 8) Crane Pad Prep																							
	Install Demo Netting Installing Sheeting (7) Installing Sheeting (9)																							
	Installing Sheeting (8)										l		l	l										