Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		Sat	Sun	Mon	Tues	Wed Thur	; Fri	Sat	Sun	Mon	Tues W	ed Th	iurs Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
FM Crew	EXTENDED SHIFTS NOTED IN RED 10 HOUR	9-Sep	10-Sep	11-Sep	12-Sep	13-Sep 14-Se	o 15-Sep	16-Sep	17-Sep	18-Sep 1	9-Sep 20-	Sep 21	-Sep 22-Sep	23-Sep	24-Sep	25-Sep	26-Sep	27-Sep	28-Sep	29-Sep
	Support Commonwealth Arche/Historical Inspections/Trial Rep																			
	Tribal Rep			x	x	x x	x			x	x	×	x x			x	x	x	x	x
	SWCA Inspector			x	x	x x	x			x	x	ĸ	x x			x	x	x	x	х
	Kinder Morgan Road Work																			
	MH#3-MH#4			3ea C	rews															
Marisa	Excavate																			-
Jim Oscar	Conduit Installation Concrete Installation			_																-
	FTB Installation																			
Nelson	MH#4-MH#5 Excavate - 300' Remaining			Start	1ea Crev	v														
NEISOIT	Conduit Installation - 300' Remaining																			
	Concrete Installation - 300' Remaining																			
	FTB Installation - 300' Remaining Road Crossings																			
	White Pond Road Crossing (Hudson, MH#13-MH#14) - completed 7/28/23																			
Dista	Dutton Road Crossing (Sudbury, MH#17-MH#18) -Water Line Replacment																			
Ricky	Dutton Road Crossing (Sudbury, MH#17-MH#18) - Ductbank Crossing Dutton Road Crossing (Sudbury, MH#17-MH#18) - Patching (TBD)																			
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Water Line Replacement - Completed 8/10/23																			
	Peakham Road Crossing (Sudbury, MH#19-MH#20) - Ductbank Crossing - Completed 8/22/23 Peakham Road Crossing (Sudbury, MH#19-MH#20) - Mill & Pave - Completed 8/31/23																			
ET&L	Chestnut St Bridge Work																			
	Install SOE Side 1 (South) - Completed 8/18/23										T									
	Install SOE Side 2 (North) - Completed 8/18/23 Footing Installations - Completed 8/25/23				+								_					-		
	Subgrade / Backfill Base - Completed 9/11/23																			
	Precast Installation (Arches & Wingwalls) Backfill & SOE Removal																			
	Road Restoration																			
	ROW Work																			
	Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22																			
	Clearing - completed 12/7/22																			
	E&S Control Installation - completed 1/20/23 Rail & Tie Removal - completed 1/20/23																			
	Ledge Removal - Started 1/13/23																			
	Cut & Fill - Completed 5/12/23																			
	Final Grading (Stow not included) - Wall 1 & 2 Remaining Segment 7 (Town Line to Bridge 128)																			
	Clearing - completed 1/23/23																			
	E&S Control Installation - completed 1/31/23																			
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Cut & Fill - ~100' remaining w/in vernal pool & WPW																			
	Segment 8 (Bridge 128 to Dutton)																			
	Construction Entrances - completed 10/28/22 Clearing - completed 1/26/23																			
	E&S Control Installation - completed 2/3/23																			
	Rail & Tie Removal - completed 2/17/23																			
	Cut & Fill - completed 2/27/23 Segment 9 (Dutton to Peakham)																			
	Clearing - completed 2/3/23																			
	E&S Control Installation - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23																			
ET&L	Cut & Fill - completed less import material (residential)																			
	Segment 10 (Peakham to Horse Pond)																			
	Construction Entrances - completed 11/3/22																			
	Clearing - Completed 2/10/23																			
	Clearing - Completed 2/10/23 E&S Control Installation - Completed 2/14/23																			
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23																			
	E&S Control Installation - Completed 2/14/23																			
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22																			
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union)																			
	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial)																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23																			
ET&L	E&S Control Installation - Completed 2/14/23 Rall & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rall & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation																			
ET&L	E&S Control Installation - Completed 2/14/23 Rall & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rall & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank																			
ET&L	E&S Control Installation - Completed 2/14/23 Rall & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation													Image: Constraint of the sector of						
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed 14/9/23 Cut & Fill - completed 14/9/23 Cut & Fill - completed 14/9/23 Excavate Ductbank Conduit Installation Concrete Installation FTB Inst																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation Final Grade																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Concrete Installation Concrete Installation																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation FTB Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation FTB Installation FTB Installation																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed 1																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation FTB Installation FTB Installation Concrete Installation FTB Installation Excavate Ductbank Conduit Installation FTB Installation																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed 1																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Fill Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Concrete Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Conduit Installation Conduit In																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed 1																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation Fill - completed Segment 6/7) Excavate Ductbank Conduit Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Concrete Installation FIB Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Muthistallation Concrete Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Concrete Installation Wall #1 (Segment 1) Four & P																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/2/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation FIB Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Concrete Installation Conduit Installation Concrete Installation FIB Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Concrete Installation Conduct Installation Conduct Installation Conduct Installation Conduct Installation Wall #1 (Segment 1)<																			
ET&L	E&S Control Installation - Completed 2/24/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation Fill Installation Fill Installation Fill Installation Fill Installation Conduit Installation Fill Installation Fill Installation Fill Installation Conduit Installation Conduit Installation Conduit Installation Conduit Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Concrete Installation MH#15-MH#16 (Segment 1) Four & Pour Wall Wall #1 (Segment 1) Pour & Pour Wall <																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/9/23 Cut & Til - completed 3/9/23 Cut & Til - completed 3/9/23 Cut & Til - completed 1/9/23 Cut & Til - completed 3/9/23 Cut & Til - completed 1/9/23 Cut & Til - completed 1/9/23 Cut & Til - completed 1/9/23 Cut & Til - completed Iss import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation Final Grade MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Concrete Installation FTB Installation MH#16 (Segment 1) Four & Pour Wall Wall #1 (Segment 13 & 14) Four, Rebar, & Pour Bil (13) Form, Rebar, & Pour Abutment Wall (14)																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/9/23 Cut & Fill - completed iss import material (commercial) MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Fill Installation Fill Installation Fill Installation Fill Installation Fill Installation Fill Installation Fill Installation Fill Installation Fill Installation Concrete Installation Fill Installation MH#14-MH#15 (Segment 6/7) Excavate Ductbank Conduit Installation Concrete Installation Fill Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Concrete Installation Fill Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation MH#14 (Segment 1) Four & Pour Wall Wall #1 (Segment 1) Pour & Pour Wall Bridge 127 (Segment 13 & 14) Form, Rebar, & Pour Bridge ADM (13) Form, Rebar, & Pour Abutment Wall (13) - Completed 9/8/23 Strip Forms & Backfill (13) Form, Rebar, & Pour Abutment Wall (14) Strip Forms & Backfill (14)																			
ET&L	E&S control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed IS import material (commercial) MHH13-INHH14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation Grade MHH14-INHH15 (Segment 6/7) Excavate Ductbank Conduit Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation Goncrete Installation Concrete Installation FTB Installation Gonduit Installation Concrete Installation Gonduit Installation Concrete Installation Goncrete Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation Goncrete Installation Goncrete Installation Concrete Installation Concrete Installation FTB Ins																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Citearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/21/23 Cut & Fill - completed 1/9/23 Cut & Fill - completed 1/9/23 Concrete Installation Concrete Installation Conc																			
ET&L	E&S control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed IS import material (commercial) MHH13-INHH14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank Conduit Installation Concrete Installation Grade MHH14-INHH15 (Segment 6/7) Excavate Ductbank Conduit Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation Goncrete Installation Concrete Installation FTB Installation Gonduit Installation Concrete Installation Gonduit Installation Concrete Installation Goncrete Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation FTB Installation Goncrete Installation Goncrete Installation Concrete Installation Concrete Installation FTB Ins																			
ET&L	E&S Control Installation - Completed 2/14/23 Rail & Tie Removal - Completed 2/24/23 Cut & Fill - completed 7/10/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Citearing - Completed 2/24/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/21/23 Cut & Fill - completed 1/9/23 Cut & Fill - stallation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FIB Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Excavate Ductbank Conduit Installation Concrete Installation Concrete Installation Concrete Installation Concrete Installation FIB Installation Wall #1 (Segment 1) Four & Pour Wall Bridge 127 (Segment 13 & 14) Form, Rebar, & Pour Abutment Footings (13) - Completed 9/8/23 Strip Forms & Backfill (13) Forms & Backfill (14) Bridge 130 (Segment 7 & 8) Bridge 130 (Segment 7 & 8) Bridge 130 (Segment 7 & 8) Bridge 130 (Segment 2 & 3) Meeting w/ Hudson ConComm - Held 9/5/23																			