5 Week Schedule

FM Crew		Sat 23-Sep	Sun 24-Sep	Mon 25-Sep	Tues 26-Sep	Wed 27-Sep	Thurs 28-Sep	Fri 29-Sep	Sat 30-Sep	Sun 1-Oct	Mon 2-Oct	Tues 3-Oct	Wed 4-Oct	Thurs 5-Oct	Fri 6-Oct	Sat 7-Oct	Sun 8-Oct	Mon 9-Oct	Tues 10-Oct	Wed 11-Oct	Thurs 12-Oct	Fri 13-Oct	Sat Sun 14-Oct 15-Oct
	EXTENDED SHIFTS NOTED IN RED 10 HOUR Support Commonwealth Arche/Historical Inspections/Trial Rep			x	x	x	x	x			x	x	x	x	x				x	x	х	х	
	SWCA Inspector Kinder Morgan Sudbury ConCom			x	x	x	х	x			х	х	х	х	х				х	х	х	х	
	Hudson ConCom Road Work				x																		
Marisa	MH83-MH84 Excavate Conduit Installation										2ea C	rews											
Oscar	Concrete Installation FTB Installation																						
Nelson	MH84-MH85 Test Pit Wilkins Crossing Road Crossings																						
-	Dutton Road Crossing (Sudbury, MH#17-MH#128) - Ductbank Crossing - Competed 9/18/23 Dutton Road Crossing (Sudbury, MH#17-MH#128) - Patching - Completed 9/19/23																						
	Horse Pond Road Crossing (Sudbury, MH#22-MH#22) Union Ave Crossing (Sudbury, MH#24-MH#25) Chestnut St Bridge Work																						
	Install SOE Side 1 (South) - Completed 8/18/23 Install SOE Side 2 (North) - Completed 8/18/23 Footing Installations - Completed 8/18/23																						
	Subgrade / Backfill Base - Completed 9/11/23 Precast Installation (Arches & Wingwalls)																						
	Bacdill B. SOF Removal Road Restoration Sloping / Fencing																						
	ROW Work Segment 9 (Dutton to Peakham)																						
	Clearing - completed 2/3/23 Rail & Tie Removal - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23																						
	Cut & Fill - completed less import material (residential) Segment 11 (Horse Pond to Union)																						
	Construction Entrances - completed 11/A/22 Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23																						
ET&L	Rail & Tie Removal- Completed 3/9/23 Cut & Fill - completed less import material (commercial) MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																						
Ricky	Excavate Ductbank - Completed 8/30/23 Conduit Installation - Completed 8/31/23																						
	Concrete Installation - Completed 9/1/23 FTB Installation - Completed 9/1/23 Final Grade																					\Rightarrow	
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main) Excavate Ductbank - Completed 4/20/23																						
	Conduit Installation - Completed 4/20/23 Concrete Installation - Completed 4/21/23 FTB Installation - Completed 4/21/23																					=	
	Final Grade MH#8-MH#9 (Segment 3-4 Bridge 130 to Parmenter)																						
	Excavate Ductbank - Completed 3/20/23 Conduit Installation - Completed 3/21/23 Concrete Installation - Completed 3/22/23																						
	FTB Installation - Completed 3/22/23 MH#9-MH#10 (Segment 3-4 Bridge 130 to Parmenter)																						
	Exexuate Ductbank - Completed 3/6/23 Conduit Installation - Completed 3/7/23 Concrete Installation - Completed 3/8/23																						
	FTB Installation - Completed 3/8/23 MH#10-MH#11 (Segment 4 - Main to Parmenter)																						
	Exeavate Ducthank - Completed 3/31/23 Conduit Installation - Completed 4/3/23 Concrete Installation - Completed 4/4/23																						
	FTB Installation - Completed 4/4/23 Final Grade																						
	MH#11-MH#12 (Segment 5 - Parmenter to White Pond) Excavate Ductbank - Completed 5/12/23 Conduit Installation - Completed 5/12/23																						
	Concrete Installation - Completed 5/12/23 Final Grade Final Grade																						
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Excavate Ductbank - completed 7/21/23 Conduit Installation - completed 7/21/23																						
	Londuit installation - Completed //21/23 Concrete Installation - Completed 7/24/23 FTB Installation - Completed 7/24/23																						
	Final Grade MH#13-MH#14 (Segment 6 - White Pond Road to Town Line) Excavate Ductbank - Start 9/19/23																						
	Enterview Unstallation Concrete installation																						
	FTB Installation MH#14-MH#15 (Segment 6/7) Exavate Ductbank																						
	Engaver Ductions Concrete Installation Concrete Installation																						
	FTB Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Exavate Duckhark - Completed 9/8/23																						
	Conduit Installation - Completed 9/11/23 Concrete Installation - Completed 9/12/23																						
	FTB Installation - Completed 9/12/23 Final Grade MH816-MH#17																						
	Excavate Ductbank Conduit Installation																						
	Concrete Installation FTB Installation Final Grade																						
	MH#17-MH#18 (Segment 8 - Bridge 128 to Dutton Rd) Exavate Ductbank - 300' Remaining Conduit Installation - 300' Remaining																						
	Concrete Installation - 300' Remaining FTB Installation - 300' Remaining																						
	MH#13-MH#19 (Segment 9 - Dutton Rd to Peakham Rd) Excavel Dutton Conduit Installation																						
	Concrete Installation FTB Installation																						
	MH#26-MH#27 (Segment 14 - Bridge 127 to SSS) Exevaste Ductbank Conduit Instalation																						
	Concrete Installation FTB Installation																						
	Wall #1 (Segment 1) Four / Pour / Strip Wall Wall #2 (Segment 1)																						
	Four / Pour / Strip Wall Bridge 127 (Segment 13 & 14)																						
	Installing Sheeting (14) - completed 7/38/23 Demo Bridge 127 - completed 7/31/23 Installing Sheeting (13) - completed 4/8/23																					=	
	Abutment Excavation & Install Walers (14) - Completed 8/15/23 Abutment Excavation & Install Walers (13) - Completed 8/18/23																						
	Form, Reban, & Pour Bridge Abutment Footings (13) - Completed 9/8/23 Form, Reban, & Pour Abutment Wall (13) - Completed 9/8/23 Strip Forms & Backfill (13) - Completed 9/19/23																						
	Form, Rebar, & Pour Abutment Wall (14) - Completed 9/19/23 Strip Forms & Backfill (14)																						
	Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) Bridge 130 (Segment 2 & 3)																						
	Meeting w/ Hudson ConComm - Held 9/5/23 Removal of Existing Dam																						
	Bridge Demo Install Sheeting (3) Antiment Fargarding & Install Walers (3)																						
	Abutment Excavation & Install Walers (3) Install Sheeting (2)																						