Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

FM Crew		Sat 7-Oct	Sun 8-Oct	Mon 9-Oct	Tues 10-Oct	Wed 11-Oct	Thurs 12-Oct	Fri 13-Oct	Sat 14-Oct	Sun 15-Oct	Mon 16-Oct	Tues 17-Oct	Wed 18-Oct	Thurs 19-Oct	Fri 20-Oct	Sat 21-Oct	Sun 22-Oct	Mon 23-Oct	Tues 24-Oct	Wed 25-Oct	Thurs 26-Oct	Fri 27-Oct	S 28
riviciew	Night Work in Red (10pm-6am)																						
	Support  Commonwealth Arche/Historical Inspections/Trial Rep				х	х	х	х			х	х	х	х	х			х	х	х	х	х	
	SWCA Inspector				х	х	х	х			х	х	х	х	х			х	х	х	х	х	
	Kinder Morgan																						
	Sudbury ConCom Hudson ConCom				Х	Х																	
	Road Work																						
Marica	MH#3-MH#4																						
Marisa Jim	Excavate  Conduit Installation																						
Oscar	Concrete Installation																						
	FTB Installation																						
Nelson	Road Crossings  Horse Pond Road Crossing (Sudbury, MH#21-MH#22) - completed 10/5/23																						
	Union Ave Crossing (Sudbury, MH#24-MH#25) - possibly nights																						
ET&L	Chestnut St Bridge Work																						
	Road Restoration - pending RFI#043 response  Sloping / Fencing																						
	ROW Work																						
	Segment 9 (Dutton to Peakham)																						
	Clearing - completed 2/3/23  E&S Control Installation - Completed 3/8/23																						
	Rail & Tie Removal - Completed 2/22/23																						
ET&L	Cut & Fill - completed less import material (residential)																						
	Segment 11 (Horse Pond to Union)  Construction Entrances - completed 11/4/22																						
	Clearing - Completed 2/23/23																						
	E&S Control Installation - Completed 3/21/23																						
ET&L	Rail & Tie Removal - Completed 3/9/23  Cut & Fill - completed less import material (commercial)																						
	MH#13-MH#14 (Segment 6 - White Pond Road to Town Line)																						
John	Excavate Ductbank - Completed 9/26/23																						
	Conduit Installation - Completed 9/27/23  Concrete Installation - Completed 9/28/23																						
	FTB Installation - Completed 9/28/23																						
	MH#14-MH#15 (Segment 6/7)																						
John	Excavate Ductbank - Completed 10/3/23  Conduit Installation - Completed 10/3/23																						
	Concrete Installation - Completed 10/4/23																						
	FTB Installation - Completed 10/4/23																						
John	MH#15-MH#16 (Segment 7 - Town Line to Bridge 128)  Excavate Ductbank - Completed 9/8/23																						
301111	Conduit Installation - Completed 9/11/23																						
	Concrete Installation - Completed 9/12/23																						
	FTB Installation - Completed 9/12/23 Final Grade																						-
	MH#16-MH#17																						
	Excavate Ductbank																						
	Conduit Installation  Concrete Installation																						
	FTB Installation																						
	MH#17-MH#18 (Segment 8 - Bridge 128 to Dutton Rd)																						
	Excavate Ductbank - Completed 9/27/23  Conduit Installation - Completed 9/28/23																						
	Concrete Installation - Completed 9/29/23																						
	FTB Installation - Completed 9/29/23																						
	MH#18-MH#19 (Segment 9 - Dutton Rd to Peakham Rd)  Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation MH#19-MH#20																						
	Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation FTB Installation																						
	MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																						
Angelo	Excavate Ductbank																						_
	Conduit Installation  Concrete Installation																						
	FTB Installation																						
	Wall #1 (Segment 1)																						
	Four / Pour / Strip Wall  Wall #2 (Segment 1)																						
	Four / Pour / Strip Wall																						
	Bridge 127 (Segment 13 & 14)																						
	Strip Forms & Backfill (14) - Completed 9/27/23  Form & Pour Backwall / Concrete Slab (13) - pending RFI#043 response																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout (2 months) - pending RFI#041 response																						
	Bridge 130 (Segment 2 & 3) Meeting w/ Hudson ConComm - Held 9/5/23																						
	Removal of Existing Dam - Completed 10/4/23																						
	Bridge Demo																						
	Install Sheeting (3)																						
	Abutment Excavation & Install Walers (3) Install H-Piles / Ground Improvements (3) - pending Submittal #xxx approval																						
	Install Sheeting (2)																						
	Wetland replication Area Installation																						
	ilistaliatioli				L	l																الكسم	