

		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S	
FM Crew		14-Oct	15-Oct	16-Oct	17-Oct	18-Oct	19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4	
Night Work in Red (10pm-6am)																								
Support																								
Commonwealth Arche/Historical Inspections/Trial Rep				X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
SWCA Inspector				X	X	X	X	X			X	X	X	X	X			X	X	X	X	X		
Kinder Morgan																								
Sudbury ConCom											X	X	X	X	X			X	X	X	X	X		
Hudson ConCom																								
Road Work																								
Winter Moratorium																								
MH#3-MH#4																								
Jim	Excavate																							
Oscar	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
Road Crossings																								
Horse Pond Road Crossing (Sudbury, MH#21-MH#22) - completed 10/5/23																								
Nelson	Union Ave Crossing (Sudbury, MH#24-MH#25) - possibly nights																							
ET&L Chestnut St Bridge Work																								
Road Restoration																								
Sloping																								
Open to Public																								
ROW Work																								
Segment 9 (Dutton to Peakham)																								
Clearing - completed 2/3/23																								
E&S Control Installation - Completed 3/8/23																								
Rail & Tie Removal - Completed 2/22/23																								
ET&L	Cut & Fill - completed less import material (residential)																							
Segment 11 (Horse Pond to Union)																								
Construction Entrances - completed 11/4/22																								
Clearing - Completed 2/23/23																								
E&S Control Installation - Completed 3/21/23																								
Rail & Tie Removal - Completed 3/9/23																								
ET&L	Cut & Fill - completed less import material (commercial)																							
ET&L	Gravel Install																							
MH#13-MH#14 (Segment 6 - White Pond Road to Town Line)																								
John	Excavate Ductbank - Completed 9/26/23																							
	Conduit Installation - Completed 9/27/23																							
	Concrete Installation - Completed 9/28/23																							
	FTB Installation - Completed 9/28/23																							
MH#14-MH#15 (Segment 6/7)																								
John	Excavate Ductbank - Completed 10/3/23																							
	Conduit Installation - Completed 10/3/23																							
	Concrete Installation - Completed 10/4/23																							
	FTB Installation - Completed 10/4/23																							
MH#15-MH#16 (Segment 7 - Town Line to Bridge 128)																								
John	Excavate Ductbank - Completed 9/8/23																							
	Conduit Installation - Completed 9/11/23																							
	Concrete Installation - Completed 9/12/23																							
	FTB Installation - Completed 9/12/23																							
MH#16-MH#17																								
John	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
MH#18-MH#19 (Segment 9 - Dutton Rd to Peakham Rd)																								
Ricky	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
MH#19-MH#20																								
Ricky	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)																								
Angelo	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
	Final Grade																							
MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																								
Angelo	Excavate Ductbank																							
	Conduit Installation																							
	Concrete Installation																							
	FTB Installation																							
Wall #1 (Segment 1)																								
Four / Pour / Strip Wall																								
Wall #2 (Segment 1)																								
Four / Pour / Strip Wall																								
Bridge 127 (Segment 13 & 14)																								
Form & Pour Backwall / Concrete Slab (13)																								
Bridge 128 (Segment 7 & 8)																								
Bridge Buildout (2 months) - pending RFI#041 response																								
Bridge 130 (Segment 2 & 3)																								
Install Sheeting (3) - Completed 10/12/23																								
Abutment Excavation & Install Walers (3)																								
Install H-Piles / Ground Improvements (3) - pending Submittal #085 approval																								
Install Sheeting (2)																								
Wetland Replication Area																								
Installation																								