Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat

 22-Oct
 23-Oct
 24-Oct
 25-Oct
 26-Oct
 27-Oct
 28-Oct

 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat

 29-Oct
 30-Oct
 31-Oct
 1-Nov
 2-Nov
 3-Nov
 4-Nov
Sun Mon Tues Wed Thurs Fri 6-Nov 7-Nov 8-Nov 9-Nov 10-Nov FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep X х х X X x x X x x x X SWCA Inspector x X X X X x Sudbury ConCom Hudson ConCom Road Work Winter Moratorium MH#3-MH#4 Jim Oscar Conduit Installation - Completed 10/20/23 Concrete Installation - Completed 10/23/23 FTB Installation - Completed 10/23/23 Road Crossings Horse Pond Road Crossing (Sudbury, MH#21-MH#22) - completed 10/5/23 Nelson Union Ave Crossing (Sudbury, MH#24-MH#25) - completed 10/19/23 Chestnut St Bridge Work ET&L Open to Public - Completed 10/18/23 ROW Work Segment 7 (Town Line to Bridge 128) E&S Control Installation - completed 1/31/23 Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Segment 9 (Dutton to Peakham) E&S Control Installation - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23 ET&L Cut & Fill - completed less import material Segment 11 (Horse Pond to Union) Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 Cut & Fill - completed less import material (commercial) ET&L MH#16-MH#17 John Excavate Ductbank - bridge transition remaining + 300' Concrete Installation - bridge transition remaining + 300 FTB Installation - bridge transition remaining + 300' MH#18-MH#19 (Segment 9 - Dutton Rd to Peakham Rd) Ricky Conduit Installation MH#19-MH#20 Ricky Conduit Installation FTB Installation Final Grade MH#20-MH#21 (Segment 10 - Peakham to Horse Pond) Concrete Installation FTB Installation MH#24-MH#25 (Segment 12 - Union to Boston Post) John Excavate Ductbank Nelson Conduit Instalation MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127) Angelo Excavate Ductbank Conduit Instalation MH#26-MH#27 (Segment 14 - Bridge 127 to SSS) Angelo Excavate Ductbank Conduit Instalation Wall #1 (Segment 1) Four / Pour / Strip Wall Wall #2 (Segment 1) Four / Pour / Strip Wall Cattle Crossing Build Out Cattle Crossing Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - backup on Bridge 128 Work Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending RFI#041 response Bridge 130 (Segment 2 & 3) Install Sheeting (3) - Completed 10/12/23 Abutment Excavation & Install Walers (3) Install H-Piles / Ground Improvements (3) - pending Submittal #085 approval Install Sheeting (2) - completed 10/20/23 Wetland Replication Area Installation