Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S
FM Crew		28-Oct	29-Oct	30-Oct	31-Oct	1-Nov	2-Nov	3-Nov	4-Nov	5-Nov	6-Nov	7-Nov	8-Nov	9-Nov	10-Nov	11-Nov	12-Nov	13-Nov	14-Nov	15-Nov	16-Nov	17-Nov	18
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep SWCA Inspector			X X	x	x	X X	x			x	x	x	x	x			X X	x	x x	x x	x x	-
	Kinder Morgan																						
	Sudbury ConCom					х												х	х		$\vdash \vdash \vdash$	<del></del>	_
	Hudson ConCom  Road Work																						
	Winter Moratorium																						
ET&L	Chestnut St Bridge Work																						4
	Open to Public - Completed 10/18/23 Hydroseed																	$\vdash$					-
	ROW Work																						
	Segment 7 (Town Line to Bridge 128) Clearing - completed 1/23/23																						-
	E&S Control Installation - completed 1/31/23																						
	Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)																						
	Cut & Fill - completed 10/30/23 Segment 9 (Dutton to Peakham)																						
	Clearing - completed 2/3/23																						
	E&S Control Installation - Completed 3/8/23																	igspace		$\vdash$	$\vdash \vdash$		
ET&L	Rail & Tie Removal - Completed 2/22/23  Cut & Fill - completed less import material (residential)																	$\vdash$					
	Segment 11 (Horse Pond to Union)																						
	Construction Entrances - completed 11/4/22  Clearing - Completed 2/23/23																	Ш					
	E&S Control Installation - Completed 3/21/23																						
	Rail & Tie Removal - Completed 3/9/23																						
ET&L	Cut & Fill - completed less import material (commercial)  MH#18-MH#19 (Segment 9 - Dutton Rd to Peakham Rd)																						
Ricky	Excavate Ductbank - Completed 10/17/23																						
	Conduit Installation - Completed 10/18/23  Concrete Installation - Completed 10/19/23																	$\vdash$		<u> </u>		<u> </u>	
	Concrete Installation - Completed 10/19/23  FTB Installation - Completed 10/19/23																						
	MH#19-MH#20																						ø
Ricky	Excavate Ductbank																				$\vdash$	$\vdash$	
	Conduit Installation  Concrete Installation																					<b>_</b>	
	FTB Installation																						
	Final Grade MH#20-MH#21 (Segment 10 - Peakham to Horse Pond)																						
	Excavate Ductbank																						
	Conduit Installation																						
	Concrete Installation FTB Installation																	$\vdash$					
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
Nelson John	Excavate Ductbank																						
JOIIII	Conduit Installation Concrete Installation																						
	FTB Installation																						
John	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)  Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation FTB Installation																	$\vdash$		$\vdash$	$\vdash$		-
	MH#26-MH#27 (Segment 14 - Bridge 127 to SSS)																						
Angelo	Excavate Ductbank																		<b> </b>				
	Conduit Installation  Concrete Installation																						-
	FTB Installation																			i			
	Final Grade  ANUM 27 NAME 20 (Segment 14 Pridge 127 to SSS)																						
	MH#27-MH#28 (Segment 14 - Bridge 127 to SSS)  Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation FTB Installation																						
	Final Grade																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Test Pit Excavate Ductbank																						
	Conduit Instalation																						
	Concrete Installation																	$\vdash$		$\vdash$	$\vdash$		
	FTB Installation Wall #1 (Segment 1)																						
	Four / Pour / Strip Wall - Completed 10/27/23																						
	Wall #2 (Segment 1) Four / Pour / Strip Wall - Completed 10/27/23																						
	Cattle Crossing																						
	Build Out Cattle Crossing																						
	Bridge 127 (Segment 13 & 14)  Form & Pour Backwall / Concrete Slab (13) - backup on Bridge 128 Work																						
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout (2 months) - pending RFI#041 response																						
	Bridge 130 (Segment 2 & 3) Install Sheeting (3) - Completed 10/12/23																						
	Abutment Excavation & Install Walers (3)																						
	Install H-Piles / Ground Improvements (2 & 3)																	$\vdash$		<u> </u>		<u> </u>	
															-			$\vdash$					
	Install Sheeting (2) - completed 10/20/23  Form & Pour Abutment Footings & Stem Walls (2)												l					1 1	' 1	عصيا		حصي	
	Form & Pour Abutment Footings & Stem Walls (2) Form & Pour Abutment Footings & Stem Walls (3)																						
	Form & Pour Abutment Footings & Stem Walls (2)																						