Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun

 17-Dec
 18-Dec
 19-Dec
 28-Dec
 21-Dec
 22-Dec
 22-Dec
 24-Dec
 25-Dec
 26-Dec
 26-Dec
 25-Dec
 29-Dec
 36-Dec
 31-Dec
Tues Wed Thurs Fri 1-Jan 2-Jan 3-Jan 4-Jan 5-Jan FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep x X x x x x х х х x х х x SWCA Inspector х Sudbury ConCom Road Work Winter Moratorium Forest Ave Line Striping - Completed 11/28/23 Mastic Manholes - Completed 11/29/23 Blow Mule Tape / Proof (Hudson Roadway) Jason ROW Work Segment 1 (Wilkins to Chestnut) Final Grading (Stow not included) Segment 9 (Dutton to Peakham) ET&L Cut & Fill - pending Culvert Remediation Work MH#16-MH#17 Ricky Excavate Ductbank - bridge transition remaining + 300' Conduit Installation - bridge transition remaining + 300' Concrete Installation - bridge transition remaining + 300' FTB Installation - bridge transition remaining + 300' MH#24-MH#25 (Segment 12 - Union to Boston Post) Nelson Excavate Ductbank - Pending Segment 12 Culvert Mod Conduit Instalation - Pending Segment 12 Culvert Mod Concrete Installation - Pending Segment 12 Culvert Mod FTB Installation - Pending Segment 12 Culvert Mod MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127) Excavate Ductbank - Bridge Span Remaining Conduit Instalation - Bridge Span Remaining Concrete Installation - Bridge Span Remaining FTB Installation - Bridge Span Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to SSS) Excavate Ductbank Conduit Instalation FTB Installation **ROW Proofing** Jason Blow Mule Tape (MH#5-7) Blow Mule Tape (MH#8-16) Bridge 127 (Segment 13 & 14) Install Cranes Mats (13) Bridge 128 (Segment 7 & 8) Bridge Buildout (2 months) - pending Backwall Block Response Bridge 130 (Segment 2 & 3) Install H-Piles / Ground Improvements (3) - Completed 11/17/23 Install H-Piles / Ground Improvements (2) - Completed 12/1/23 Install Sheeting (2) - completed 10/20/23 Form & Pour Abutment Footings & Stem Walls (2) - Completed 12/12/23 Form & Pour Abutment Footings & Stem Walls (3) - Completed 12/1/23 Apron & Cap Installation (2) - pending water level Apron & Cap Installation (3) - pending water level Install Cranes Mats (3) Segment 9 Culvert Remediation Work E&S Control Install Clearing Remediation Work