Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		_																					
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	5
FM Crew		27-Jan	28-Jan	29-Jan	30-Jan	31-Jan	1-Feb	2-Feb	3-Feb	4-Feb	5-Feb	6-Feb	7-Feb	8-Feb	9-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17
TIMICIEW					<u> </u>																		
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			х	x	x	х	x			х	х	х	x	x			х	x	x	х	x	
	SWCA Inspector			х	x	x	х	x			x	x	x	x	х			x	х	x	х	x	
	Sudbury ConCom				└──																	⊢	
	Hudson ConCom				L																		
	Road Work																						
	Winter Moratorium																						
	ROW Work				<u> </u>																	└── ┤	_
	Handhole Installation				<u> </u>																		-
	HH#26 Installation (Segment 14)				├──]	⊢	_
	HH#27 Installation (Segment 14)				<u> </u>																		-
	Arch/Historical Sites				<u> </u>																		-
	Stake Out & Approve Fencing at Arch Sites (10 Locations)			-	<u> </u>													-				 	
	Install Fence at Arch Sites Segment 1 (Wilkins to Chestnut)																						
	Rip Rap Swale - Completed 1/18/24																						
	Segment 6 (White Pond to Town Line)																						
	Final Grade				<u> </u>																		
	Segment 8 (Bridge 128 to Dutton)																						
	Regrade				<u> </u>																		
	Segment 9 (Dutton to Peakham)																				, '		-
ET&L	Cut & Fill - pending Culvert Remediation Work																						
	MH#19-MH#20 (Segment 9 - Dutton Rd to Peakham Rd)																						
Paul	Excavate Ductbank - Completed 1/26/24				<u> </u>																		
	Conduit Installation - Completed 1/26/24																						
	Concrete Installation - Completed 1/26/24																						
	FTB Installation Completed 1/26/24																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
Nelson	Excavate Ductbank - Boston Post Road Crossing Remaining																						
	Conduit Instalation - Boston Post Road Crossing Remaining																						
	Concrete Installation - Boston Post Road Crossing Remaining																						
	FTB Installation - Boston Post Road Crossing Remaining																						
	MH#27-MH#28 (Segment 14 - Bridge 127 to SSS)																						
Paul	Excavate Ductbank - Pending Culvert Direction																						
	Conduit Instalation - Pending Culvert Direction																						
	Concrete Installation - Pending Culvert Direction																						
	FTB Installation - Pending Culvert Direction																						
	Culvert Identification - 50' Remaining																						
	ROW Proofing																						
	Blow Mule Tape (MH#5-16)																						
	Bridge 127 (Segment 13 & 14)																						
	Form & Pour Backwall / Concrete Slab (13) - Completed 1/26/24																				 		
	Form & Pour Backwall / Concrete Slab (14) - Completed 1/26/24																	L			 	⊢	
	Install Cranes Mats (13) - Completed 1/24/24																					⊢	
	Install Bridge Span (Target 2/1/24)				<u> </u>																		
	Bridge 128 (Segment 7 & 8)																						
	Bridge Buildout																						
	Bridge 130 (Segment 2 & 3)																						
	Apron & Cap Installation (2) - completed 1/5/24																					⊢	
	Apron & Cap Installation (3) - completed 1/5/24																					⊢	
	Install Cranes Mats (3)																						
	Install Bridge Span (Target 2/15/24)																						