Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

Sat 3-Feb 
Sun
Mon
Tues
Wed
Thurs
Fri
Sat
Sun
Mon
Tues
Wed
Thurs
Fri
S

4-Feb
5-Feb
7-Feb
8-Feb
9-Feb
10-Feb
11-Feb
11-Feb
11-Feb
11-Feb
15-Feb
15-Feb
18-Feb
18-Feb
18-Feb
18-Feb
18-Feb
18-Feb
18-Feb
20-Feb
21-Feb
22-Feb
22-Feb
22-Feb
24-Feb
24-Feb
28-Feb
28-Feb< FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep х х x x x х х x x x x х х x SWCA Inspector X x Sudbury ConCom Road Work Winter Moratorium ROW Work Handhole Installation HH#26 Installation (Segment 14) HH#27 Installation (Segment 14) Segment 1 (Wilkins to Chestnut) Rip Rap Swale - Completed 1/18/24 Segment 6 (White Pond to Town Line) Final Grade Segment 8 (Bridge 128 to Dutton) Regrade Segment 9 (Dutton to Peakham) ET&L Cut & Fill MH#24-MH#25 (Segment 12 - Union to Boston Post) Nelson Excavate Ductbank - Boston Post Road Crossing Remaining Conduit Instalation - Boston Post Road Crossing Remaining Concrete Installation - Boston Post Road Crossing Remaining FTB Installation - Boston Post Road Crossing Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to SSS) Paul Excavate Ductbank Conduit Instalation Concrete Installation FTB Installation ROW Proofing Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - Completed 1/26/24 Form & Pour Backwall / Concrete Slab (14) - Completed 1/26/24 Install Cranes Mats (13) - Completed 1/24/24 Install Bridge Span - Completed (2/1/24) Bridge 128 (Segment 7 & 8) Bridge Buildout Bridge 130 (Segment 2 & 3) Apron & Cap Installation (3) - completed 1/5/24 Install Cranes Mats (3) Install Bridge Span (Target 2/15/24)