FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep х х X Х Х х х х х х X X х x SWCA Inspector X X X х х х X Х X х х X Х х Hudson ConCom Road Work Winter Moratorium ROW Work Handhole Installation HH#26 Installation (Segment 14) - Completed 2/9/24 HH#27 Installation (Segment 14) - Completed 2/9/24 Segment 1 (Wilkins to Chestnut) Segment 6 (White Pond to Town Line) Final Grade Segment 8 (Bridge 128 to Dutton) Regrade Segment 9 (Dutton to Peakham) Construction Entrances - completed 11/1/22 Clearing - completed 2/3/23 E&S Control Installation - Completed 3/8/23 Rail & Tie Removal - Completed 2/22/23 ET&L Cut & Fill Segment 11 (Horse Pond to Union) Clearing - Completed 2/23/23 E&S Control Installation - Completed 3/21/23 Rail & Tie Removal - Completed 3/9/23 ET&L Gravel Install MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main) Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining Conduit Installation - Completed 4/20/23 - Bridge Span Remaining Concrete Installation - Completed 4/21/23 - Bridge Span Remaining FTB Installation - Completed 4/21/23 - Bridge Span Remaining MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining Final Grade MH#24-MH#25 (Segment 12 - Union to Boston Post) Nelson Excavate Ductbank - Boston Post Road Crossing Remaining Concrete Installation - Boston Post Road Crossing Remaining FTB Installation - Boston Post Road Crossing Remaining Final Grade MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127) John Excavate Ductbank - Bridge Transition Remaining Conduit Instalation - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#27-MH#28 (Segment 14 - Bridge 127 to SSS) Paul Excavate Ductbank - Completed 2/7/23 Conduit Instalation Concrete Installation FTB Installation Culvert Identification - 50' Remaining ROW Proofing Blow Mule Tape (MH#5-16) Bridge 127 (Segment 13 & 14) Form & Pour Backwall / Concrete Slab (13) - Completed 1/26/24 Form & Pour Backwall / Concrete Slab (14) - Completed 1/26/24 Install Cranes Mats (13) - Completed 1/24/24 Install Bridge Span - Completed (2/1/24) Bridge 128 (Segment 7 & 8) Bridge Buildout Install Wall Caps Bridge 130 (Segment 2 & 3) Apron & Cap Installation (2) - completed 1/5/24 Apron & Cap Installation (3) - completed 1/5/24 Install Cranes Mats (3) - completed 2/9/24 Install Bridge Span (Target 2/15/24)