Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	S
FM Crew		17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9.
9	Support																						-
	Commonwealth Arche/Historical Inspections/Trial Rep				х	x	x	x			x	x	х	x	х			x	x	x	x	х	
s	SWCA Inspector				х	х	х	x			х	х	х	х	х			x	х	x	х	х	
	Sudbury ConCom																						
	Hudson ConCom																						
	Road Work																						
	Winter Moratorium																						
	ROW Work																						-
	Segment 8 (Bridge 128 to Dutton)																						
	Regrade																						
	Segment 9 (Dutton to Peakham)																						_
	Construction Entrances - completed 11/1/22																						
	Clearing - completed 2/3/23																						
	E&S Control Installation - Completed 3/8/23																						
	Rail & Tie Removal - Completed 2/22/23																						
	Cut & Fill					I																	
	Segment 11 (Horse Pond to Union)																						-
	Construction Entrances - completed 11/4/22																						
	Clearing - Completed 2/23/23																						
	E&S Control Installation - Completed 3/21/23																						
	Rail & Tie Removal - Completed 3/9/23																						
-	Gravel Install																						
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)																						
	Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining																						
	Conduit Installation - Completed 4/20/23 - Bridge Span Remaining																						
	Concrete Installation - Completed 4/21/23 - Bridge Span Remaining																						
	FTB Installation - Completed 4/21/23 - Bridge Span Remaining																						-
	MH#16-MH#17																						-
	Excavate Ductbank - bridge transition remaining																						-
	Conduit Installation - bridge transition remaining																						-
	Concrete Installation - bridge transition remaining																						-
	FTB Installation - bridge transition remaining																						-
																							-
	MH#24-MH#25 (Segment 12 - Union to Boston Post) Excavate Ductbank - Boston Post Road Crossing Remaining																						-
	Conduit Instalation - Boston Post Road Crossing Remaining																						-
	Concrete Installation - Boston Post Road Crossing Remaining																						-
	FTB Installation - Boston Post Road Crossing Remaining																						
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)																						-
																							-
	Excavate Ductbank - Bridge Transition Remaining																						-
	Conduit Instalation - Bridge Transition Remaining																						-
	Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining																						
																							-
	ROW Proofing																						-
	Blow Mule Tape (MH#5-16)																		_				F-
	Bridge 128 (Segment 7 & 8)																	-					-
	Bridge Buildout																						
	Install Wall Caps																						F-
	Bridge 130 (Segment 2 & 3)																						-
	Apron & Cap Installation (2) - completed 1/5/24																						
	Apron & Cap Installation (3) - completed 1/5/24																						
	Install Cranes Mats (3) - completed 2/9/24																						
li	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation					1	1	1															