Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

		_																				
		Sat	Sun	Mon		Wed		Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri
M Crew		24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	29-Feb	1-Mar	2-Mar	3-Mar	4-Mar	5-Mar	6-Mar	7-Mar	8-Mar	9-Mar	10-Mar	11-Mar	12-Mar	13-Mar	14-Mar	15-Mar
	Support																					
	Commonwealth Arche/Historical Inspections/Trial Rep			х	х	х	х	х			х	х	х	х	х			х	х	х	х	х
	SWCA Inspector			х	х	х	х	х			X	x	х	x	х			х	х	х	x	x
	Road Work																					
	Winter Moratorium																					
	ROW Work																					
	Segment 11 (Horse Pond to Union)																					
	Gravel Install																					
	Segment 12 (Union to Boston Post)																					
	Grading																					
	Gravel Install																					
	Segment 13 (Boston Post to Bridge 127																					
	Grading																					
	Gravel Install																					
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)  Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining																					
	Conduit Installation - Completed 4/20/23 - Bridge Span Remaining																					
	Concrete Installation - Completed 4/21/23 - Bridge Span Remaining																					
	FTB Installation - Completed 4/21/23 - Bridge Span Remaining																					
	MH#16-MH#17																					
	Excavate Ductbank - bridge transition remaining																					
	Conduit Installation - bridge transition remaining																					-
	Concrete Installation - bridge transition remaining																					<b></b>
	FTB Installation - bridge transition remaining																					
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																					
	Excavate Ductbank - Boston Post Road Crossing Remaining																					L
	Conduit Instalation - Boston Post Road Crossing Remaining																					<u> </u>
	Concrete Installation - Boston Post Road Crossing Remaining																					l
	FTB Installation - Boston Post Road Crossing Remaining																					
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127)																					
	Excavate Ductbank - Bridge Transition Remaining																					
	Conduit Instalation - Bridge Transition Remaining																					
	Concrete Installation - Bridge Transition Remaining																					 I
	FTB Installation - Bridge Transition Remaining																					
	ROW Proofing																					
	Blow Mule Tape (MH#5-16)																					
	Bridge 127 (Segment 13 & 14)																					
	Install Bridge Span - Completed (2/1/24)																					
	Conduit Crossing																					
	Bridge 128 (Segment 7 & 8)																					
	Bridge Buildout - Completed 2/23/24																					
	Install Wall Caps																					 I
	Install Wall Caps Conduit Crossing																					
	Bridge 130 (Segment 2 & 3)																					
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																					
																				<u> </u>		
	Wall Cap Installation					1																
	Conduit Crossing																					