Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep х х X х Х х Х х х х х х X x x х SWCA Inspector Х x х х х X х х х х х Road Work Winter Moratorium ROW Work Segment 12 (Union to Boston Post) Grading Segment 13 (Boston Post to Bridge 127 Grading Segment 14 (Bridge 127 to Sudbury SS) ET&L Final Grading Gravel Install (non vernal pool) MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main) Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining Conduit Installation - Completed 4/20/23 - Bridge Span Remaining Concrete Installation - Completed 4/21/23 - Bridge Span Remaining FTB Installation - Completed 4/21/23 - Bridge Span Remaining MH#16-MH#17 Excavate Ductbank - bridge transition remaining Conduit Installation - bridge transition remaining Concrete Installation - bridge transition remaining FTB Installation - bridge transition remaining MH#24-MH#25 (Segment 12 - Union to Boston Post) Excavate Ductbank - Boston Post Road Crossing Remaining Concrete Installation - Boston Post Road Crossing Remaining FTB Installation - Boston Post Road Crossing Remaining MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127) Excavate Ductbank - Bridge Transition Remaining Concrete Installation - Bridge Transition Remaining FTB Installation - Bridge Transition Remaining MH#28-SSS (Segment 14 - Bridge 127 to SSS) Excavate Ductbank Conduit Instalation FTB Installation **ROW Proofing** Wall #13 (Segment 14) Installing Sheeting - completed 3/27/23 Install Wall Cap Bridge 127 (Segment 13 & 14) Install Bridge Span - Completed (2/1/24) Conduit Crossing / Transitions Bridge 128 (Segment 7 & 8) Install Wall Caps - Completed 3/8/24 Conduit Crossing / Transitions Bridge 130 (Segment 2 & 3) Install Bridge Span (Target 2/15/24) - completed 2/16/24 Wall Cap Installation Conduit Crossing / Transitions