Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		_																					
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	s
FM Crew		23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13
	Support																						
	Commonwealth Arche/Historical Inspections/Trial Rep			x	x	x	х	x			x	x	x	x	х			x	x	x	x	x	
	SWCA Inspector			х	х	х	х	x			x	х	х	x	х			x	x	х	x	х	
	Road Work																						<u> </u>
	Handhole Installation																						
	HH#1 Installation - Completed 11/30/22																						_
	HH#2 Installation HH#3 Installation - Completed																						_
	HH#4 Installation - Completed																						_
	MH#1-MH#2																						
Jason	Excavate - pending winter moratorium lift																						
	Conduit Installation																						
	Concrete Installation																						
	FTB Installation																						
	MH#4-MH#5																						
John	Test Pit Wilkins Crossing																						_
	Excavate - 300' Remaining																				_		
	Ledge Removal Conduit Installation - 300' Remaining																						
	Conduit Installation - 300' Remaining Concrete Installation - 300' Remaining																						
	FTB Installation - 300' Remaining																					 	
	<u>ROW Work</u>																						
	Segment 12 (Union to Boston Post)																						
	Grading																						
	Gravel Install																						
	Segment 13 (Boston Post to Bridge 127																						_
	Grading																						
	Gravel Install Segment 14 (Bridge 127 to Sudbury SS)																						— —
	Final Grading																				_		
	Gravel Install (non vernal pool)																						
	MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main)																						
	Excavate Ductbank - Completed 4/20/23 - Bridge Span Remaining																						
	Conduit Installation - Completed 4/20/23 - Bridge Span Remaining																						
	Concrete Installation - Completed 4/21/23 - Bridge Span Remaining																						
	FTB Installation - Completed 4/21/23 - Bridge Span Remaining																						
	MH#16-MH#17																				_		_
	Excavate Ductbank - Completed 3/25/24 Conduit Installation - Completed 3/25/24																						
	Concrete Installation - Completed 3/25/24																						
	FTB Installation - Completed 3/25/24																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining																						
	Conduit Instalation - Boston Post Road Crossing Remaining																						
	Concrete Installation - Boston Post Road Crossing Remaining																						
	FTB Installation - Boston Post Road Crossing Remaining																					l	
	MH#25-MH#26 (Segment 13 - Boston Post to Bridge 127) Excavate Ductbank - Bridge Transition Remaining																						_
	Conduit Instalation - Bridge Transition Remaining																						
	Concrete Installation - Bridge Transition Remaining																						
	FTB Installation - Bridge Transition Remaining						1															 	
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank			-																			
	Conduit Instalation																						
	Concrete Installation																						
	FTB Installation																						
	ROW Proofing																						-
	Blow Mule Tape (MH#5-16) Wall #13 (Segment 14)																						
	Install Wall Cap																						
	Bridge 127 (Segment 13 & 14)																						
	Install Bridge Span - Completed (2/1/24)																						
	Transition Pour (weather permitting)																						
	Conduit Crossing																						
	Bridge 128 (Segment 7 & 8)																						
	Install Wall Caps - Completed 3/8/24						<u> </u>																
	Transition Pour - completed 3/26/24																						
	Conduit Crossing Bridge 130 (Segment 2 & 3)																						
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																						
	Wall Cap Installation					<u> </u>																	
	Transition Pour																						
	Conduit Crossing																						
																							_