Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

MCrow	Provent Contraction of the Contr	Sat 20-Apr	Sun	Mon	Tues	Wed	Thurs	Fri	Sat 27-Apr	Sun 28-Apr	Mon 20 Apr	Tues 30-Apr	Wed	Thurs 2-May	Fri	Sat 4-May	Sun 5-May	Mon 6-May	Tues 7-May	Wed	Thurs	Fri 10-May
M Crew		20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May	4-May	5-May	6-May	7-May	8-May	9-May	10-May
	Support																					
	Commonwealth Arche/Historical Inspections/Trial Rep			х	х	х	х	х			x	х	х	х	х			x	x	x	х	х
	SWCA Inspector			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x
	Road Work																					
	Handhole Installation																					
	HH#2 Installation - completed 4/19/24																					
	MH#1-MH#2																					
	Excavate - EVS Gas Line Interference																					
	Conduit Installation - EVS Gas Line Interference																					
	Concrete Installation - EVS Gas Line Interference																					-
	FTB Installation - EVS Gas Line Interference																					-
	MH#1-MH#2																					
	Distribution Ductbank Removal																					
	MH#4-MH#5																					-
	Excavate - 300' Remaining																					_
	Ledge Removal Conduit Installation - 300' Remaining																					
	Concrete Installation - 300' Remaining																					
																						-
	FTB Installation - 300' Remaining																					
	Segment 12 (Union to Boston Post)																					
	Grading																					
	Gravel Install																					
	Segment 13 (Boston Post to Bridge 127																					
	Grading																					
	Gravel Install																					
	Segment 14 (Bridge 127 to Sudbury SS)																					
	Final Grading																					
	Gravel Install (non vernal pool)																					
	MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																					
	Ductbank																					
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																					
	Ductbank - completed 4/19/24																					
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																					
	Excavate Ductbank - Boston Post Road Crossing Remaining																					
	Conduit Instalation - Boston Post Road Crossing Remaining																					
	Concrete Installation - Boston Post Road Crossing Remaining																					
	FTB Installation - Boston Post Road Crossing Remaining																					
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																					
	Excavate Ductbank																					
	Conduit Instalation																					
	Concrete Installation																					
	FTB Installation																					
	Wall #13 (Segment 14)																					
	Install Wall Cap (3 weeks)																					
	Bridge 127 (Segment 13 & 14)																					
	Install Bridge Span - Completed (2/1/24)																					
	Wall Cap Installation																					
	Transition Pour (weather permitting) - Completed 3/29/24																					
	Conduit Crossing - Completed 4/1/24											_			_							
	Bridge 128 (Segment 7 & 8)																					
	Install Wall Caps - Completed 3/8/24																					
	Transition Pour - completed 3/26/24																					
	Conduit Crossing - Completed 4/2/24																					-
	Bridge 130 (Segment 2 & 3)																					
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																					
	Wall Cap Installation - completed 4/17/24																					
	Approach Slab Install - completed 4/22/24																					
	Transition Pour - Completed 3/28/24																					