Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		-																					
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	5
FM Crew		27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May		5-May	6-May	7-May	8-May	9-May	10-May	11-May	12-May	13-May	14-May	15-May	16-May	17-May	18
	Support																						_
	Commonwealth Arche/Historical Inspections/Trial Rep			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	
	SWCA Inspector			х	х	х	x	x			x	х	х	х	х			x	x	х	х	x	
	Road Work																						
	MH#1-MH#2																						
	Excavate - EVS Gas Line Interference																						
	Conduit Installation - EVS Gas Line Interference																						
	Concrete Installation - EVS Gas Line Interference																						
	FTB Installation - EVS Gas Line Interference																						
	MH#1-MH#2																						
	Distribution Ductbank Removal - Add'l Removals Needed (TBD)																						
	MH#4-MH#5																						
	Excavate - 300' Remaining																						
	Ledge Removal																						
	Conduit Installation - 300' Remaining																						
	Concrete Installation - 300' Remaining																						
	FTB Installation - 300' Remaining																						
	ROW Work																						-
	E&S Controls																						-
	ROW Items																						4
	Segment 2 (Chestnut to Bridge 130)																	-					-
	Install Gravel																						_
	Segment 12 (Union to Boston Post)																						-
	Grading																						
	Gravel Install Segment 13 (Boston Post to Bridge 127																						-
	Grading Gravel Install																						
	Segment 14 (Bridge 127 to Sudbury SS)																						
	Final Grading																					_	
	Gravel Install (non vernal pool)																						
	MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130)																						
	Ductbank - completed 4/26/24																						
	MH#12-MH#13 (Segment 5 - Parmenter to White Pond)																						
	Ductbank - completed 4/19/24																						
	MH#24-MH#25 (Segment 12 - Union to Boston Post)																						
	Excavate Ductbank - Boston Post Road Crossing Remaining																						
	Conduit Instalation - Boston Post Road Crossing Remaining																						
	Concrete Installation - Boston Post Road Crossing Remaining																						
	FTB Installation - Boston Post Road Crossing Remaining																						
	MH#28-SSS (Segment 14 - Bridge 127 to SSS)																						
	Excavate Ductbank - TBD on Approach to Termination																						
	Conduit Instalation - TBD on Approach to Termination																						
	Concrete Installation - TBD on Approach to Termination																						
	FTB Installation - TBD on Approach to Termination																						
	Wall #13 (Segment 14)																						-
	Install Wall Cap (3 weeks)																						_
	Bridge 127 (Segment 13 & 14)																						_
	Install Bridge Span - Completed (2/1/24)																						_
	Wall Cap Installation																						
	Transition Pour (weather permitting) - Completed 3/29/24																						
	Conduit Crossing - Completed 4/1/24 Pridge 129 (Segment 7 8: 9)																						
	Bridge 128 (Segment 7 & 8) Install Wall Caps - Completed 3/8/24																						-
	Install Wall Caps - Completed 3/8/24 Transition Pour - completed 3/26/24																						
	Conduit Crossing - Completed 3/26/24																						
	Bridge 130 (Segment 2 & 3)																						-
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																					_	
	Wall Cap Installation - completed 4/17/24																						
	Approach Slab Install - completed 4/22/24																						
	Transition Pour - Completed 3/28/24																			<u> </u>			
	Conduit Crossing - Completed 3/29/24																						
L	······································						I												1	1			