3 Week Schedule 
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat

 6-Jul
 7-Jul
 8-Jul
 9-Jul
 10-Jul
 11-Jul
 12-Jul
 13-Jul

 Mon
 Tues
 Wed
 Thurs
 Fri
 Sat
 Sun
 Mon
 Tues
 Wed
 Thurs
 Fri

 15-5ul
 16-ful
 17-ful
 18-ful
 28-ful
 22-ful
 FM Crew Support Commonwealth Arche/Historical Inspections/Trial Rep х X X х Х Х х х x Х х х х х х SWCA Inspector Х X х х Х х х Х х х х х х Х Road Work Signal Crossing Main Street - Hudson Wilkins St - Hudson Bridge Grounding John Bridge 127/130 Grounding MH#1-MH#2 - 2 Crews Starting 7/8 (Nelson on HL&P 7/15) Nelson Excavate - EVS Gas Line Interference - Completed 6/4/2024 Conduit Installation - EVS Gas Line Interference John Jason (7/8) Concrete Installation - EVS Gas Line Interference FTB Installation - EVS Gas Line Interference MH#4-MH#5 Excavate - Completed 6/27/24 John Ledge Removal - Crossing Complete 6/14/2024 Conduit Installation - Completed 6/28/24 Concrete Installation - Completed 6/28/24 FTB Installation - Completed 7/1/24 Conduit Proofing ROW Work E&S Controls ROW Items Loaming Operation Segment 1 (Wilkins to Chestnut) Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Segment 5 (Parmenter to White Pond) - Completed 7/2/24 Segment 6 (White Pond to Town Line) Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) - Completed 7/1/24 Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) Segment 12 (Union to Boston Post) Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS) MH#24-MH#25 (Segment 12 - Union to Boston Post) John Conduit Proofing - Boston Post Road Crossing Remaining (Nights) Obstruction Removal - 280' from MH#25 (Mandrel Stuck) - Completed 7/1/2024 Wall #13 (Segment 14) Install Wall Cap (3 weeks) - Completed 5/29 Install Fence Post - Completed 7/1/24 Install Timber Railing - Completed 7/2/24 Bridge 127 (Segment 13 & 14) Install Bridge Span - Completed (2/1/24) Wall Cap Installation - Completed 5/29 Transition Pour (weather permitting) - Completed 3/29/24 Conduit Crossing - Completed 4/1/24 Timber Post Install Install Timber Railing Bridge 130 (Segment 2 & 3) Install Bridge Span (Target 2/15/24) - completed 2/16/24 Wall Cap Installation - completed 4/17/24 Approach Slab Install - completed 4/22/24 Transition Pour - Completed 3/28/24 Conduit Crossing - Completed 3/29/24

Sudbury to Hudson 115kV Reliability Project

Timber Post Install
Timber Rail Posts