Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		_																						
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
FM Crew		20-Jul	21-Jul	22-Jul	23-Jul	24-Jul	25-Jul	26-Jul	27-Jul	28-Jul	29-Jul		31-Jul	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug	11-Aug
	Current Contract																							
	Support Commonwealth Arche/Historical Inspections/Trial Rep			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x	$ \longrightarrow$	
	SWCA Inspector			x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		_
	Road Work					~					<u>^</u>							^			~	Ê		
	Signal Crossing																							
	Main Street - Hudson																							
	Wilkins St - Hudson																							
	Bridge Grounding																							
	Bridge 127/130 Grounding																							<u> </u>
1	MH#1-MH#2 - 2 Crews																							
Jason John	Excavate - EVS Gas Line Interference - Completed 6/4/2024																							<u> </u>
101111	Conduit Installation - EVS Gas Line Interference																							
	Concrete Installation - EVS Gas Line Interference FTB Installation - EVS Gas Line Interference																							
	MH#4-MH#5																							
	Excavate - Completed 6/27/24																							
	Ledge Removal - Crossing Complete 6/14/2024																							
	Conduit Installation - Completed 6/28/24																							
	Concrete Installation - Completed 6/28/24																					\vdash		
	FTB Installation - Completed 7/1/24																					⊢ !		
	Proofing Obstruction Repairs - Completed 7/17/24																					<u>اا</u>		
	Conduit Proofing - Completed 7/17/24 ROW Work																							
	E&S Controls																					$ \rightarrow$	\rightarrow	
	ROW Items												_		_									
	Loaming & Seeding Operation																							
	Segment 1 (Wilkins to Chestnut)																							
	Segment 2 (Chestnut to Bridge 130)																							
	Segment 3 (Bridge 130 to Main)																					\vdash		<u> </u>
	Segment 4 (Main to Parmenter)																					<u> </u>		<u> </u>
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							<u> </u>
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128) Segment 8 (Bridge 128 to Dutton)																					$ \square$		
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																							
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																							
	Segment 12 (Union to Boston Post)																							
	Segment 13 (Boston Post to Bridge 127																							<u> </u>
	Segment 14 (Bridge 127 to Sudbury SS)																							<u> </u>
Lab.a	MH#24-MH#25 (Segment 12 - Union to Boston Post)																							-
John	Conduit Proofing - Boston Post Road Crossing Remaining (Nights) - Completed 7/10/24																							<u> </u>
	Obstruction Removal - 280' from MH#25 (Mandrel Stuck) - Completed 7/1/2024 Segment 6/7 Widening (WPW Restriction - 7/31)																							
	Gravel Path Widening																							
	Bridge 127 (Segment 13 & 14)																							
	Install Bridge Span - Completed (2/1/24)																							
	Wall Cap Installation - Completed 5/29																							
	Transition Pour (weather permitting) - Completed 3/29/24																					⊢ !		
	Conduit Crossing - Completed 4/1/24																					<u>ا</u> ــــــا		
	Timber Post Install - Completed 7/15/24																					<u>/</u>		
	Install Timber Railing - Completed 7/17/24 Bridge 128 (Segment 7 & 8)																							
	Timber Post Install																							
	Timber Post Install																							
	Bridge 130 (Segment 2 & 3)																							
	Install Bridge Span (Target 2/15/24) - completed 2/16/24																							
	Wall Cap Installation - completed 4/17/24																							
	Approach Slab Install - completed 4/22/24																					\vdash		
	Transition Pour - Completed 3/28/24																					<u>⊢</u> !		
	Conduit Crossing - Completed 3/29/24																					<u>اا</u>		
	Timber Post Install - Completed week of 7/15																					<i>!</i>		
	Timber Railing Install																							