Sudbury to Hudson 115kV Reliability Project 3 Week Schedule

		-																						
		Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun
FM Crew		27-Jul	28-Jul	29-Jul	30-Jul	31-Jul	1-Aug	2-Aug	3-Aug	4-Aug	5-Aug	6-Aug	7-Aug	8-Aug	9-Aug	10-Aug		12-Aug	13-Aug	14-Aug	15-Aug	16-Aug	17-Aug	18-Aug
	Sunnart																							
	Support Commonwealth Arche/Historical Inspections/Trial Rep			х	x	x	x	x			x	v	~	x	x			x	x	x	x	x		
				x	x	x	x	x			x	x	x	x	x			x	x	x	x	x		
	SWCA Inspector Manholes			^	^	^	^	^			^	^	^	^	^			^	^	^	^	^		
	Road Work																							
	Signal Crossing																							
	Main Street - Hudson						-																	
	Wilkins St - Hudson																							
	Bridge Grounding																							
	Bridge 127/130 Grounding																							
	MH#1-MH#2 - 2 Crews																							
Jason	Excavate - EVS Gas Line Interference - Completed 6/4/2024																							
John	Conduit Installation - EVS Gas Line Interference																							
	Concrete Installation - EVS Gas Line Interference																							
	FTB Installation - EVS Gas Line Interference																							
	ROW Work																							
	E&S Controls																							
	ROW Items																							
	Loaming & Seeding Operation																							
	Segment 1 (Wilkins to Chestnut)																							
	Segment 2 (Chestnut to Bridge 130)																							
	Segment 3 (Bridge 130 to Main)																							
	Segment 4 (Main to Parmenter)																							
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton)																							
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																							
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																							
	Segment 12 (Union to Boston Post) -																							
	Segment 13 (Boston Post to Bridge 127																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Segment 6/7 Widening (WPW Restriction - 7/31)																							
	Gravel Path Widening																							
	Bridge 128 (Segment 7 & 8)												_											
	Timber Post Install																							
	Timber Railing Install																							