Sudbury to Hudson 115kV Reliability Project

3 Week Schedule

						1	1						1	1	1			1	1					
FM Crew		Sat 17-Aug	Sun 18-Aug	Mon 19-Aug	Tues 20-Aug	Wed 21-Aug	Thurs 22-Aug	Fri 23-Aug	Sat 24-Aug	Sun 25-Aug	Mon 26-Aug	Tues 27-Aug	Wed 28-Aug	Thurs 29-Aug	Fri 30-Aug	Sat 31-Aug	Sun 1-Sep	Mon 2-Sep	Tues 3-Sep	Wed 4-Sep	Thurs 5-Sep	Fri 6-Sep	Sat 7-Sep	Sun 8-Sep
TWICIEW		17 7.00	10 / 10g	10 / 10g	20,145	22,7005	22.7005	20 / 105	Linking	257105	20 / 405	277005	207.005	257.08	50,145	52 / tug	2.000	2.000	5 SCP	4 ocp	5 SCP	0 ocp		
	Road Work																							
	Signal Crossing																							
	Main Street - Hudson																							
	Wilkins Street - Hudson																							
	MH#1-MH#2 - 2 Crews																							
John	Excavate - EVS Gas Line Interference - Completed 6/4/2024																							
	Conduit Installation - EVS Gas Line Interference																							
	Concrete Installation - EVS Gas Line Interference																							
	FTB Installation - EVS Gas Line Interference																							
	Asphalt Patch																							
	Clearance Repair Work																							
	ROW Work																							
	E&S Controls																							
	ROW Items - Completed 8/9/24																							
	Loaming & Seeding Operation																							
	Segment 1 (Wilkins to Chestnut)																							
	Segment 2 (Chestnut to Bridge 130) - Completed																							
	Segment 3 (Bridge 130 to Main) - Completed																							
	Segment 4 (Main to Parmenter) Completed																							
	Segment 5 (Parmenter to White Pond) - Completed 7/2/24																							
	Segment 6 (White Pond to Town Line)																							
	Segment 7 (Town Line to Bridge 128)																							
	Segment 8 (Bridge 128 to Dutton) - Completed 8/14/24																							
	Segment 9 (Dutton to Peakham) - Completed 7/1/24																							
	Segment 10 (Peakham to Horse Pond) - Completed 7/12																							
	Segment 11 (Horse Pond to Union) - Completed 7/22/24																							
	Segment 12 (Union to Boston Post) -																							
	Segment 13 (Boston Post to Bridge 127																							
	Segment 14 (Bridge 127 to Sudbury SS)																							
	Bridge 128 (Segment 7 & 8)																							
	Timber Railing Install																							
	Sudbury Culvert Work																							
	Segment 12 Culvert Extension																							
	Sudbury Culvert Cleanouts (4ea.)																							