



RE: Summary of work January 31 through February 27, 2021

Project: Bruce Freeman Rail Trail – Final Design (MassDOT 608164)

City/Town: Sudbury, MA

Project #: 20200782A10

Invoice Number (Current): 0229797

Date: 3/8/2021

Task		% Complete	Representative Work Completed This Period
100	Project Development Engineering	20	<ul style="list-style-type: none"> Monthly Town check-ins and Feb. Schedule to MassDOT
150	Environmental	7	<ul style="list-style-type: none"> ENF, NOI General Plans Flood Plains volume Chapter 91 review
200	Functional Design Report	95	<ul style="list-style-type: none"> Final Report preparation
220	Design Justification Workbook	0	
400	75% Highway Design Submission	65	<ul style="list-style-type: none"> Compile Draft 75% Design plans Signal plans at Peakham Begin calc book and estimate
440	Parking Lot Layout	20	<ul style="list-style-type: none"> Broadacres concept #2 Finalize spur path layouts
450	100% Highway Design Submission	0	
470	Town Meetings	45	<ul style="list-style-type: none"> Bi-weekly Progress meetings & prep Task Force meeting 1 Powerpoint presentation preparation for Abutters, Task Force, Historical Commission Meeting with Town Departments on Spur paths and Broadacres
500	Right-of-Way	2	
700	Project Development – Structural	100	
750	Final Bridge Design	34	<ul style="list-style-type: none"> Meetings and memo to MassDOT CRU Resubmit sketch plans – Hop Brook Hop Brook coordination and meetings Layout geometrics – Pantry Brook
800	PS&E Submission	0	
900	Construction Engineering	0	
	Direct Expenses	40	

108 Myrtle Street
Suite 502
Quincy, MA
02171
t 617.282.4675
800.286.2469
f 617.481.5885

www.fando.com

California
Connecticut
Maine
Massachusetts
New Hampshire
Rhode Island
Vermont