Cut & Fill

 
Sun
Mon
Tues
Wed
Thurs
Fri
Sat
Sun
Mon
Tues
Wed
Thurs
Fri
Sat

18-Dec
19-Dec
20-Dec
21-Dec
22-Dec
23-Dec
25-Dec
26-Dec
27-Dec
28-Dec
29-Dec
29-Dec
30-Dec
 Sun 1-Jan Mon 2-Jan Tues Wed Thurs Fri 3-Jan 4-Jan 5-Jan 6-Jan No. Support Dumpster Delivery (Each) 2 2 4 2 2 4 2 2 2 2 2 2 2 Dumpster Pickup (Each) 2 2 4 2 2 4 2 2 2 2 2 2 2 Sudbury ConComm Walk Down (ahead of clearing) Commonwealth Arche/Historical Inspections/Trial Rep х X х X Х х Х Х X х Х х Х Tribal Rep х x x X X X x х X X X X х SWCA Inspector Kinder Morgan Intel Gate 6 Access Snake Inspector Turtle Inspector **Road Work** Winter Moratorium HSS-MH#1 Excavate Ledge Removal - Uncovered on 12/2/22 Conduit Instalation FTB Installation ROW Work Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22 Clearing - completed 12/7/22 E&S Control Installation Rail & Tie Removal Segment 2 (Chestnut to Bridge 130) Clearing - completed 12/6/22 E&S Control Installation - silt fence complete Rail & Tie Removal Cut & Fill Segment 3 (Bridge 130 to Main) Clearing - completed 12/14/22 E&S Control Installation - completed silt fence 12/15/22 Rail & Tie Removal Cut & Fill Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22 Clearing - completed 11/23/22 Rail & Tie Removal Cut & Fill Segment 5 (Parmenter to White Pond) Construction Entrances - completed 10/28/22 Clearing - completed 11/21/22 E&S Control Installation - completed silt fence Rail & Tie Removal Cut & Fill Segment 6 (White Pond to Town Line) Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22 Rail & Tie Removal - completed 12/14/22 Segment 7 (Town Line to Bridge 128) Clearing E&S Control Installation Rail & Tie Removal Segment 8 (Bridge 128 to Dutton) Construction Entrances - completed 10/28/22 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 9 (Dutton to Peakham) Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 10 (Peakham to Horse Pond) Construction Entrances - completed 11/3/22 Clearing E&S Control Installation Cut & Fill Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 12 (Union to Boston Post) Construction Entrances - completed 11/7/22 E&S Control Installation Rail & Tie Removal Segment 13 (Boston Post to Bridge 127 Construction Entrances - completed 11/8/22 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 14 (Bridge 127 to Sudbury SS) Clearing E&S Control Installation Rail & Tie Removal