MH#13 Installation (Segment 5 - Parmenter to White Pond)

 
Sun
Mon
Tues
Wed
Thurs
Fri
Sat
Sun
Mon
Tues
Wed
Thurs
Fri
Sat
Sun
Mon
Tues
Wed
Thurs
Fri
Sat

8-Jan
9-Jan
10-Jan
11-Jan
12-Jan
13-Jan
14-Jan
15-Jan
15-Jan
19-Jan
20-Jan
22-Jan
23-Jan
24-Jan
25-Jan
 No. Support Dumpster Delivery (Each) 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 Dumpster Pickup (Each) 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 Sudbury ConComm Walk Down (ahead of clearing) Х Commonwealth Arche/Historical Inspections/Trial Rep х X х X Х X х Х х X х Х Х X Х Tribal Rep x х х X X X X х X х X х X х X SWCA Inspector Kinder Morgan Intel Gate 6 Access Snake Inspector Turtle Inspector **Road Work** Winter Moratorium Handhole Installation HH#1 Installation ROW Work Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/22 Clearing - completed 12/7/22 E&S Control Installation - silt fence complete Rail & Tie Removal Cut & Fill Segment 2 (Chestnut to Bridge 130) Construction Entrances Clearing - completed 12/6/22 E&S Control Installation - silt fence complete Rail & Tie Removal Cut & Fill Segment 3 (Bridge 130 to Main) Construction Entrances - completed 11/16/22 Clearing - completed 12/14/22 E&S Control Installation - completed 1/9/23 Rail & Tie Removal Cut & Fill Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/22 Clearing - completed 11/23/22 E&S Control Installation - completed silt fence 12/5/22 Rail & Tie Removal - completed 12/28/22 Cut & Fill Segment 5 (Parmenter to White Pond) Construction Entrances - completed 10/28/22 Clearing - completed 11/21/22 E&S Control Installation - completed silt fence Rail & Tie Removal - completed 12/21/22 Cut & Fill - completed 1/10/23 Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22 Clearing - completed 11/16/22 E&S Control Installation - completed silt fence 11/29/22 Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 8 (Bridge 128 to Dutton) Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 9 (Dutton to Peakham) Construction Entrances - completed 11/1/22 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 10 (Peakham to Horse Pond) Construction Entrances - completed 11/3/22 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4/22 E&S Control Installation Rail & Tie Removal Segment 12 (Union to Boston Post) Construction Entrances - completed 11/7/22 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 13 (Boston Post to Bridge 127 Clearing E&S Control Installation Rail & Tie Removal Cut & Fill Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/22 Clearing - completed 1/6/23 E&S Control Installation Rail & Tie Removal Cut & Fill MH Installation MH#12 Installation (Segment 5 - Parmenter to White Pond)