Installing Sheeting - complete

x x x x x Commonwealth Arche/Historical Inspections/Trial Rep x x x x x x x x x x Tribal Rep х х Kinder Morgan Road Work Manhole Installation MH#2 Installation - pending soil diposal lo MH#4-MH#5 Conduit Instalation Road Crossings Hudson DPW Access Road Crossing (Segment 2) - Con Main Street Crossing (Hudson, MH#9-MH#10) Parmenter Road Crossing (Hudson, MH#11-MH#12)
White Pond Road Crossing (Hudson, MH#13-MH#14) ROW Work Segment 1 (Wilkins to Chestnut) Construction Entrances - completed 11/18/2 Rail & Tie Removal - completed 1/20/23 Ledge Removal - Started 1/13/23 Segment 2 (Chestnut to Bridge 130) Construction Entrances Rail & Tie Removal - completed 1/13/23 Segment 3 (Bridge 130 to Main) Segment 4 (Main to Parmenter) Construction Entrances - completed 11/15/2 Rail & Tie Removal - completed 12/28/22 Segment 5 (Parmenter to White Pond) E&S Control Installation - completed silt fence Cut & Fill - completed 1/10/23 Segment 6 (White Pond to Town Line) Construction Entrances - completed 10/26/22 Rail & Tie Removal - completed 12/14/22 Cut & Fill - completed 12/21/22 Segment 7 (Town Line to Bridge 128) Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining)

Cut & Fill - ~100' remaining w/in vernal pool Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) Construction Entrances - completed 11/1/2 Rail & Tie Removal - Completed 2/22/23 Segment 10 (Peakham to Horse Pond) E&S Control Installation - Completed 2/14/23 Segment 11 (Horse Pond to Union) Construction Entrances - completed 11/4 Rail & Tie Removal - Completed 3/9/23 Segment 12 (Union to Boston Post) Construction Entrances - completed 11/7/22 Rail & Tie Removal - completed 3/17/23 Cut & Fill - Completed 4/4/23 Segment 13 (Boston Post to Bridge 127 E&S Control Installation - Completed Silt Fence Rail & Tie Removal - Completed 3/27/23 Segment 14 (Bridge 127 to Sudbury SS) Construction Entrances - completed 11/10/ Rail & Tie Removal - completed 2/8/23
Cut & Fill - complete outside of vernal po MH Installation MH#5 Installation (Segment 1 - Wilkins to Chestnut) - (
MH#6 Installation (Segment 1 - Wilkins to Chestnut) - (MH#7 Installation (Segment 2 - Bridge 130 to Chestnut) - Completed 2/24/23
MH#8 Installation (Segment 3 - Main to Bridge 130) - Completed 2/9/23 MH#9 Installation (Segment 3 - Main to Bridge 130) - Completed 2/14/23 MH#10 Installation (Segment 4 - Main to Parmenter) - Completed 2/6/23
MH#11 Installation (Segment 5 - Parmenter to White Pond) - Completed 3/13/23 MH#12 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/23/23
MH#13 Installation (Segment 5 - Parmenter to White Pond) - Completed 1/30/23 MH#21 Installation (Segment 10 - Peakham to Horse Pond) MH#7-MH#8 (Segment 2-3 - Bridge 130 to Main) Excavate Ductbank - Completed 4/20/23 Concrete Installation - Completed 4/21/23 MH#11-MH#12 (Segment 5 - Parmenter to White Pond) Excavate Ductbank
Conduit Instalation Concrete Installation MH#12-MH#13 (Segment 5 - Parmenter to White Pond) Excavate Ductbank
Conduit Instalation Concrete Installation Wall #1 (Segment 1) Installing Sheeting
Wall #2 (Segment 1) Wall #13 (Segment 14)