

Field Inspection Report #4

Project Name:	Bruce Freeman Rail	Submitted to:		Adam Duchesneau, Director		
	Trail			of Planning & Community		
]		Development		
Inspection Date:	04/19/2023	Project Address: Sudbur		Sudbury, N	, MA	
F&O Project #:	20200785.C10	City: Sudbur		r	State:	MA
MassDOT Project #	608164	Client: T		own of Sudbury		
		Photos Included:		14 photos		

	04/19/2023
Date/Inspector(s)/Time:	Benjamin Andersen
	9:00 AM – 12:00 PM

Site Observations:

- F&O visited the project site and walked the length of the project.
- Groups on site:
 - A.A Will Corporation
 - Stanley Tree Service
- The following observations were made:

Between Sta 101+00 and 116+00 (Project start to Codjer Lane)

- 1. More extensive clearing and grubbing has occurred since the last site visit.
- 2. The top layer of soil has been removed.
- 3. Rail ties have been entirely removed.
- 4. Sediment control barriers have been installed. (See Photo 1)
- 5. Excess topsoil has been placed near Codjer Lane (See Photo 2)

Between Sta 116+00 and 143+00 (Codjer Lane to Old Lancaster Road)

- 1. More extensive clearing and grubbing has occurred since the last site visit.
- 2. The top later of soil has been removed.
- 3. Rail ties have been removed.
- 4. Sediment control barriers have been installed. (See Photo 3)
- 5. Workers were removing excess soil from the trail near Codjer lane (See Photo 4)

Between Sta 143+00 and 175+00 (Old Lancaster Road to Hudson Road)

- 1. Workers were actively removing rail ties north of Old Lancaster Road during the visit. (See Photo 5)
- 2. Workers from Stanley Tree Service were actively removing trees and chipping wood south of Hudson Road during the visit. (See Photo 6)

Between Sta. 175+00 and 215+80 (Hudson Road to Morse Road)



- 1. Workers from Stanley Tree Service were chipping wood south of Hudson Road during the visit.
- 2. Conditions appear similar when compared to the previous site visit. (See Photo 7)

Between Sta. 215+80 and 275+00 (Morse Road to Haynes Road)

- 1. Conditions along the trail appear similar when compared to the previous site visit.
- 2. The proposed parking lot entrance has been more thoroughly cleared of debris. (See Photo 8)

Between Sta. 275+00 and 284+50 (Haynes Road to Pantry Road)

1. Conditions appear similar when compared to the previous site visit.

Between Sta. 284+50 and 307+50 (Pantry Road to North Road)

- 1. Conditions appear similar when compared to the previous site visit.
- 2. Dumpsters containing railroad spikes that previously were placed on the south side of North Road have been removed.

Between Sta. 307+50 and 335+00 (North Road to Project End)

- 1. Dumpsters containing railroad spikes that previously were placed on the south side of North Road have been removed.
- 2. The remainder of the rail north of the Fairview Farms driveway has been removed. (See Photo 9)

General Notes

- 1. Rail has been removed from the entire length of the project.
- 2. All stacks of rail have been removed from the site.
- 3. Sediment control barriers have been installed from the Project Start to Station 142+74 (Old Lancaster Road).
- 4. Railroad ties have been removed from the Project Start to Station 142+74 (Old Lancaster Road).

See Photos 10-14 for additional site conditions throughout the corridor.



Site Photographs:













