Support x x x x x x x x x x x x x x x x x x x Tribal Rep x x x x x x x x x MH#2-MH#3 (2ea Crews starting 7/31) Oscar Start 2ea Crews MH#3-MH#4 cavate onduit Installation Marisa Road Crossings Crossing (Hudson, MH#13-MH#14) -Dutton Road Crossing (Sudbury, MH#17-MH#18) -Water Line Replacment Dutton Road Crossing (Sudbury, MH#17-MH#18) - Duttbank Crossing
Dutton Road Crossing (Sudbury, MH#17-MH#18) - Patching (TBD)
Peakham Road Crossing (Sudbury, MH#17-MH#20) - Water Line Replacem
Peakham Road Crossing (Sudbury, MH#19-MH#20) - Ductbank Crossing - (Peakham Road Crossing (Sudbury, MHII19-MHII20) - Mill & Pave (Weather Permitting)

Chestnut St Bridge Work ET&L ooting Installations ROW Work Segment 1 (Wilkins to Chestnut)
Construction Entrances - completed 11/18/22 Ledge Removal - Started 1/13/23 Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Rail & Tie Removal - c Cut & Fill - completed 1/18/2 Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Rail & Tie Removal - completed 12/14/22 Segment 7 (Town Line to Bridge 128) Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) E&S Control Installation - Completed 3/8/23 ET&L Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) ET&L Segment 12 (Union to Boston Post) Rail & Tie Removal Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS) MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130) John E MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) Ricky Excavate Ductbank MH#17-MH#18 (Segment 8 - Bridge 128 to Dutton Rd) Bridge 127 (Segment 13 & 14) Abutment Excavation & Install Walers (14) Abutment Excavation & Install Walers (13) Form & Pour Bridge Abutments (13 & 14)
Bridge 128 (Segment 7 & 8) Install Demo Netting - completed 8/14/23 estalling Sheeting (7) - Completed 8/17/2 estalling Sheeting (8) Bridge Buildout (2 months)