Support x x x x x x x x x x x x x x x x x x x Tribal Rep x x x x x x x x x MH#2-MH#3 (2ea Crews starting 7/31) Reduce to 1ea Crew Oscar MH#3-MH#4 cavate onduit Installation Marisa Road Crossings rossing (Hudson, MH#13-MH#14) white Pund sould Crossing (Insulan, MM112-MM112)—Competer 9 / 262.2 Dutton Road Crossing (Sudbury, MM147-MM183) More the Replacement Dutton Road Crossing (Sudbury, MM147-MM183) – Ductbank Crossing Dutton Road Crossing (Sudbury, MM147-MM183) – Patching (TBD) Pashkam Road Crossing (Sudbury, MM147-MM182) – Patching (TBD) Pashkam Road Crossing (Sudbury, MM187-MM1820) – Ductbank Crossing - C Ricky Peakham Road Crossing (Sudbury, MHII19-MHII20) - Mill & Pave (Weather Permitting)

Chestnut St Bridge Work ET&L ROW Work Segment 1 (Wilkins to Chestnut)
Construction Entrances - completed 11/18/22 Ledge Removal - Started 1/13/23 Segment 2 (Chestnut to Bridge 130) Segment 3 (Bridge 130 to Main) Rail & Tie Removal - c Segment 4 (Main to Parmenter) Segment 5 (Parmenter to White Pond) Segment 6 (White Pond to Town Line) Rail & Tie Removal - completed 12/14/22 Segment 7 (Town Line to Bridge 128) Rail & Tie Removal - completed 2/15/23 (Black Racer Remaining) Segment 8 (Bridge 128 to Dutton) Segment 9 (Dutton to Peakham) E&S Control Installation - Completed 3/8/23 ET&L Segment 10 (Peakham to Horse Pond) Segment 11 (Horse Pond to Union) ET&L Segment 12 (Union to Boston Post) E&S Control Installa Rail & Tie Removal Segment 13 (Boston Post to Bridge 127 Segment 14 (Bridge 127 to Sudbury SS) MH#28 Shift Testing Pitting
MH#28 Installation (Sudbury SS Driveway) MH#6-MH#7 (Segment 1-2 - Wilkins to Bridge 130) Ricky Ex ncrete Installation MH#15-MH#16 (Segment 7 - Town Line to Bridge 128) John Excavate Ductbank Bridge 127 (Segment 13 & 14) Abutment Excavation & Install Walers (14) - Completed 8/16/23
Abutment Excavation & Install Walers (13) - Completed 8/18/23
Form, Rebar, & Pour Bridge Abutment Footings (13 & 14)
Form, Rebar, & Pour Abutment Wall (13 & 14) Bridge 128 (Segment 7 & 8) talling Sheeting (8) - Comp Bridge 130 (Segment 2 & 3) Meeting w/ Hudson ConComm Removal of Existing Dam