

Weekly Environmental Compliance Summary

Project Name:

Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: July 29, 2024 to August 3, 2024

Summary of Activities Completed:

- Substation Work- No construction at this time.
- Cut & fill/Grading/Gravel Install- Grading in segments 5, 6, and 7 (Parmenter to Bridge 128 in Hudson and Sudbury); Loam installation in segment 12 (Union to Boston Post in Sudbury) and segment 13 (Boston Post to Bridge 127 in Sudbury), and segment 14 (Bridge 127 to Sudbury Substation)
- Installation of manholes (MH) and conduit
 - Conduit installation in Hudson roadway- MH #1-MH #2 on Forest Ave
 - Conduit repairs at MH #3 on Forest Ave
- Bridge 130 (Hudson)
 - Timber rail post installation in progress
- E&S repairs and hydroseeding in progress
- Invasive vegetation removal activities in progress (SWCA)
- Cable pulling activities continue
 - Cable pulling (Haugland)- MH #2-MH #3 on Forest Ave in Hudson
 - Cable splicing (Haugland)- MH #5 and MH #6 in Hudson and MH #24 and MH #25 in Sudbury
 - Communications (New Wave)- No activities this week

Active Work Areas Being Inspected:

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street, 17 Bonnazzoli Avenue, 26 Stowe Court, and 560 Main Street)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All cut & fill activities (see above)
- All MH and conduit work (see above)
- All bridge work (see above)
- All cable pulling work (see above)

Upcoming Work Activities for Next Three Weeks (8/05/2024 through 8/24/2024)

- Sudbury Substation Work- No activities scheduled at this time
- Grading and site work in Hudson- Loam installation in segment 1 (Wilkins to Chestnut)
- Grading and site work in Sudbury- Loam installation in segments 12, 13, and 14 (Union to Sudbury Substation), loam installation in segment 8 (Bridge 128 to Dutton) tentatively scheduled
- Conduit work in ROW and Sudbury Substation- No activities scheduled at this time
- Conduit work in road (Forest Ave and Wilkins St in Hudson)- MH #1- MH #2
- Bridge 130- Timber rail post installation in progress
- Bridge 128- Timber rail post installation in progress
- E&S repairs and hydroseeding to continue
- Invasive vegetation removal activities to continue (SWCA)
- Cable pulling activities in ROW and roadway to continue
 - MH #16- MH #17 (White Pond to Dutton in Sudbury)
 - Splicing at MH #5 and MH #6 in Hudson and MH #24, MH #25, MH #26, MH #27, and MH #28 in Sudbury
 - Prep and communications work may occur at various manholes

Distribution List

Lori Capone, Sudbury Conservation Agent
Kathy Sferra, Stow Conservation Agent
Pam Helinek, Hudson Conservation Agent
Adam Duchesneau, Sudbury Planning Director
Paul McKinlay, Weston and Sampson
Denise Bartone, Eversource
Matt Devlin, Eversource
Matt Lagoy, Eversource
David Couette, PARE Corp.
Denise Dembkoski, Stow Town Administrator
Octavio Pacheco, BOND
Dylan Stanford, New Wave

Bill Cooper, Entrustol
Jason Languedoc, BOND
Matt Stock, BOND
Rebecca Weissman, SWCA
Ariel Leclerc, SWCA
Alison Holmes, SWCA
Megan Aconfora, Eversource
Darren Ducharme, ET&L
Jeff Polidor, HWG
Paul Orr, PARE Corp.
Ethan Wilkins, ET&L
Arnold Dupre, ET&L
Travis Ward, ET&L

David Klinch, Epsilon
Marty Dudek, CHG
Polina Safran, SWCA
Terry Ramborger, AECOM
Scott Egan, AECOM
Josh Surette, Epsilon
Brianna Germain, Eversource
Miles Lang-Kennedy, Eversource
Mark Richardson, ET&L
Janet Carter Bernardi, HWG
Jake Matys, ET&L
Peter D'Anna, Haugland

Epsilon Team Daily Logs

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **7-29-24** Time: **6AM – 2:30PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L & Haugland personnel.**

Precipitation/Weather (since last inspection): **Clear, 60-70s**

Weather conditions (time of inspection & future outlook): **Overcast, 60s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:

**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:

**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:

MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):

Bond conducting conduit work between manhole #2 (near Bonazzoli Avenue) and the Hudson Power & Light facility (near manhole #1). Haugland splicing at manhole #6. Haugland working within their laydown yard. ET&L conducting carpenter work at bridge 130. ET&L working at Stowe Court laydown yard.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No

New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5 & 8.

Authorized Signature

Date 7-29-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

| | | | |
|--|---------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 7-29-24 |  | |
| Description: Haugland laydown yard, stored wire on reels, looking eastward. | | | |



| | | | |
|--|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 7-29-24 |  | |
| Description: Work area within segment 6, manhole #13 (forward), existing erosion control, looking westward. | | | |



Environmental Monitoring Photographs

| | | | |
|---|----------------------|---|---------------------|
|  | | <p align="center">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 3</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area within Segment 1, clipping work, manhole #5, existing erosion control, looking westward.</p> | | | |



| | | | |
|---|----------------------|--|---------------------|
|  | | <p align="center">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 4</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Conduit work near manhole #1, near Hudson Power & Light facility, looking southward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|---|---------------|---|--------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 5 | Date: 7-29-24 |  | |
| Description: Conduit work near manhole #2, near Bonazolli Avenue intersection with Forest Ave., looking southward. | | | |

| | | | |
|--|---------------|--|--------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 6 | Date: 7-29-24 |  | |
| Description: Work area within segment 3, Bridge 130, bridge work, existing erosion control, looking westward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|----------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 7</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area within segment 4, shoulders vegetated, existing erosion control, looking eastward.</p> | | | |

| | | | |
|--|----------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 8</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Laydown yard off Stowe Court, spoil pile removal, looking southward</p> | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **7-29-24** Time: **7AM – 3PM**

Inspector name(s), title(s), and qualifications: **Mary Toner (AECOM), Biologist, EPA (CGP) Site Inspector.**

Others present/affiliation(s): **ET&L; Haugland; & Eversource personnel.**

Precipitation/Weather (since last inspection): **Partially cloudy, 60s-70s**

Weather conditions (time of inspection & future outlook): **Intermittent showers, 60s-70s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 (Sudbury), Sudbury Substation**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Continued Eversource activity within the substation. ET&L removing trash and construction material along shoulders of Segment 14. ET&L grading Segment 14 near Bridge 127. Haugland crimping and splicing at manholes #24 (Segment 11) and #25 (Segment 13).

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No

New Routine Maintenance Recommendations? Yes No


ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

Turtle sweeps were conducted by Terry Ramborger within segments 5 & 8.

I conducted a dewatering/turbidity monitoring inspection at manhole #24 (segment 11).



Authorized Signature
Date 7-29-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwave.com



Environmental Monitoring Photographs

| | | | |
|---|----------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 1</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area at manhole 24 (Segment 11), crimping and splicing, looking westward.</p> | | | |



| | | | |
|---|----------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 2</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area at manhole 25 (Segment 13), crimping and splicing, looking eastward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|---|----------------------|---|----------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 3</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area near Bridge 127, Segment 14 side, grading ROW, looking eastward.</p> | | | |



| | | | |
|--|----------------------|--|----------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 4</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area in Segment 14, disposing of construction debris throughout segment, looking westward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|--|----------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 5</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Work area in Segment 14, removing crane mats, looking eastward.</p> | | | |

| | | | |
|--|----------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 6</p> | <p>Date: 7-29-24</p> |  | |
| <p>Description:</p> <p>Previous work area in Segment 12, no work in this segment today, existing erosion controls and barricade, looking eastward.</p> | | | |

Environmental Monitoring Photographs

| | | | |
|--|---------------|---|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 7 | Date: 7-29-24 |  | |
| Description: Previous work area within Segment 8, no work in this segment today, existing erosion controls, looking westward. | | | |

| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 8 | Date: 7-29-24 |  | |
| Description: Previous work area within Segment 10, no work in this segment today, existing hydroseeding, looking eastward. | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **7-31-24** Time: **6AM – 2:30PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L & Haugland personnel.**

Precipitation/Weather (since last inspection): **Overcast, 60s**

Weather conditions (time of inspection & future outlook): **Mostly Cloudy, 70-80s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Bond conducting conduit work between manhole #2 (near Bonazzoli Avenue) and the Hudson Power & Light facility (near manhole #1). Haugland splicing at manhole #5. Haugland pulling wire between manholes #2 & #3 (Forest Avenue). Haugland working within their laydown yard.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No

New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5 & 8.

I conducted a dewatering/turbidity monitoring inspection at manhole #3.

Terry Ramborger

Authorized Signature
Date 7-31-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com


PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

| | | | |
|---|----------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 1</p> | <p>Date: 7-31-24</p> |  | |
| <p>Description:</p> <p>Haugland laydown yard, stored wire on reels, looking westward.</p> | | | |



| | | | |
|--|----------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 2</p> | <p>Date: 7-31-24</p> |  | |
| <p>Description:</p> <p>Work area within segment 4, existing erosion control, looking westward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|---|----------------------|---|---------------------|
|  | | <p align="center">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 3</p> | <p>Date: 7-31-24</p> |  | |
| <p>Description:</p> <p>Work area within Segment 1, clipping work, manhole #5, existing erosion control, looking eastward.</p> | | | |



| | | | |
|---|----------------------|--|---------------------|
|  | | <p align="center">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 4</p> | <p>Date: 7-31-24</p> |  | |
| <p>Description:</p> <p>Conduit work near manhole #1, near Hudson Power & Light facility, looking northward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|---|--|---|--|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | |
| Photo No.: 5 Date: 7-31-24 | | Town: Hudson | |
| Description: Conduit work near manhole #2, near Bonazolli Avenue intersection with Forest Ave., looking southward. | |  | |

| | | | |
|--|--|--|--|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | |
| Photo No.: 6 Date: 7-31-24 | | Town: Hudson | |
| Description: Work area within segment 3, Bridge 130, existing erosion control, looking westward across Fort Meadow Brook. | |  | |

Environmental Monitoring Photographs

| | | | |
|--|----------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 7</p> | <p>Date: 7-31-24</p> |  | |
| <p>Description:</p> <p>Wire pulling work within Forest Avenue, Manhole #2, Forest Avenue, looking northward.</p> | | | |

| | | | |
|--|----------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 8</p> | <p>Date: 7-31-24</p> |  | |
| <p>Description:</p> <p>Wire pulling work within Forest Avenue, Manhole #3, Forest Avenue, looking northward.</p> | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: 7/31/2024 Time: 7:00am-3:00pm

Inspector name(s), title(s) and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Certified Inspector**

Others present/affiliation(s): **ET&L; Haugland; MON; & SWCA.**

Precipitation/Weather (since last inspection): **Mixed, 60s-90s**

Weather conditions (time of inspection & future outlook): **Sun and Rain, 60s-90s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland splicers at manhole (MH) #24 in segment 11 & MH#25 in segment 13; ET&L preparing ROW shoulders for loam in segment 14; MON hydroseeding in segments 12, 13, & 14; & SWCA team in segment 9 heading west removing invasive plant species.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
None

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations

New Routine Maintenance Recommendations

ENVIRONMENTAL COMPLIANCE


Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

- Repairs needed to silt fencing and tubing in segment 9 at Sta. # 518+00.

- Repairs needed to silt fencing and tubing in segment 13 by Sta. # 724+50 near Bridge 127. Contractor contacted regarding repairs and are aware of the issue.

-Tomorrow, 8/1/2024, Eastern Whip-poor-will TOY restrictions end; crews will have full access to segments 6 in Hudson and segments 7 & 8 in Sudbury.



Authorized Signature



7/31/2024
Date


CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



| | | |
|---|--|---|
| <p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p> | <p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p> | <p>PRIME CONTRACTOR (BOND)</p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET&L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p> <p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwave.com</p> |
|---|--|---|

Environmental Monitoring Photographs

| | | | |
|--|----------------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 1</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of Haugland splicers at MH #24 in segment 11. Facing northwest.</p> | | | |



| | | | |
|--|----------------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 2</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of ET&L prepping ROW shoulders in segment 14 for loam and hydroseed. Facing west.</p> | | | |


Environmental Monitoring Photographs

| | | | |
|---|------------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 3</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of Haugland splicers at MH #25 in segment 13. Facing east.</p> | | | |

| | | | |
|---|------------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 4</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of Bridge 128. Facing west.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|---|------------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 5</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of E&S controls in segment 11. Facing west.</p> | | | |

| | | | |
|---|------------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 6</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of construction entrance to segment 10. Facing east.</p> | | | |

Environmental Monitoring Photographs

| | | | |
|---|----------------------------|---|----------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 7</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of E&S controls in segment 14. Facing east.</p> | | | |

| | | | |
|---|----------------------------|--|----------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 8</p> | <p>Date: 7/31/2024</p> |  | |
| <p>Description: View of MON applying hydroseed in segment 12. Facing northwest.</p> | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **8-1-24** Time: **5:30AM – 2:00PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L & Haugland personnel.**

Precipitation/Weather (since last inspection): **Mostly Cloudy, 70-80s**

Weather conditions (time of inspection & future outlook): **Fair, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Bond conducting conduit work between manhole #2 (near Bonazzoli Avenue) and the Hudson Power & Light facility (near manhole #1). Haugland splicing at manhole #5. Haugland conducting racking at manhole #2 (Forest Avenue). Haugland working within their laydown yard. Bond conducting conduit repairs at manhole #3. ET&L working within segments 5 & 6, to conduct grading work in segment 7.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No

New Routine Maintenance Recommendations? Yes No


ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with actual work within all four segments.

I conducted dewatering/turbidity monitoring inspections at manhole #2 and conduit trench near manhole #1.


Authorized Signature
Date 8-1-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

| | | | |
|--|---------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 1</p> | <p>Date: 8-1-24</p> |  | |
| <p>Description:</p> <p>Haugland laydown yard, stored wire on reels, looking northward.</p> | | | |



| | | | |
|---|---------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 2</p> | <p>Date: 8-1-24</p> |  | |
| <p>Description:</p> <p>Bonazzoli laydown yard, spoil loading/unloading, looking westward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|---|---------------------|---|---------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 3</p> | <p>Date: 8-1-24</p> |  | |
| <p>Description:</p> <p>Work area within Segment 1, clipping work, manhole #5, existing erosion control, looking westward.</p> | | | |



| | | | |
|---|---------------------|--|---------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 4</p> | <p>Date: 8-1-24</p> |  | |
| <p>Description:</p> <p>Conduit work near manhole #1, near Hudson Power & Light facility, looking southward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|--|---------------------|---|---------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 5</p> | <p>Date: 8-1-24</p> |  | |
| <p>Description:</p> <p>Conduit work near manhole #2, near Bonazolli Avenue intersection with Forest Ave., looking southward.</p> | | | |

| | | | |
|--|---------------------|--|---------------------|
|  | | <p align="right">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 6</p> | <p>Date: 8-1-24</p> |  | |
| <p>Description:</p> <p>Work area within segment 6, town line area, existing erosion control, looking eastward.</p> | | | |

Environmental Monitoring Photographs

| | | | |
|---|--------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 7 | Date: 8-1-24 |  | |
| Description: Wire pulling work within Forest Avenue, Manhole #2, Forest Avenue, looking southward. | | | |

| | | | |
|---|--------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 8 | Date: 8-1-24 |  | |
| Description: Conduit repair work within Forest Avenue, Manhole #3, Forest Avenue, looking northward. | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: **8/1/2024** Time: **7:00am-3:00pm**

Inspector name(s), title(s) and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Certified Inspector**

Others present/affiliation(s): **ET&L & Haugland.**

Precipitation/Weather (since last inspection): **Mixed, 60s-90s**

Weather conditions (time of inspection & future outlook): **Sun, 60s-90s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland splicers at manhole (MH) #24 in segment 11 & MH#25 in segment 13; ET&L widening ROW in segment 7 from Sudbury town line to MH#15 & watering hydroseed across site.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
None

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations

New Routine Maintenance Recommendations

ENVIRONMENTAL COMPLIANCE


Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

- Repairs needed to silt fencing and tubing in segment 9 at Sta. # 518+00.

- Repairs needed to silt fencing and tubing in segment 13 by Sta. # 724+50 near Bridge 127 will be completed tomorrow morning 8/2/2024.

-Eastern Whip-poor-will TOY restrictions have ended; crews have full access to segments 6 in Hudson and segments 7 & 8 in Sudbury after turtle sweeps have been completed.



Authorized Signature

8/1/2024



Date



CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



| | | |
|---|--|---|
| <p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p> | <p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p> | <p>PRIME CONTRACTOR (BOND)</p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET&L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p> <p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwave.com</p> |
|---|--|---|



Environmental Monitoring Photographs

| | | | |
|---|-------------------|---|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 1 | Date: 8/1/2024 |  | |
| Description: View of ET&L widening segment 7. Facing east. | | | |



| | | | |
|---|-------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 2 | Date: 8/1/2024 |  | |
| Description: View of E&S controls and subgrading in segment 14. Facing east. | | | |



Environmental Monitoring Photographs

| | | | |
|--|----------------|---|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 3 | Date: 8/1/2024 |  | |
| Description: View of Haugland splicers at MH #25 in segment 13. Facing northwest. | | | |


| | | | |
|---|----------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 4 | Date: 8/1/2024 |  | |
| Description: View of Bridge 127. Facing east. | | | |



Environmental Monitoring Photographs

| | | | |
|---|----------------|---|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 5 | Date: 8/1/2024 |  | |
| Description: View of Haugland work area at MH#24 in segment 11. Facing east. | | | |

| | | | |
|---|----------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 6 | Date: 8/1/2024 |  | |
| Description: View of the wetland replication area in segment 14. Facing south. | | | |

Environmental Monitoring Photographs

| | | | |
|---|---------------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 7</p> | <p>Date: 8/1/2024</p> |  | |
| <p>Description: View of installed hydroseed in segment 14. Facing west.</p> | | | |

| | | | |
|---|---------------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 8</p> | <p>Date: 8/1/2024</p> |  | |
| <p>Description: View of E&S controls in segment 7. Facing west.</p> | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **8-2-24** Time: **5:30AM – 2:00PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L & Haugland personnel.**

Precipitation/Weather (since last inspection): **Fair, 70-90s**

Weather conditions (time of inspection & future outlook): **Fair, 70-90s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Bond conducting conduit work between manhole #2 (near Bonazzoli Avenue) and the Hudson Power & Light facility (near manhole #1). Haugland splicing at manhole #5. Haugland conducting racking at manhole #4 (Forest Avenue). Haugland working within their laydown yard. ET&L working within segments 5 & 6.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No

New Routine Maintenance Recommendations? Yes No


ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with actual work within segments 5-7.

I conducted a dewatering/turbidity monitoring inspection at manhole #4.


Authorized Signature
Date 8-2-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com

Environmental Monitoring Photographs



| | | | |
|---|--------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 8-2-24 |  | |
| Description: Haugland laydown yard, stored wire on reels, looking northward. | | | |

| | | | |
|---|--------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 8-2-24 |  | |
| Description: Bonazzoli laydown yard, existing spoil piles, looking westward. | | | |



**CONSTRUCTION MONITORING REPORT
Sudbury to Hudson Transmission Project**



Environmental Monitoring Photographs

| | | | |
|---|---------------------|---|---------------------|
|  | | <p align="center">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 3</p> | <p>Date: 8-2-24</p> |  | |
| <p>Description:</p> <p>Work area within Segment 1, clipping work, manhole #5, existing erosion control, looking westward.</p> | | | |



| | | | |
|---|---------------------|--|---------------------|
|  | | <p align="center">PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 4</p> | <p>Date: 8-2-24</p> |  | |
| <p>Description:</p> <p>Conduit work near manhole #1, near Hudson Power & Light facility, looking northward.</p> | | | |



Environmental Monitoring Photographs

| | | | |
|--|---------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 5</p> | <p>Date: 8-2-24</p> |  | |
| <p>Description:</p> <p>Conduit work near manhole #2, near Bonazolli Avenue intersection with Forest Ave., looking southward.</p> | | | |

| | | | |
|---|---------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 6</p> | <p>Date: 8-2-24</p> |  | |
| <p>Description:</p> <p>Work area within segment 5, manhole #13, existing erosion control, looking westward.</p> | | | |

Environmental Monitoring Photographs

| | | | |
|--|---------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 7</p> | <p>Date: 8-2-24</p> |  | |
| <p>Description:</p> <p>Wire pulling work within Forest Avenue, Manhole #4, Forest Avenue, looking southward.</p> | | | |

| | | | |
|--|---------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 8</p> | <p>Date: 8-2-24</p> |  | |
| <p>Description:</p> <p>Bridge 130, existing erosion control, looking westward (segment 3 toward segment 2) across Fort Meadow Brook.</p> | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: **8/2/2024** Time: **7:00am-3:00pm**

Inspector name(s), title(s) and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Certified Inspector**

Others present/affiliation(s): **ET&L & Haugland.**

Precipitation/Weather (since last inspection): **Mixed, 60s-90s**

Weather conditions (time of inspection & future outlook): **Sun, 60s-90s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 and Sudbury Substation**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland splicers at manhole (MH) #24 in segment 11 & MH#25 in segment 13; ET&L repairing silt fencing in segment 13 & working in segment 14 on subgrading for loam and on the swale; ET&L watering hydroseed across site.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
None

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations

New Routine Maintenance Recommendations

ENVIRONMENTAL COMPLIANCE


Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

-Dewatering and turbidity monitoring inspection performed at MH#24 in segment 11. See additional dewatering report for details.

- Repairs needed to silt fencing and tubing in segment 9 at Sta. # 518+00. Contractors are aware of the needed repairs and will address next week (week of 8/5/24).

- Repairs to silt fencing in segment 13 by Sta. #724+50 near Bridge 127 have been completed. Mulch tubing to be replaced next week.



Authorized Signature

8/2/2024



Date



CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

| | | |
|---|--|---|
| <p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p> | <p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p> | <p>PRIME CONTRACTOR (BOND)</p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET&L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p> <p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwave.com</p> |
|---|--|---|

Environmental Monitoring Photographs

| | | | |
|---|---------------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 1</p> | <p>Date: 8/2/2024</p> |  | |
| <p>Description: View of Haugland splicers at MH #25 in segment 13. Facing west.</p> | | | |



| | | | |
|--|---------------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 2</p> | <p>Date: 8/2/2024</p> |  | |
| <p>Description: View of ET&L working on making the swale in segment 14. Concrete wash out area has been cleaned up. Facing east.</p> | | | |

Environmental Monitoring Photographs

| | | | |
|---|----------------|---|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 3 | Date: 8/2/2024 |  | |
| Description: View of ET&L repairing erosion controls in segment 13. Facing west. | | | |

| | | | |
|--|----------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 4 | Date: 8/2/2024 |  | |
| Description: View of repaired silt fencing in segment 13. Mulch tubing to be replaced next week. Facing east. | | | |



Environmental Monitoring Photographs



| | | | |
|--|-----------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 5</p> | <p>Date: 8/2/2024</p> |  | |
| <p>Description: View of Haugland splicers at MH#24 in segment 11. See additional dewatering report. Facing west.</p> | | | |

| | | | |
|---|-----------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 6</p> | <p>Date: 8/2/2024</p> |  | |
| <p>Description: View of Bridge 127. Facing west.</p> | | | |

CONSTRUCTION MONITORING REPORT
Sudbury to Hudson Transmission Project

Environmental Monitoring Photographs

| | | | |
|---|----------------|---|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 7 | Date: 8/2/2024 |  | |
| Description: View construction entrance to segment 10. Facing east. | | | |

| | | | |
|---|----------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 8 | Date: 8/2/2024 |  | |
| Description: View of E&S controls in segment 9. Facing west. | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: 8-3-24 Time: 7AM – 2:30 PM

Inspector name(s), title(s), and qualifications: **Mary Toner (AECOM), Biologist, EPA (CGP) Site Inspector**

Others present/affiliation(s): **Haugland; Eversource; and SWCA personnel.**

Precipitation/Weather (since last inspection): **Scattered thunderstorms, 70s-90s**

Weather conditions (time of inspection & future outlook): **Mostly cloudy, 80s-90s**

Inspection Location Description (include segment # and stationing): **Manhole #1 (near Hudson Light & Power); Manhole #5 (Segment 1); Haugland laydown yard (Hudson); Manhole #24 (Segment 11); #25 (Segment 13); Manhole #26 (Segment 14); & Sudbury Substation**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland attempting to prepare manhole #1 (near Hudson Light & Power) for cable work. Haugland splicer crew at manhole #24 (Segment 11) demobilizing and moving to manhole #26 (Segment 14) for crimping and splicing. Haugland also crimping and splicing at manholes #5 (Segment 1) and #25 (Segment 13). Haugland active in own laydown yard.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No

New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____


Other Comments & Observations

Haugland unable to conduct work within manhole #1 (near Hudson Light & Power) due to thick sediment layer at bottom, purportedly 8 – 10” thick. Haugland expressed interest in moving to manhole #15 (segment 7), but ultimately returned to work in laydown yard due to need for turtle sweeps to access manhole #15.

No work conducted in segments under box turtle TOY restrictions (segments 5 – 8) today.

I conducted turbidity monitoring at manholes #1 (near Hudson Light & Power) and #26 (segment 14) today. No other manholes required dewatering.

Two vehicles from D. Muzzioli Associates Landscaping briefly entered the easternmost end of Segment 14 via the Sudbury Substation access road. When approached, they indicated they were not associated with the project and just using the ROW to turn around.



Authorized Signature
Date 8-3-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

| | | | |
|--|---------------------|---|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 1</p> | <p>Date: 8-3-24</p> |  | |
| <p>Description:</p> <p>Work area at manhole #1 (near Hudson Light & Power). Haugland attempting to prepare for future cable work, looking southward. Turbidity monitoring conducted during dewatering.</p> | | | |

| | | | |
|--|---------------------|--|---------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Hudson</p> |
| <p>Photo No.: 2</p> | <p>Date: 8-3-24</p> |  | |
| <p>Description:</p> <p>Work area at manhole #5 (segment 1), crimping and splicing, looking westward.</p> | | | |

Environmental Monitoring Photographs

| | | | |
|---|---------------------|---|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 3</p> | <p>Date: 8-3-24</p> |  | |
| <p>Description:</p> <p>Work area at manhole #25 (segment 13) with existing erosion controls, crimping and splicing, looking westward.</p> | | | |

| | | | |
|---|---------------------|--|----------------------|
|  | | <p>PHOTOGRAPHIC LOG</p> | |
| <p>Client Name: Eversource</p> | | <p>Site Location: Sudbury to Hudson Transmission Reliability Project</p> | <p>Town: Sudbury</p> |
| <p>Photo No.: 4</p> | <p>Date: 8-3-24</p> |  | |
| <p>Description:</p> <p>Work area manhole #26 (segment 14), crimping and splicing, looking eastward. Turbidity monitoring conducted during dewatering.</p> | | | |

Epsilon Team Full SWPPP Inspection Report(s)

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project




| | | |
|---|----------------------|------------------------------|
| <input checked="" type="checkbox"/> Weekly <input type="checkbox"/> Storm Event <input type="checkbox"/> Other | Date: 7-30-24 | Time: 6:00AM – 2:30PM |
| Inspector name(s), title(s), and qualifications: Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | | |
| Others present/affiliation(s): Bond & Haugland personnel. | | |
| Precipitation/Weather (since last inspection): Overcast, 60s | | |
| Weather conditions (time of inspection & future outlook): Cloudy, 70-90s | | |
| Inspection Location Description (include segment # and stationing): Segments 1 - 6; all laydown yards (Hudson) & previous manhole locations (1 – 4) (Forest Avenue, Hudson). | | |
| *Storm event info (approx.): Start date/time: N/A Duration: N/A Amount of rainfall (inches): N/A | | |

| |
|--|
| Project Name: Sudbury to Hudson Transmission Reliability Project |
| Project Location: Sudbury, Hudson, Stow, and Marlborough, MA |
| USEPA #: MAR1003UW |

| |
|--|
| Summary of Activities/Locations Inspected (include segment # and stationing): Activity noted within laydown yards (Bonazzoli; Haugland & Stowe Court), all in Hudson. Bond conducting conduit work between manholes #1 & #2 (Forest Avenue). Haugland working within their laydown yard. Haugland swab/mandrel work between manholes #2 & #3 (Forest Avenue). Haugland splicing at manhole #6 (segment 1). |
|--|

| |
|---|
| Inspection Notes: |
| Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Compliance with Previous Observations? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No |
| New Corrective Action Recommendations <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| New Routine Maintenance Recommendations? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |

| |
|---|
| ENVIRONMENTAL COMPLIANCE |
| Compliant with applicable permits and applicable environmental requirements? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> If not, explain: _____ |

| | |
|---|---|
| Other Comments & Observations |  Authorized Signature Date 7-30-24 |
| This SWPPP inspection covers Segments 1-6; all laydown yards in Hudson & manhole/road work areas (Forest Ave). Balance of SWPPP inspection-Segments 7-14 & Sudbury Substation conducted by Mary Toner. | |
| I conducted turtle sweeps within segments 5 & 8. | |
| I conducted dewatering/turbidity monitoring inspections at manholes #2 & #3. | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com

PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com

| Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.) | |
|---|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 7-30-24 | Inspection Location: This SWPPP inspection covers Segments 1-6; all laydown yards in Hudson & manhole/road work areas (Forest Ave). Balance of SWPPP inspection-Segments 7-14 & Sudbury Substation conducted by Mary Toner. |
| Inspection Start Time: 6:00AM | Inspection End Time: 2:30PM |
| Current Phase of Construction: ROW work, road work | Weather Conditions During Inspection: Cloudy, 70-90s |
| <p>Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No</p> <p>If "Yes," provide the following information:</p> <p>Location of unsafe conditions:</p> <p>The conditions that prevented you inspecting this location:</p> | |
| Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.) | |
| <p>Standard Frequency (CGP Part 4.2):</p> <p><input type="checkbox"/> At least once every 7 calendar days; OR</p> <p><input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period | |
| <p>Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):</p> <p><input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either:</p> <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period | |

Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.
Weather station location: NOAA, Laurence G Hanscomb Field Airport N/A

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

| Type and Location of E&S Control | Conditions Requiring Routine Maintenance? ¹ | If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified? | Conditions Requiring Corrective Action? ^{2, 3} | Date on Which Condition First Observed (If Applicable)? | Description of Conditions Observed |
|--|---|--|---|---|---|
| 1. Silt fencing at entrance pads throughout. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt fencing installed per the plan & operating properly within segments 1-6. |
| 2. Silt Fencing on ROW within Hudson. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt fencing is installed within segments 1 - 6. E&S repairs in progress per full punch list that was submitted to project contractors. |
| 3. Construction entrance pads throughout. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Construction entrance pads are installed per the plan & operating properly within segments 1-6. |
| 4. Compost filter tubes within Hudson. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Compost filter tubes are installed per the plan within segments 1-6. New black tubes installed within segment 1. E&S repairs in progress per full punch list that was submitted to project contractors. |
| 5. Inlet protection. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt sack inlet protection installed throughout project roadways operating properly. |
| 6. Filter tubes at MH#1 area at Hudson Power & Light | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Filter tubes installed correctly & operating properly. |
| 7. Silt fencing at laydown yards (25 Stowe Ct & 17 Bonazzoli Avenue) | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt fencing installed correctly & operating properly. |
| 8. Turbidity curtain/floating silt fencing within Hudson. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Floating silt fencing installed & operating properly within segments 2/3 at Bridge 130. |
| 9. Silt fencing along Wilkins Street. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt fencing has been installed correctly & operating properly. |
| 10. Rock lined swale & rock check dams within segment 1. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Rock lined swale & check dams installed & operating properly within segment 1 (Hudson & Stow). |
| 11. Rock check dams within segment 3. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Rock check dams installed & operating properly within segment 3. |
| 12. Rock check dams within segment 4. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Rock check dams installed & operating properly within segment 4. |

| | | | | | |
|---|---|-----|---|-----|--|
| 13. Rock lined swale & rock check dams within segment 5. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Rock lined swale & check dams installed & operating properly within segment 5. |
| 14. Silt fencing & filter tubes in Stow (segment 1). | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Controls installed & operating properly |
| If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance: | | | | | |

¹ Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

² Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
 - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
 - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

³ If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

| Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3) | | | | | |
|--|---|--|---|---|------------------------------------|
| (Insert additional rows if needed) | | | | | |
| Type and Location of P2 Practices and Controls | Conditions Requiring Routine Maintenance? ¹ | If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified? | Conditions Requiring Corrective Action? ^{2, 3} | Date on Which Condition First Observed (If Applicable)? | Description of Conditions Observed |
| 1. Sanitary waste facilities, project wide | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | No issues noted. |
| 2. Sediment tracking/street sweeping | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | No issues noted. |

| | | | | | |
|---|---|-----|---|-----|---|
| 3. Storage handling of materials | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | No issues noted. |
| 4. Concrete washout pit within segments 1 & 2 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Designated concrete washout pit installed in segment 1 for work at walls 1 & 2 completely removed. Washout pit in segment 2 for Bridge130 work removed. |

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

| Section D – Stabilization of Exposed Soil (CGP Part 2.2.14) (Insert additional rows if needed) | | | | | |
|---|---|--|--|---|---|
| Specific Location That Has Been or Will Be Stabilized | Stabilization Method and Applicable Deadline | Stabilization Initiated? | Final Stabilization Criteria Met? | Final Stabilization Photos Taken? | Notes |
| 1. Road shoulder at 156 Forest Avenue near MH #4 | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 10/30/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Loam, seed & straw were applied to disturbed road shoulder. |
| 2. Hydroseeding within segments 1, 2, 3, 4 & 5 | Hydroseeding Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 11/14/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Hydroseeding completed within segments 1 – 5. Jute matting completed for portions of the work area within segments 2, 3, 4 & 5 where hydroseeding completed. |
| 3. Seeding of shoulders within segment 6 | Seed | <input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024 | <input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction). |
| 4. Seeding of western shoulder of Wilkins Street | Seed | <input type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 6/26/2024 | <input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Loam & seed were applied to disturbed road shoulder. |

Section E – Description of Discharges (CGP Part 4.6.2)
 (Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?⁴ Yes No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

| Discharge Location | Observations |
|--------------------|--------------|
| 1. | |
| 2. | |
| 3. | |
| 4. | |
| 5. | |

⁴ If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



MANDATORY: Signature of Operator or "Duly Authorized Representative:"



| | |
|----------------------------------|---|
| Signature: <i>Matthew Devlin</i> | Date: 7-30-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |



OPTIONAL: Signature of Contractor or Subcontractor Senior Environmental Scientist/Compliance Monitor



| | |
|---|---|
| Signature: <i>Terry Ramborger</i> | Date: 7-30-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |

Environmental Monitoring Photographs



| | | | |
|--|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 7-30-24 |  | |
| Description: Haugland laydown yard, stored wire on reels, looking westward. | | | |



| | | | |
|--|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 7-30-24 |  | |
| Description: Bond conducting conduit work within Forest Avenue near manhole #1, looking westward. | | | |



| | | | |
|---|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 7-30-24 |  | |
| Description: Bond conducting conduit work within Forest Avenue near manhole #2, looking southward. | | | |



| | | | |
|---|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 7-30-24 |  | |
| Description: Work area within segment 4, sides vegetated, looking eastward. | | | |

Environmental Monitoring Photographs

| | | | |
|--|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 5 | Date: 7-30-24 |  | |
| Description: Bridge 130 looking over Fort Meadow Brook from segment 2 to segment 3, existing erosion control, looking eastward. | | | |

| | | | |
|---|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 6 | Date: 7-30-24 |  | |
| Description: Haugland splicing at manhole #6, segment 1, looking eastward. | | | |

| | | | |
|---|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 7 | Date: 7-30-24 |  | |
| Description: Haugland swab/mandrel at manhole #2, Forest Avenue, looking westward. | | | |

| | | | |
|--|---------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 8 | Date: 7-30-24 |  | |
| Description: Haugland swab/mandrel at manhole #3, Forest Avenue, looking northward. | | | |

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **7-30-24** Time: **7:00AM - 2:45PM**

Inspector name(s), title(s), and qualifications: **Mary Toner (AECOM), EPA (CGP) Site Inspector**
Others present/affiliation(s): **Eversource; Haugland; ET&L; & MON personnel.**
Precipitation/Weather (since last inspection): **Mostly cloudy, 60-70s**
Weather conditions (time of inspection & future outlook): **Partially cloudy, 60s-80s**
Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**
*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Eversource activity continues in Sudbury substation. Haugland crimping and splicing at utility holes #24 (Segment 11) and #25 (Segment 13). MON replacing damaged filter tubes in Segment 12. ET&L loaming within Segment 14.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations Yes No

New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____


Other Comments & Observations

This SWPPP inspection covers Segments 7-14 & Sudbury substation. Balance of SWPPP inspection-Segments 1-6; all laydown yards in Hudson; & Forest Avenue manholes and roadwork conducted by Terry Ramborger.

Terry Ramborger conducted turtle sweeps within segments 5 & 8.

I conducted a dewatering/turbidity monitoring inspection at manhole #25 (Segment 13).

Segment 14 silt fence damaged by fallen tree and removal of tree was replaced today.



Authorized Signature
Date 7-30-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com

PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com

| Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|---|
| Inspector Information | |
| Inspector Name: Mary Toner - EPA (CGP) Site Inspector | Title: Biologist I |
| Company Name: AECOM | Email: mary.toner@aecom.com |
| Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559 | Phone Number: 774-255-0331 |
| Inspection Details | |
| Inspection Date: 7-30-24 | Inspection Location: This SWPPP inspection covers Segments 7-14 & Sudbury substation. Balance of SWPPP inspection-Segments 1-6; all laydown yards in Hudson & manhole areas in roadway (Forest Ave.) conducted by Terry Ramborger. |
| Inspection Start Time: 7:00 AM | Inspection End Time: 2:45 PM |
| Current Phase of Construction: ROW work | Weather Conditions During Inspection: Partially cloudy, 60s-80s |
| Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location: | |
| Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.) | |
| Standard Frequency (CGP Part 4.2): <input type="checkbox"/> At least once every 7 calendar days; OR <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period | |
| Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period | |

Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.
Weather station location: NOAA, Laurence G Hanscomb Field Airport N/A

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

| Type and Location of E&S Control | Conditions Requiring Routine Maintenance? ¹ | If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified? | Conditions Requiring Corrective Action? ^{2, 3} | Date on Which Condition First Observed (If Applicable)? | Description of Conditions Observed |
|---|---|--|---|---|--|
| 1. Silt fencing at entrance pads throughout. | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt fencing installed per the plan & operating properly segments 7-14. |
| 2. Silt Fencing on ROW in Sudbury | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt fencing is installed in segment 7-14. E&S repairs in progress per full punch list that was submitted to project contractors. |
| 3. Construction entrance pads | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Construction entrance pads are installed per the plan & operating properly in segments 7-14. |
| 4. Compost filter tubes in Sudbury | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Compost filter tubes pads are installed in segments 7-14. E&S repairs in progress per full punch list that was submitted to project contractors. |
| 5. Compost Filter tubes at Sudbury Substation | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Tubing placed around new stockpile, installed correctly & functioning properly. |
| 6. Inlet protection | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Silt sack inlet protection installed throughout project removed for winter season. No active work areas in Sudbury near inlets. |
| 7. Floating silt fencing located at segment 13/14 boundary at Bridge 127 in Sudbury | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Floating silt fencing installed & operating properly within segments 13/14 at Bridge 127. Supplemental silt fence has been installed at top of bank per request of Sudbury CC agent. |
| If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance: | | | | | |

¹ Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

² Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
 - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
 - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

³If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

| Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3) | | | | | |
|---|---|--|---|---|---|
| (Insert additional rows if needed) | | | | | |
| Type and Location of P2 Practices and Controls | Conditions Requiring Routine Maintenance? ¹ | If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified? | Conditions Requiring Corrective Action? ^{2, 3} | Date on Which Condition First Observed (If Applicable)? | Description of Conditions Observed |
| 1. Sanitary waste facilities, project wide | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | No issues noted. |
| 2. Sediment tracking/street sweeping | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | No issues noted. |
| 3. Storage handling of materials | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | “Metal only” Dumpster at area above Sudbury Substation removed. |
| 4. Concrete washout station at Sudbury substation | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Designated concrete washout station in the parking/storage area has been removed. |
| 5. Concrete washout stations for bridge 127 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Designated concrete washout pits installed in segment 14 have been removed. |
| 6. Concrete washout stations for bridge 128 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | N/A | Designated concrete washout pits installed in segment 8 have been removed. |
| If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance: | | | | | |

Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)
(Insert additional rows if needed)

| Specific Location That Has Been or Will Be Stabilized | Stabilization Method and Applicable Deadline | Stabilization Initiated? | Final Stabilization Criteria Met? | Final Stabilization Photos Taken? | Notes |
|---|---|--|---|---|---|
| 1. Areas where invasive species removal has been completed to date within segment 14 | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/24/2023 7/23/2024 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed & straw have been applied to areas where invasive plants have been removed within segment 14. Removal within segment 14, progressing west to east. Two rounds, as noted. |
| 2. Areas where invasive species removal has been completed to date near bridge 128 within segments 7 & 8. | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 8/4/2023 10/20/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed & straw have been applied to areas where invasive plants have been removed near bridge 128 within segments 7 & 8. Two rounds, as noted. |
| 3. Areas where invasive species removal has been completed to date within segment 11 | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 9/18/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed & straw have been applied to areas where invasive plants have been removed within segment 11. |
| 4. Areas where invasive species removal has been completed to date within segment 10 | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 9/19/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed & straw have been applied to areas where invasive plants have been removed within segment 10. |
| 5. Areas where invasive species removal has been completed to date within segments 8 & 9 | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 10/3/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed & straw have been applied to areas where invasive plants have been removed within segments 8 & 9. |
| 6. Wetland replication area within segment 14 completed | Seed & straw Stabilization deadline is 7 days. | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 10/31/2023 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed & straw have been applied to the wetland replication area within segment 14. |

| | | | | | |
|---|-----------|---|---|---|---|
| 7. Seeding of shoulders within segment 7 | Seed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction). |
| 8. Hydroseeding of shoulders within segment 9, 500+00 to 503+50 both sides off work area & 504+60 to 508+25 north side off work area. | Hydroseed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/11/2024 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Hydroseed was applied to recently loamed shoulders. |
| 9. Hydroseeding of shoulders within segment 10 both sides off work area | Hydroseed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/22/2024 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Hydroseed was applied to recently loamed shoulders. |
| 10. Hydroseeding of shoulders within segment 11 both sides off work area. | Hydroseed | <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/19/2024 | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met: | <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No | Hydroseed was applied to recently loamed shoulders. |

Section E – Description of Discharges (CGP Part 4.6.2)
(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?⁴ Yes No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

| Discharge Location | Observations |
|--------------------|--------------|
| 1. | |
| 2. | |

| | |
|----|--|
| 3. | |
| 4. | |
| 5. | |

⁴ If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



MANDATORY: Signature of Operator or "Duly Authorized Representative:"



| | |
|----------------------------------|---|
| Signature: <i>Matthew Devlin</i> | Date: 7-30-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |



OPTIONAL: Signature of Contractor or Subcontractor **Senior Environmental Scientist/Compliance Monitor**



| | |
|---|--|
| Signature: <i>Mary Toner</i> | Date: 7-30-24 |
| Printed Name: Mary Toner, EPA (CGP) Site Inspector | Affiliation: Biologist/Compliance Monitor |

Environmental Monitoring Photographs


| | | | |
|--|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 1 | Date: 7-30-24 |  | |
| Description: Work area at manhole 24 (Segment 11), crimping and splicing, looking westward. | | | |

| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 2 | Date: 7-30-24 |  | |
| Description: Work area within Segment 12, replacing filter tube, looking westward. | | | |



| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 3 | Date: 7-30-24 |  | |
| Description: Work area at manhole 25 (Segment 13), crimping and splicing, existing erosion controls, looking westward. | | | |



| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 4 | Date: 7-30-24 |  | |
| Description: Work area at Bridge 127, carpentry work, looking westward. | | | |

Environmental Monitoring Photographs

| | | | |
|--|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 5 | Date: 7-30-24 |  | |
| Description: Work area within Segment 14, tree removal location and recently repaired silt fence, looking westward. | | | |

| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 6 | Date: 7-30-24 |  | |
| Description: Work area within segment 14, loaming, looking eastward. | | | |

| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 7 | Date: 7-30-24 |  | |
| Description: Bridge 128, Segment 8 towards Segment 7, no work in these segments today, looking westward. | | | |

| | | | |
|---|---------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 8 | Date: 7-30-24 |  | |
| Description: Sudbury substation, existing spoils pile and erosion controls, looking southward. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Mary Toner, EPA (CGP) Site Inspector. | Title: Biologist I |
| Company Name: AECOM | Email: mary.toner@aecom.com |
| Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559 | Phone Number: 774-255-0331 |
| Inspection Details | |
| Inspection Date: 7/29/2024 | Inspection Location: Manhole #24, Segment 11 |
| Discharge Start Time: 07:35 AM | Discharge End Time: 07:45 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute). | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #24 (segment 11). Turbidity sampling > 50 NTUs. Corral discharged to surrounding area. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.





| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| "I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations." | |
| MANDATORY: Signature of Operator or "Duly Authorized Representative:" | |
| Signature: <i>Matthew Devlin</i> | Date: 7-29-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Mary Toner</i> | Date: 7-29-24 |
| Printed Name: Mary Toner, EPA (CGP) Site Inspector | Affiliation: Biologist/Compliance Monitor |

Environmental Monitoring Photographs

| | | | |
|---|--------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 1 | Date: 7/29/2024 |  | |
| Description: View of manhole #24, area being pumped, facing westward and looking down. | | | |

| | | | |
|---|--------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 2 | Date: 7/29/2024 |  | |
| Description: Manhole #24. View of dewatering operation, looking westward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|--------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 3 | Date: 7/29/2024 |  | |
| Description: View of dewatering operation for manhole #24, looking eastward. | | | |
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 4 | Date: 7/29/2024 |  | |
| Description: Manhole #24. View of discharge bag/corral, looking westward. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector. | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 7/30/2024 | Inspection Location: Manhole #2, Forest Avenue |
| Discharge Start Time: 7:45 AM | Discharge End Time: 9:30 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #2, on Forest Ave. Turbidity sampling < 50 NTUs. Dewatering conducted to remove water from manhole #2. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 7-30-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Terry Ramborger</i> | Date: 7-30-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |



Environmental Monitoring Photographs

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 7/30/2024 |  | |
| Description: View of area being pumped from manhole #2 within Forest Ave. | | | |

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 7/30/2024 |  | |
| Description: Manhole #2. View of dewatering operation. Looking southward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|--------------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 7/30/2024 |  | |
| Description: Manhole #2. View of dewatering operation, looking northward. | | | |

| | | | |
|--|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 7/30/2024 |  | |
| Description: Manhole #2. View of discharge bag. Water from bag discharged to underlying catch basin in Forest Avenue. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector. | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 7/30/2024 | Inspection Location: Manhole #3, Forest Avenue |
| Discharge Start Time: 8:00 AM | Discharge End Time: 10:00 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ | |
| Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #3, on Forest Ave. Turbidity sampling < 50 NTUs. Dewatering conducted to remove water from manhole #3. | |
| Attach Photographs of: | |
| 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 7-30-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Terry Ramborger</i> | Date: 7-30-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |



Environmental Monitoring Photographs

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 7/30/2024 |  | |
| Description: View of area being pumped from manhole #3 within Forest Ave. | | | |

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 7/30/2024 |  | |
| Description: Manhole #3. View of dewatering operation. Looking northward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 7/30/2024 |  | |
| Description: Manhole #3. View of dewatering operation, looking southward. | | | |

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 7/30/2024 |  | |
| Description: Manhole #3. View of discharge bag. Water from bag discharged to underlying catch basin. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Mary Toner, EPA (CGP) Site Inspector. | Title: Biologist I |
| Company Name: AECOM | Email: mary.toner@aecom.com |
| Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559 | Phone Number: 774-255-0331 |
| Inspection Details | |
| Inspection Date: 7/30/2024 | Inspection Location: Manhole #25, Segment 13 |
| Discharge Start Time: 08:00 AM | Discharge End Time: 08:04 AM |
| Rate of Discharge (gallons per day): 89,856 (62.4 gallons per minute). | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #25 (segment 13). Turbidity sampling > 50 NTUs. Corral discharged to surrounding area. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 7-30-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Mary Toner</i> | Date: 7-30-24 |
| Printed Name: Mary Toner, EPA (CGP) Site Inspector | Affiliation: Biologist/Compliance Monitor |

Environmental Monitoring Photographs

| | | | |
|---|--------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 1 | Date: 7/30/2024 |  | |
| Description: View of manhole #25, area being pumped, facing westward and looking down. | | | |

| | | | |
|---|--------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 2 | Date: 7/30/2024 |  | |
| Description: Manhole #25. View of dewatering operation, looking eastward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|-----------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 3 | Date: 7/30/2024 |  | |
| Description: View of dewatering operation for manhole #25, looking westward. | | | |
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 4 | Date: 7/30/2024 |  | |
| Description: Manhole #25. View of discharge bag on top of filter fabric, looking westward. Filter bag discharging to the surrounding area. Silt fence is out of frame downhill, to the left. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector. | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 8/1/2024 | Inspection Location: Trench in Forest Avenue near Manhole #1 (near Hudson power & Light Facility) |
| Discharge Start Time: 7:40 AM | Discharge End Time: 8:30 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ | |
| Turbidity sampling conducted, dewatering setup to discharge from dewatering of trench in Forest Avenue near manhole #1, near Hudson Power & Light facility. Turbidity sampling > 50 NTUs. Dewatering conducted to remove water from trench work near manhole #1. Water from dewatering directed to adjacent catch basin, containing catch basin bag. | |
| Attach Photographs of: | |
| <ol style="list-style-type: none"> 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 8-1-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Terry Ramborger</i> | Date: 8-1-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |



Environmental Monitoring Photographs

| | | | |
|---|-------------------|--|--|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | |
| Town: Hudson | | | |
| Photo No.: 1 | Date: 8/1/2024 |  | |
| Description: View of area being pumped from trench close to manhole #1 near Hudson Power & Light facility off Forest Avenue. | | | |

| | | | |
|---|-------------------|--|--|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | |
| Town: Hudson | | | |
| Photo No.: 2 | Date: 8/1/2024 |  | |
| Description: Near manhole #1. View of dewatering operation. Looking northward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|----------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 8/1/2024 |  | |
| Description: Near manhole #1. View of dewatering operation, looking northward. | | | |

| | | | |
|---|----------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 8/1/2024 |  | |
| Description: Near manhole #1. View of discharge to catch basin (with catch basin bag). | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector. | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 8/1/2024 | Inspection Location: Manhole #2, Forest Avenue |
| Discharge Start Time: 8:15 AM | Discharge End Time: 8:20 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #2, on Forest Ave. Turbidity sampling > 50 NTUs. Dewatering conducted to remove water from manhole #2. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|---|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 8-1-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Terry Ramborger</i> | Date: 8-1-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |


Environmental Monitoring Photographs

| | | | |
|---|-------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 8/1/2024 |  | |
| Description: View of area being pumped from manhole #2 within Forest Ave. | | | |

| | | | |
|---|-------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 8/1/2024 |  | |
| Description: Manhole #2. View of dewatering operation. Looking northward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|-------------------|---|--------------|
|  | | <h2 style="margin: 0;">PHOTOGRAPHIC LOG</h2> | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 8/1/2024 |  | |
| Description: Manhole #2. View of dewatering operation, looking southward. | | | |

| | | | |
|--|-------------------|--|--------------|
|  | | <h2 style="margin: 0;">PHOTOGRAPHIC LOG</h2> | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 8/1/2024 |  | |
| Description: Manhole #2. View of discharge bag. Water from bag discharged to underlying catch basin in Forest Avenue. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector. | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 7/31/2024 | Inspection Location: Manhole #3, Forest Avenue |
| Discharge Start Time: 9:00 AM | Discharge End Time: 9:45 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #3, on Forest Ave. Turbidity sampling < 50 NTUs. Dewatering conducted to remove water from manhole #3. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 7-31-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Terry Ramborger</i> | Date: 7-31-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |



Environmental Monitoring Photographs

| | | | | |
|---|--------------------|--|--|--------------|
|  | | PHOTOGRAPHIC LOG | | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | | Town: Hudson |
| Photo No.: 1 | Date: 7/31/2024 |  | | |
| Description: View of area being pumped from manhole #3 within Forest Ave. | | | | |

| | | | | |
|---|--------------------|--|--|--------------|
|  | | PHOTOGRAPHIC LOG | | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | | Town: Hudson |
| Photo No.: 2 | Date: 7/31/2024 |  | | |
| Description: Manhole #3. View of dewatering operation. Looking northward. | | | | |

Environmental Monitoring Photographs

| | | | |
|---|--------------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 7/31/2024 |  | |
| Description: Manhole #3. View of dewatering operation, looking southward. | | | |

| | | | |
|---|--------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 7/31/2024 |  | |
| Description: Manhole #3. View of discharge bag. Water from bag discharged to underlying catch basin. | | | |

| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector. | Title: Senior Environmental Scientist |
| Company Name: AECOM | Email: terry.ramborger@aecom.com |
| Address: 1155 Elm Street #401 Manchester, NH 03101 | Phone Number: 603-557-0034 |
| Inspection Details | |
| Inspection Date: 8/2/2024 | Inspection Location: Manhole #4, Forest Avenue |
| Discharge Start Time: 8:15 AM | Discharge End Time: 9:00 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #4, on Forest Ave. Turbidity sampling < 50 NTUs. Dewatering conducted to remove water from manhole #4. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |

¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

| Section B – Signature and Certification (CGP Part 4.7.2) | |
|---|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 8-2-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Terry Ramborger</i> | Date: 8-2-24 |
| Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector | Affiliation: Senior Environmental Scientist/Compliance Monitor |

Environmental Monitoring Photographs



PHOTOGRAPHIC LOG

Client Name: Eversource

Site Location: Sudbury to Hudson Transmission Reliability Project

Town: Hudson

Photo No.: 1
Date: 8/2/2024

Description:
View of area being pumped from manhole #4 within Forest Ave.



PHOTOGRAPHIC LOG

Client Name: Eversource

Site Location: Sudbury to Hudson Transmission Reliability Project



Town: Hudson



Photo No.: 2
Date: 8/2/2024

Description:
Manhole #4. View of dewatering operation. Looking northward.



Environmental Monitoring Photographs



| | | | |
|---|-------------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 8/2/2024 |  | |
| Description: Manhole #4. View of dewatering operation, looking southward. | | | |

| | | | |
|---|-------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 8/2/2024 |  | |
| Description: Manhole #4. View of discharge bag/corral. Water from bag/corral discharged to adjacent forested area off Forest Avenue. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Emma Verville | Title: Compliance Monitor, EPA CGP Certified Inspector |
| Company Name: SWCA Environmental Consultants | Email: emma.verville@swca.com |
| Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772 | Phone Number: 603-717-5927 |
| Inspection Details | |
| Inspection Date: 8/2/2024 | Inspection Location: Manhole (MH) #24 in Segment 11 |
| Discharge Start Time: 7:49am | Discharge End Time: 8:00am |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Dewatering was necessary in MH #24 for cable splicing. Dewatering setup to corral/bag west of manhole. Water appeared to be clear. Discharge did not leave the corral setup, no sample taken. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|---|--|
| <p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p> | |
| MANDATORY: Signature of Operator or "Duly Authorized Representative:" | |
| Signature:  | Date: 8/2/2024 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature:  | Date: 8/2/2024 |
| Printed Name: Emma Verville | Affiliation: SWCA Environmental Consultants- Compliance Monitor |



Environmental Monitoring Photographs

| | | | | |
|---|-------------------|--|--|---------------|
|  | | PHOTOGRAPHIC LOG | | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | | Town: Sudbury |
| Photo No.: 1 | Date: 8/2/2024 |  | | |
| Description: View of Haugland cable splicers working at MH #24. Facing west. | | | | |

| | | | | |
|--|-------------------|--|--|---------------|
|  | | PHOTOGRAPHIC LOG | | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | | Town: Sudbury |
| Photo No.: 2 | Date: 8/2/2024 |  | | |
| Description: View of pump in MH #24. Water appeared to be clear prior to treatment. | | | | |

Environmental Monitoring Photographs

| | | | |
|--|-------------------|--|--|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | |
| Town: Sudbury | | | |
| Photo No.: 3 | Date: 8/2/2024 |  | |
| Description: View of dewatering controls (straw bale corral with filter fabric and silt bag). Facing south. | | | |

| | | | |
|---|-------------------|--|--|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | |
| Town: Sudbury | | | |
| Photo No.: 4 | Date: 8/2/2024 |  | |
| Description: Another view of dewatering controls (straw bale corral with filter fabric and silt bag) and discharge within the corral. Discharge did not leave the corral. No sample collected. Discharge did not reach any jurisdictional areas. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Mary Toner, EPA (CGP) Site Inspector | Title: Biologist I |
| Company Name: AECOM | Email: mary.toner@aecom.com |
| Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559 | Phone Number: 774-255-0331 |
| Inspection Details | |
| Inspection Date: 8/3/2024 | Inspection Location: Manhole #1, near Hudson Light & Power |
| Discharge Start Time: 07:40 AM | Discharge End Time: 08:00 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge from dewatering of manhole #1 (near Hudson Light & Power). Turbidity sampling < 50 NTUs. No observable discharge from corral; turbidity sample from flow off filter bag within the corral. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.



| Section B – Signature and Certification (CGP Part 4.7.2) | |
|---|---|
| <p>"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."</p> | |
| MANDATORY: Signature of Operator or "Duly Authorized Representative:" | |
| Signature: <i>Matthew Devlin</i> | Date: 8-3-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Mary Toner</i> | Date: 8-3-24 |
| Printed Name: Mary Toner, EPA (CGP) Site Inspector | Affiliation: Biologist/Compliance Monitor |



Environmental Monitoring Photographs

| | | | |
|--|-------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 1 | Date: 8/3/2024 |  | |
| Description: View of manhole #1 (near Hudson Light & Power), area being pumped, looking down. | | | |

| | | | |
|---|-------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 2 | Date: 8/3/2024 |  | |
| Description: Manhole #1. View of dewatering operation, looking westward. | | | |

Environmental Monitoring Photographs

| | | | |
|---|-------------------|---|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 3 | Date: 8/3/2024 |  | |
| Description: View of dewatering operation for manhole #1, looking westward. | | | |

| | | | |
|---|-------------------|--|--------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Hudson |
| Photo No.: 4 | Date: 8/3/2024 |  | |
| Description: Manhole #1. View of filter bag/corral, looking westward. No visible discharge exiting corral. | | | |



| Section A – Dewatering Discharges (CGP Part 4.6.3) Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.) | |
|--|--|
| Inspector Information | |
| Inspector Name: Mary Toner, EPA (CGP) Site Inspector | Title: Biologist I |
| Company Name: AECOM | Email: mary.toner@aecom.com |
| Address: 9 Jonathan Bourne Drive, Pocasset, MA 02559 | Phone Number: 774-255-0331 |
| Inspection Details | |
| Inspection Date: 8/3/2024 | Inspection Location: Manhole #26, Segment 14 |
| Discharge Start Time: 09:50 AM | Discharge End Time: 10:55 AM |
| Rate of Discharge (gallons per day): 105,120 (73 gallons per minute) | Corrective Action Required? ¹ <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: ¹ Turbidity sampling conducted, dewatering setup to discharge dewatering of manhole #26 (segment 14) to filter bag atop another filter bag on north side of ROW. Filter bag discharged to surrounding area. Turbidity sampling > 50 NTUs. Discharge visually clearer than source. Majority of discharge occurred between 09:50 and 10:10, pump remained on until 10:55. | |
| Attach Photographs of: 1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and 2. Dewatering control(s); and 3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters. | |



¹ If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.




| Section B – Signature and Certification (CGP Part 4.7.2) | |
|--|---|
| “I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.” | |
| MANDATORY: Signature of Operator or “Duly Authorized Representative:” | |
| Signature: <i>Matthew Devlin</i> | Date: 8-3-24 |
| Printed Name: Matt Devlin | Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource |
| OPTIONAL: Signature of Contractor or Subcontractor | |
| Signature: <i>Mary Toner</i> | Date: 8-3-24 |
| Printed Name: Mary Toner, EPA (CGP) Site Inspector | Affiliation: Biologist/Compliance Monitor |

Environmental Monitoring Photographs

| | | | | |
|---|----------------|--|--|---------------|
|  | | PHOTOGRAPHIC LOG | | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | | Town: Sudbury |
| Photo No.: 1 | Date: 8/3/2024 |  | | |
| Description: View of manhole #26 (segment 14), area being pumped, facing down. | | | | |

| | | | | |
|---|----------------|--|--|---------------|
|  | | PHOTOGRAPHIC LOG | | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | | Town: Sudbury |
| Photo No.: 2 | Date: 8/3/2024 |  | | |
| Description: Manhole #26. View of dewatering operation, looking westward. | | | | |

Environmental Monitoring Photographs

| | | | |
|---|-------------------|--|---------------|
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 3 | Date: 8/3/2024 |  | |
| Description: View of dewatering operation for manhole #26, looking eastward. | | | |
|  | | PHOTOGRAPHIC LOG | |
| Client Name: Eversource | | Site Location: Sudbury to Hudson Transmission Reliability Project | Town: Sudbury |
| Photo No.: 4 | Date: 8/3/2024 |  | |
| Description: Manhole #26. View of discharge bag on top second filter bag, looking northward. Filter bag discharging to the surrounding area. | | | |

Invasive Species Certification Forms (Sudbury Only Requirement)

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

HE
splice truck (name of firm) hereby Certifies that
2284
2284 (make, model, and/or type)
2284
(equipment ID tag or #) meets the following

- 1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
- 2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed) 7-29-24 (dated)
Pennington (printed name) Spicer (title)
HE (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).
⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.
⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ {each piece of equipment used on site} as 'clean'⁸.

HE
SPICE TRUCK (name of firm) hereby Certifies that
(make, model, and/or type)

2284
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed)
Pennington (printed name)
HE (Firm)

7-30-24 (dated)
Spicer (title)

The signed original of this form one for each piece of equipment (or lot⁹ of mats)) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ {each piece of equipment used on site} as 'clean'⁸.

HE (name of firm) hereby Certifies that

Splice Truck (make, model, and/or type)

7284 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Lu A (signed)
Remington (printed name)
HE (Firm)

7-31-24 (dated)
Splice (title)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ {each piece of equipment used on site} as 'clean'⁸.

Haverhill Energy (name of firm) hereby Certifies that

Ford Splice Tracer (make, model, and/or type)

2283 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

Bob Mutter (printed name)

H.E. (Firm)

07/31/24 (dated)

SPICER (title)

The signed original of this form one for each piece of equipment (or lot⁹ of mats)) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

HE (name of firm) hereby Certifies that

Splice Truck (make, model, and/or type)

2284 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed)
Pennington (printed name)
HE (Firm)

8-1-24 (dated)
Splicer (title)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.


Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

Hudson Energy (name of firm) hereby Certifies that
Food Space Tracker (make, model, and/or type)
2283 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)
Bob Mutter (printed name)
H.E. (Firm)

08/01/24 (dated)
Spicer (title)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).
⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.
⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

Haugland Energy (name of firm) hereby Certifies that

Food Splice Truck (make, model, and/or type)

2283 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

Anthony Comaranni (signed)

08/02/24 (dated)

Anthony Comaranni (printed name)

Spliceer (title)

H.E. (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP – 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

HE (name of firm) hereby Certifies that
Splice Truck (make, model, and/or type)
2284 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed) 8-2-24 (dated)
Pennington (printed name) Spicer (title)
HE (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Demobilized from 24
Work at 26

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as "clean"⁸.

Haugland Energy (name of firm) hereby Certifies that
Ford Splice Truck (make, model, and/or type)
2293
(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed) 8/3/24 (dated)
Bob Muller (printed name) Splicer (title)
HE (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Approved for use per EP - 10, Document Control.

PRINTED COPIES ARE NOT DOCUMENT CONTROLLED. FOR LATEST AUTHORIZED VERSION PLEASE REFER TO THE NATIONAL GRID ENVIRONMENTAL INFONET SITE.

MH 25

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

HE (name of firm) hereby Certifies that
SPICE TRUCK (make, model, and/or type)
2284 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature] (signed) 8-3-24 (dated)
Pennington (printed name) Spicer (title)
HE (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).
⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.
⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

E.T. SL Corp

(name of firm) hereby Certifies that

Seq. 14-57


Volvo 160 Exc.

(make, model, and/or type)

BR 13

(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.



(signed)

7/21/24

(dated)

Travis Wynn

(printed name)

Supervisor

(title)

E.T. SL Corp

(Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment* (each piece of equipment used on site) as 'clean'.

E.T.S.L Corp (name of firm) hereby Certifies that

Sub 7-14

View 180 Evo (make, model, and/or type)

86 23 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

3/2/24 (dated)

Travis Ward (printed name)

Supervisor (title)

E.T.S.L Corp (Firm)

The signed original of this form one for each piece of equipment (or lot³ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

7. Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).
8. With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.
9. Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.