Field Report No. 26	page

	Client:			Town of Sudbury
	Project Name:		Sudbury-Hudso	on Transmission Reliability
	Inspector:			Jeffrey Polidor
	Project No:			22012F
Iorslav Wittan	Inspection Date:	8/09/24	Arrival Time:	11:00 AM

Horsley Witten Group, Inc.

Contractor(s) equipment: Reference Plan:

Weather: Light Rain, 75°F

Excavator (1) Sudbury to Hudson
Bucket Truck (2) 115kV Underground Transmission Line

Sudbury - Hudson, MA Date: November 16, 2018

WORK UNDERWAY:

Dump Truck (1)

Erosion Control Installation Clearing/Grubbing Excavation/Fill/Compaction Road Subbase Installation Gravel Base Installation Pavement/Binder Installation Water Installation Gas/Electric/Telephone Installation		
Excavation/Fill/Compaction Road Subbase Installation Gravel Base Installation Pavement/Binder Installation Water Installation Gas/Electric/Telephone	Erosion Control Installation	\boxtimes
Road Subbase Installation Gravel Base Installation Pavement/Binder Installation Water Installation Gas/Electric/Telephone	Clearing/Grubbing	
Gravel Base Installation Pavement/Binder Installation Water Installation Gas/Electric/Telephone	Excavation/Fill/Compaction	\boxtimes
Pavement/Binder Installation Water Installation Gas/Electric/Telephone	Road Subbase Installation	
Water Installation Gas/Electric/Telephone	Gravel Base Installation	
Gas/Electric/Telephone	Pavement/Binder Installation	
-	Water Installation	
Installation	Gas/Electric/Telephone	
	Installation	

Drainage Installation	\boxtimes
Wastewater Construction	
Sidewalk Construction	
Final Grading	
Surface Stabilization	
Monument Installation	
Cleanup	
Other:	

Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Departure Time: 2:00 PM

1

Photos Taken: Yes No

General Notes/Comments:

On August 9, 2024, Horsley Witten Group, Inc. (HW) staff performed a site visit along the Eversource Transmission Line corridor in Sudbury, MA. During the site visit HW walked all segments with erosion control installed (7-14) and confirmed erosion control practices at the gravel construction entrances are still in working condition.

- Silt fence and filter tube are functioning properly along segments 7-11 and 14.
- Cable pulling was being conducted along segment 7 (Photo 1).
- Grading was being conducted along segment 8 (Photo 2).
- Gravel check dams have been installed along segment 9 (Photo 3).
- Sediment tracked into the road at construction entrance STA 407+50 (Photo 4).
- Broken stakes found in the silt fence along segment 12 (Photo 5).
- Filter tube is damaged and needs to be replaced along segment 13 (Photo 6).
- Cable splicing was conducted along segment 14 (Photo 7).

Action Items:

- 1. Repair silt fence and filter tube as noted above.
- 2. Clear sediment from the street at construction entrance STA 407+50 and refresh gravel if necessary

Gray Toly

Inspector's signature:

Date: 08/09/24

Jeffrey Polidor

Survey-GIS Technician

Distribution:

Town: Lori Capone Shawna Risotti

Epsilon Associates: Marc Bergeron

Horsley Witten Group: Janet Carter Bernardo, P.E.

Jeffrey Polidor

caponel@sudbury.ma.us RisottiS@sudbury.ma.us

 $mberger on @\, epsilon associates. com$

Phone: (508) 833-6600

Phone: (857) 263-8193 Phone: (401) 272-1717

Phone: (603) 658-1660

jbernardo@horsleywitten.com jolidor@horsleywitten.com

PHOTOS:



Photo 1: Cable pulling along segment 7. Photo taken on 8/09/24



Photo 2: Grading conducted along segment 8. Photo taken on 8/09/24



Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 3: Gravel check dams installed along segment 9. Photo taken on 8/09/24



Photo 4: Sediment tracked into the road at construction entrance STA 407+50. Photo taken on 8/09/24



Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 5: Broken stakes found in the silt fence along segment 12. Photo taken on 8/09/24.



Photo 6: Filter tube is damaged and needs to be replaced along segment 13. Photo taken on 8/09/24.



Phone: (508) 833-6600

Phone: (857) 263-8193

Phone: (401) 272-1717

Phone: (603) 658-1660

Photo 7: Cable splicing conducted along segment 14. Photo taken on 8/09/24.