

**Weekly Environmental Compliance Summary**

Project Name:

**Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)**

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: October 7, 2024 to October 11, 2024

**Summary of Activities Completed:**

- Cut & fill/Grading/Gravel Install- Grading and loam installation activities in segment 6 (White Pond to Town Line in Hudson) and segment 7 (Town Line to Birdge 128 in Sudbury)
- Installation of manholes (MH) and conduit
  - Conduit installation in Hudson- MH #1 to Hudson Light and Power Substation
- Invasive vegetation removal activities in progress (SWCA)
- Restoration planting (MON)- No planting activities this week other than watering of existing plants.
- Cable pulling activities continue
  - Cable pulling (Haugland)- No activities this week. Haugland crews scheduled to remobilize 10/14/2024.
  - Cable splicing (Haugland)- No activities this week.
  - Communications (New Wave)- Miscellaneous activities such as tagging handhole covers.

**Active Work Areas Being Inspected:**

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street, 17 Bonnazzoli Avenue, 26 Stowe Court, and 560 Main Street)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All cut & fill activities (see above)
- All MH and conduit work (see above)
- All bridge work (see above)
- All cable pulling work (see above)
- All planting activities (see above)

**Upcoming Work Activities for Next Three Weeks (10/14/2024 through 11/02/2024)**

- Sudbury Substation Work- No work scheduled at this time.
- Grading and site work in Hudson- Grading, loam, and seed in segment 6 (White Pond to Town Line)
- Grading and site work in Sudbury- Loam and seed in segment 7 (Town Line to Bridge 128)
- Conduit work in ROW and Sudbury Substation- No activities scheduled at this time
- Conduit work in road (Forest Ave and Wilkins St in Hudson)- MH #1 to Hudson Light and Power in progress; Repairs to MH #1- MH #2
- Hydroseeding to continue as needed (MON)
- Restoration planting activities to continue (MON)
- Invasive vegetation removal activities to continue (SWCA)
- Segment 12 culvert extension
  - Tree clearing completed 8/29/2024
  - Culvert extension work scheduled for week of 10/14/2024
- Culvert cleanouts in Sudbury scheduled for week of 10/14/2024
- Historic feature setting scheduled to begin week of 10/14/2024
- Cable pulling activities in ROW and roadway to continue
  - Haugland cable pulling and splicing activities scheduled to resume week of 10/14/2024
  - Communications work may occur at various manholes

**Distribution List**

Lori Capone, Sudbury Conservation Agent  
Kathy Sferra, Stow Conservation Agent  
Pam Helinek, Hudson Conservation Agent  
Adam Duchesneau, Sudbury Planning Director  
Paul McKinlay, Weston and Sampson  
Denise Bartone, Eversource  
Matt Devlin, Eversource  
Matt Lagoy, Eversource  
David Couette, PARE Corp.  
Denise Dembkoski, Stow Town Administrator  
Octavio Pacheco, BOND  
Dylan Stanford, New Wave

Bill Cooper, Entrustol  
Jason Languedoc, BOND  
Matt Stock, BOND  
Rebecca Weissman, SWCA  
Ariel Leclerc, SWCA  
Alison Holmes, SWCA  
Megan Aconfora, Eversource  
Darren Ducharme, ET&L  
Jeff Polidor, HWG  
Paul Orr, PARE Corp.  
Ethan Wilkins, ET&L  
Arnold Dupre, ET&L  
Travis Ward, ET&L

David Klinch, Epsilon  
Marty Dudek, CHG  
Polina Safran, SWCA  
Terry Ramborger, AECOM  
Scott Egan, AECOM  
Josh Surette, Epsilon  
Brianna Germain, Eversource  
Miles Lang-Kennedy, Eversource  
Mark Richardson, ET&L  
Janet Carter Bernardi, HWG  
Jake Matys, ET&L  
Peter D'Anna, Haugland

## **Epsilon Team Daily Logs**

---

---

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: **10/07/2024** Time: **7:00am-3:00pm**

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 50s-60s**

Weather conditions (time of inspection & future outlook): **Scattered showers, 50s-60s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & manholes within Forest Avenue (Hudson) and on HLP property**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration:Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Bond installing conduit between MH #1 and Hudson Light & Power (HLP) substation; New Wave working in segment 5; ET&L grading in segment 7, accessing through segment 6 from White Pond Rd; Activities at laydown yards.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**No**

Compliance with Previous Observations?  
**Yes**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---


Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).

-Dewatering inspection conducted at work area between MH #1 and Hudson Light & Power. See additional dewatering inspection report.


---

**Authorized Signature**

---

**10/07/2024**

---

**Date**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481  
Email: bcooper@entrustsol.com

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: matthew.devlin@eversource.com

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: Matthew.Lagoy@eversource.com

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: rebecca.weissman@swca.com

### PRIME CONTRACTOR (BOND)

Primary Contact (BOND)  
Name: Matt Stock  
Phone: 617-512-6766  
Email: mstock@bond-civilutility.com

### SUB CONTRACTOR (ET&L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: jmatys@etlcorp.com



### PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna  
Phone: 631-767-5808  
Email: pdanna@hauglandllc.com

### PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford  
Phone: 603-782-6046  
Email: dylan.stanford@newwavec.com



**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10/07/2024		
<b>Description:</b> View of Bond working between MH #1 and Hudson Light & Power Substation. See additional dewatering inspection report. Facing south.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10/07/2024		
<b>Description:</b> View of bridge 130. Facing east.			

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10/07/2024</p>		
<p>Description: View of E&amp;S controls in segment 4. Facing east.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10/07/2024</p>		
<p>Description: View of New Wave working near MH #13 in segment 5. Facing west.</p>			

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 10/07/2024</p>		
<p>Description: View of E&amp;S controls and new stone base applied in segment 6. Facing east.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 10/07/2024</p>		
<p>Description: View of Bonazzoli laydown yard. Facing southwest.</p>			



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **10-07-24**   Time: **5:00AM – 1:00PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **ET&L; MON; SWCA & Eversource personnel.**

Precipitation/Weather (since last inspection):    **Clear, 40-60s**

Weather conditions (time of inspection & future outlook):    **Rain, 50s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 7 (grading work). MON watering recent planting areas. SWCA within segment 14 (removal of plants).**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No


New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 – 8, with work within segments 5 - 7.

  
**Authorized Signature**  
**Date 10-07-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)



### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)



**Environmental Monitoring Photographs**



		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Segment 7 at Bridge 128, ET&amp;L conducting grading work, existing erosion control, looking westward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 14 at manhole #26, recently planted area - to be hydro seeded, existing erosion control, looking westward</p>			



**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 14 MON watering at recently planted area - to be hydro seeded, existing erosion control, looking westward</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 13 at manhole #25, recently planted area - to be hydro seeded, existing erosion control, looking westward</p>			



**Environmental Monitoring Photographs**

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 11 manhole #23, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 9 manhole #18, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 8 manhole #17, recently planted area - to be hydro seeded, MON equipment staged, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 10-07-24</p>		
<p>Description:</p> <p>Work area within segment 14 Wetland replication area, SWCA removing non-native species from area, existing erosion control, looking westward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: **10/09/2024** Time: **7:00am-2:00pm**

---

Inspector name(s), title(s) and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Certified Inspector**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 40s-60s**

Weather conditions (time of inspection & future outlook): **Sun, 40s-60s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & manholes within Forest Avenue (Hudson) and on HLP property**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration:Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Bond installing conduit between MH #1 and Hudson Light & Power (HLP) substation; ET&L grading and applying loam in segment 7, accessing through segment 6 from White Pond Rd; Activities at laydown yards.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**No**

Compliance with Previous Observations?  
**Yes**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---


Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).

-Dewatering inspection conducted at work area between MH #1 and Hudson Light & Power. See additional dewatering inspection report.


---

**Authorized Signature**

10/09/2024

---

**Date**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481  
Email: bcooper@entrustsol.com

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: matthew.devlin@eversource.com

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: Matthew.Lagoy@eversource.com

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: rebecca.weissman@swca.com

### PRIME CONTRACTOR (BOND)

Primary Contact (BOND)  
Name: Matt Stock  
Phone: 617-512-6766  
Email: mstock@bond-civilutility.com

### SUB CONTRACTOR (ET&L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: jmatys@etlcorp.com

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: pdanna@hauglandllc.com



### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: dylan.stanford@newwavevec.com







**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 1	Date: 10/09/2024		
Description: View of Bond working between MH #1 and Hudson Light & Power Substation. See additional dewatering inspection report. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 2	Date: 10/09/2024		
Description: View of loam truck delivery within entrance to segment 5. ET&L applying loam in segment 7 in Sudbury. Facing west.			



**Environmental Monitoring Photographs**



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10/09/2024		
<b>Description:</b> View of E&S controls in segment 1. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 10/09/2024		
<b>Description:</b> View of New Wave fiber optics inner cable on ROW shoulder in segment 5 near MH #13. Silt fencing may need repairs once cable is removed. Facing east.			

**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 10/09/2024</p>		
<p>Description: View of Bridge 130. Facing east.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 10/09/2024</p>		
<p>Description: View of work area at MH #1. Truck onsite for loading excavated soils. Facing north.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **10-09-24**   Time: **5:00AM – 1:00PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **ET&L; MON & Eversource personnel.**

Precipitation/Weather (since last inspection):    **Fair, 40-60s**

Weather conditions (time of inspection & future outlook):    **Clear, 30-60s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 7 (grading, loaming & stump removal work).**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes     No

Compliance with Previous Observations?    Yes     No

New Corrective Action Recommendations?    Yes     No


New Routine Maintenance Recommendations?    Yes     No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 – 8, with work within segments 5 - 7.

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 10-09-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)



### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10-09-24</p>		
<p>Description:</p> <p>Segment 7, ET&amp;L conducting grading work, existing erosion control, looking eastward.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10-09-24</p>		
<p>Description:</p> <p>Work area within segment 7 at bridge 128, ET&amp;L adding loam to shoulders prior to plantings, existing erosion control, looking westward</p>			



Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10-09-24		
<p>Description:</p> <p>Work area within segment 7 at manhole #15, gravel pad removed prior to adding loam for plantings, existing erosion control, looking westward</p>			

		<p>PHOTOGRAPHIC LOG</p>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10-09-24		
<p>Description:</p> <p>Work area within segment 7 at bridge 128, ET&amp;L flush cutting stumps prior to loaming, existing erosion control, looking southward</p>			



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 10-09-24</p>		
<p>Description:</p> <p>Work area within segment 11 manhole #23, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 10-09-24</p>		
<p>Description:</p> <p>Work area within segment 10 manhole #20, recently planted area - to be hydro seeded, existing erosion control, looking eastward.</p>			



**Environmental Monitoring Photographs**

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 10-09-24</p>		
<p>Description:</p> <p>Work area within segment 8 manhole #17, recently planted area - to be hydro seeded, MON equipment staged, existing erosion control, looking westward.</p>			

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 10-09-24</p>		
<p>Description:</p> <p>Work area within segment 14, recently planted area near bridge 127- to be hydro seeded, existing erosion control, looking westward.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: **10/10/2024** Time: **7:00am-2:30pm**

---

Inspector name(s), title(s) and qualifications: **Gabriella Suazo (SWCA), Compliance Monitor, EPA CGP Certified Inspector**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Mixed, 40s-60s**

Weather conditions (time of inspection & future outlook): **Sun, 40s-60s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & manholes within Forest Avenue (Hudson) and on HLP property**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Bond installing conduit between MH #1 and Hudson Light & Power (HLP) substation; ET&L grading and applying loam in segment 7, accessing through segment 6 from White Pond Rd; Activities at laydown yards.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**No**

Compliance with Previous Observations?  
**Yes**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---


Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

---

**Other Comments & Observations**

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).

-No dewatering required today in Hudson.


---

**Authorized Signature**

10/10/2024

---

**Date**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481  
Email: bcooper@entrustsol.com

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: matthew.devlin@eversource.com

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: Matthew.Lagoy@eversource.com

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: rebecca.weissman@swca.com

### PRIME CONTRACTOR (BOND)

Primary Contact (BOND)  
Name: Matt Stock  
Phone: 617-512-6766  
Email: mstock@bond-civilutility.com

### SUB CONTRACTOR (ET&L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: jmatys@etlcorp.com



### PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna  
Phone: 631-767-5808  
Email: pdanna@hauglandllc.com

### PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford  
Phone: 603-782-6046  
Email: dylan.stanford@newwavevec.com



**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 1	Date: 10/10/2024		
Description: View of Bond working between MH #1 and Hudson Light & Power Substation. Facing south.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	
Town: Hudson			
Photo No.: 2	Date: 10/10/2024		
Description: View of loam truck exiting from segment 6. ET&L applying loam in segment 7 in Sudbury. Facing west.			

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10/10/2024</p>		
<p>Description: View of E&amp;S controls in segment 5. Facing west.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10/10/2024</p>		
<p>Description: View of New Wave fiber optics inner cable on ROW shoulder in segment 5 near MH #13. Silt fencing may need repairs once cable is removed. Facing east.</p>			

**Environmental Monitoring Photographs**

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 10/10/2024</p>		
<p>Description: View of erosion control matting at the entrance to segment 1. Facing east.</p>			

		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 10/10/2024</p>		
<p>Description: View of graded roadway in segment 6. Facing east.</p>			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly     Storm Event     Other                      Date: **10-10-24**    Time: **5:00AM – 1:00PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **ET&L & Eversource personnel.**

Precipitation/Weather (since last inspection):    **Clear, 30-60s**

Weather conditions (time of inspection & future outlook):    **Cloudy, 40-50s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**    Duration: **N/A**    Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 7 (loaming).**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?     Yes     No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)     Yes     No

Compliance with Previous Observations?     Yes     No

New Corrective Action Recommendations?     Yes     No


New Routine Maintenance Recommendations?     Yes     No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?    YES     NO     If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 – 8, with work within segments 5 - 7.

  
**Authorized Signature**  
**Date 10-10-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)



### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)





**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10-10-24</p>		
<p>Description:</p> <p>Segment 7, ET&amp;L conducting loaming work, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10-10-24</p>		
<p>Description:</p> <p>Work area within segment 7, ET&amp;L removing shoulder grasses prior to adding loam, existing erosion control, looking westward</p>			



**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**



**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10-10-24</p>		
<p>Description:</p> <p>Work area within segment 7 at manhole #16, gravel pad removed prior to adding loam for plantings, existing erosion control, looking westward</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10-10-24</p>		
<p>Description:</p> <p>Work area within segment 7, ET&amp;L added loam to shoulders prior to planting, existing erosion control, looking eastward</p>			



**Environmental Monitoring Photographs**

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 10-10-24		
Description:  Work area within segment 9 manhole #19, recently planted area - to be hydro seeded, existing erosion control, looking eastward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 10-10-24		
Description:  Work area within segment 10 manhole #21 to be hydro seeded, existing erosion control, looking westward.			

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 10-10-24		
Description:  Work area within segment 14, recently planted area - to be hydro seeded, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 10-10-24		
Description:  Work area within segment 14, manhole #26, recently planted area - to be hydro seeded, existing erosion control, looking eastward.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project

Weekly  Storm Event  Daily  Date: 10/11/2024 Time: 7:00am-2:00pm

---

Inspector name(s), title(s) and qualifications: **Emma Verville (SWCA), Compliance Monitor, EPA CGP Certified Inspector**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Sun, 40s-50s**

Weather conditions (time of inspection & future outlook): **Sun, 40s-60s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & manholes within Forest Avenue (Hudson) and on HLP property**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration:Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson Transmission Reliability Project**

---

Project Location:  
Sudbury, Hudson, Stow, and Marlborough, MA

---

USEPA #:  
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):  
**Bond installing & proofing conduit between MH #1 and Hudson Light & Power (HLP) substation along with starting to backfill the trench; MON watering uninstalled plants within laydown yard off of Central Street; ET&L applying planting loam in segment 7, accessing through segment 6 from White Pond Rd; Activities at laydown yards.**

**Inspection Notes:**

---

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  
**No**

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  
**No**

Compliance with Previous Observations?  
**Yes**

New Corrective Action Recommendations

- 
- 
- 

New Routine Maintenance Recommendations

- 
- 
- 

**ENVIRONMENTAL COMPLIANCE**

---


Compliant with applicable permits and applicable environmental requirements? YES  NO  If not, explain: \_\_\_\_\_

**Other Comments & Observations**

---

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).

-Dewatering inspection conducted at work area between MH #1 and Hudson Light & Power. See additional dewatering inspection report.


---

**Authorized Signature**

---

10/11/2024

---



**Date**



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



<p><b>EVERSOURCE PROJECT MANAGER</b></p> <p>Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com</p> <p><b>EVERSOURCE ENVIRONMENTAL CONTACT</b></p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p><b>EVERSOURCE CONSTRUCTION SUPERVISOR</b></p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p>	<p><b>ENVIRONMENTAL CONSULTANT</b></p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p>	<p><b>PRIME CONTRACTOR (BOND)</b></p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p><b>SUB CONTRACTOR (ET&amp;L Corp.)</b></p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p><b>PRIME CONTRACTOR (Haugland)</b></p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p> <p><b>PRIME CONTRACTOR (New Wave)</b></p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwavec.com</p>
---	--	--



**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10/11/2024		
Description: View of Bond installing conduit between MH #1 and Hudson Light & Power Substation. See additional dewatering inspection report. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10/11/2024		
Description: View of MON watering plants located in their laydown yard off of Central Street. Facing east.			

**Environmental Monitoring Photographs**



		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10/11/2024</p>		
<p>Description: View of vac truck at MH #1 for proofing of conduit. Facing south.</p>			



		<p><b>PHOTOGRAPHIC LOG</b></p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10/11/2024</p>		
<p>Description: View of trench within Hudson Light &amp; Power property being backfilled with flowable fill. Facing east.</p>			



**CONSTRUCTION MONITORING REPORT**  
**Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 10/11/2024		
Description: View of Bridge 130. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 10/11/2024		
Description: View of E&S controls in segment 6. Facing east.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **10-11-24**   Time: **5:00AM – 1:00PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **ET&L & Eversource personnel.**

Precipitation/Weather (since last inspection):      **Cloudy, 40-50s**

Weather conditions (time of inspection & future outlook): **Fair, 30-60s**

Inspection Location Description (include segment # and stationing): **Segments 7 – 14 within Sudbury & Sudbury Substation**

\*Storm event info (approx): Start date/time: **N/A**   Duration: **N/A**   Amount of rainfall (inches): **N/A**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Continued Eversource activity within the substation. ET&L working within segment 7 (loaming).**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations?    Yes    No


New Routine Maintenance Recommendations?    Yes    No

**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

I conducted turtle sweeps within segments 5 – 8, with work within segments 5 - 7.

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 10-11-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)



### PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwave.com](mailto:Dylan.stanford@newwave.com)

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Segment 7, ET&amp;L conducting loaming work, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Work area within segment 7, ET&amp;L loaming shoulders, existing erosion control, looking westward</p>			



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Work area within segment 7 at manhole #15, gravel pad removed prior to adding loam for plantings, existing erosion control, looking westward</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Wetland replication area within segment 14, existing erosion control, looking westward</p>			

**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**



**Environmental Monitoring Photographs**



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Bridge 128 within segment 8, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Bridge 127 within segment 14, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

**CONSTRUCTION MONITORING REPORT  
Sudbury to Hudson Transmission Project**

**Environmental Monitoring Photographs**

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 7</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Work area within segment 11 manhole #24, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 8</p>	<p>Date: 10-11-24</p>		
<p>Description:</p> <p>Work area within segment 14, manhole #27, recently planted area - to be hydro seeded, existing erosion control, looking westward.</p>			

**Epsilon Team Full SWPPP Inspection Report(s)**

---

---



# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly  Storm Event  Other Date: **10-08-2024** Time: **7:00am-3:00pm**

---

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Personnel from multiple other companies onsite.**

Precipitation/Weather (since last inspection): **Mixed, 50s**

Weather conditions (time of inspection & future outlook): **Sun, 40s-60s**

Inspection Location Description (include segment # and stationing): **Segments 1-6, all laydown yards & MHs #1-4 on Wilkins and Forest Ave (Hudson)**

\*Storm event info (approx): Start date/time: **10/7 @ 10am** Duration: **6 hrs** Amount of rainfall (inches): **0.31**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Bond installing conduit between MH #1 and Hudson Light & Power (HLP) substation; New Wave working at various locations throughout Hudson; ET&L grading in segment 7, accessing through segment 6 from White Pond Rd; Activities at laydown yards; All E&S controls in Hudson also inspected.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?  Yes  No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)  Yes  No

Compliance with Previous Observations?  Yes  No

New Corrective Action Recommendations?  Yes  No

New Routine Maintenance Recommendations?  Yes  No

**ENVIRONMENTAL COMPLIANCE**


Compliant with applicable permits and applicable environmental requirements?  Yes  No If not, explain: \_\_\_\_\_

**Other Comments & Observations**

-This SWPPP inspection covers Segments 1-6, all laydown yards & MHs #1-4 on Wilkins and Forest Ave (Hudson). Balance of SWPPP inspection- Segments 7-14 and Sudbury Substation carried out by Terry Ramborger (AECOM).

-Dewatering inspection conducted at work area between MH #1 and Hudson Light & Power. See additional dewatering inspection report.

-Turtle sweeps were conducted in segments 5-8 by Terry Ramborger (AECOM).

  
\_\_\_\_\_  
**Authorized Signature**

**Date**  
**10/08/2024**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481  
Email: [bcooper@entrustsol.com](mailto:bcooper@entrustsol.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [dylan.stanford@newwavec.com](mailto:dylan.stanford@newwavec.com)

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 10/08/2024	Inspection Location: This SWPPP inspection covers Segments 1-6, all laydown yards & MHs #1-4 on Wilkins and Forest Ave (Hudson). Balance of SWPPP inspection- Segments 7-14 and Sudbury Substation carried out by Terry Ramborger (AECOM).
Inspection Start Time: 7:00am	Inspection End Time: 3:00pm
Current Phase of Construction: Work at ROW, MH #1 to HLP substation, and laydown yards	Weather Conditions During Inspection: Sun, 40s-60s
Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location:	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
<b>Standard Frequency (CGP Part 4.2):</b> <input type="checkbox"/> At least once every 7 calendar days; <b>OR</b> <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	
<b>Increased Frequency (CGP Part 4.3.1)</b> (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> <li>• A storm event that produces 0.25 inches or more of rain within a 24-hour period, or</li> <li>• A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period</li> </ul>	

**Reduced Frequency (CGP Part 4.4):**

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.  
Weather station location: **NOAA, Laurence G Handscomb Field Airport: 0.31"**

Total rainfall amount that triggered the inspection (inches): 0.31"

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

**Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)**

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt Fencing at Entrance pads throughout	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence is installed per the plan at construction entrances throughout.
2. Construction Entrance Pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are operating properly.
3. Filter Tubes at MH#1 area at Hudson Power & Light	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes have been removed for Hudson Substation work behind Hudson Light & Power.
4. Silt Fencing at laydown yards (25 Stowe Ct and 17 Bonazzoli Avenue)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence at Bonazzoli laydown yard is in good condition.
5. Straw Wattles in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Straw wattles have been removed.
6. Silt Fencing on ROW in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence is installed and mostly operating properly in segments 1-6.
7. Silt Fencing & Filter Tubes in Stow (segment 1 Off Chestnut St)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Controls are operating properly.
8. Filter Tubes in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes are installed and mostly operating properly in segments 1-5.
9. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection has been reinstalled in catch basins along Forest Ave and Wilkins St in Hudson as needed for roadwork.
10. Turbidity curtain/floating silt fencing in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed within segments 2/3 at Bridge 130.
11. Silt fence & Filter Tubes along Forest Ave at MH #4	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence & filter tubes was removed at this location when road work was completed for the 2023 season.
12. Silt fence & Filter Tubes along roadwork at Wilkins St	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fence & filter tubes have been installed and are operating properly.

<b>13. Rock lined swale &amp; rock check dams within segment 1</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed and operating properly within segment 1 (Hudson & Stow).
<b>14. Rock lined swale &amp; rock check dams within segment 3</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed and operating properly within segment 3.
<b>15. Rock check dams within segment 4</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock check dams installed and operating properly within segment 4.
<b>16. Rock lined swale &amp; rock check dams within segment 5</b>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed and operating properly within segment 5.
<b>If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:</b>					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdcs/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

**Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)**

*(Insert additional rows if needed)*

Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
2. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
3. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.
4. Concrete washout pits	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues observed.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

**Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)**

(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Road shoulder at 156 Forest Ave near MH #4	Seed and straw  Stabilization timeframe is 7 days	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 10/30/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Loam, seed, and straw were applied to disturbed road shoulder.
2. Hydroseeding within segments 1, 2, 3, 4 & 5	Hydroseeding  Stabilization timeframe is 7 days	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 11/14/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseeding completed within segments 1-5.  Jute matting completed for portions of the work area within segments 2, 3, 4 & 5 where hydroseeding was completed.
3. Seeding of shoulders within segment 6	Seed  Stabilization timeframe is 7 days	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 5/28/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed has been applied to disturbed shoulders during period of inactivity (time of year restriction).
4. Seeding of western shoulder of Wilkins Street	Seed  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 6/26/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Loam & seed were applied to disturbed road shoulder.
5.		<input type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated:	<input type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input type="checkbox"/> No	



**Section E – Description of Discharges (CGP Part 4.6.2)**

*(Insert additional rows if needed)*

**Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?**<sup>4</sup>     Yes     No

**If “Yes,” for each point of discharge, document the following:**

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.


Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.


**Section F – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."



**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**



Signature: 	Date: 10-08-2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource


**OPTIONAL: Signature of Contractor or Subcontractor**


Signature: 	Date: 10-08-2024
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: Compliance Monitor- SWCA Environmental Consultants


# Environmental Monitoring Photographs


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10-08-2024		
Description: View of Bond working between MH #1 and Hudson Light & Power Substation. See additional dewatering inspection report. Facing southeast.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10-08-2024		
Description: View of E&S controls and new plantings in segment 1. Facing west.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10-08-2024		
Description: View of MON watering new plantings at bridge 130. Facing west.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 10-08-2024		
Description: View of E&S controls in segment 3. Facing east.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 10-08-2024		
Description: View of E&S controls in segment 4. Facing east.			

<b>Epsilon</b> ASSOCIATES INC.		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 10-08-2024		
Description: View of New Wave working near MH #13 in segment 5. Facing west.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 10-08-2024		
Description: View of E&S controls and truck delivery through segment 6 for ET&L's work in segment 7. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 8	Date: 10-08-2024		
Description: View of Bonazzoli laydown yard. Facing west.			

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



Weekly    Storm Event    Other      Date: **10-08-24**      Time: **5:00AM - 2:00PM**

---

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Eversource; ET&L & MON personnel.**

Precipitation/Weather (since last inspection): **Rain, 50s**

Weather conditions (time of inspection & future outlook): **Fair, 40-60s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**

\*Storm event info (approx): Start date/time: **10-7/10AM** Duration: **6 hrs.** Amount of rainfall (inches): **0.31**

Project Name:  
**Sudbury to Hudson  
Transmission Reliability  
Project**

---

Project Location:  
**Sudbury, Hudson, Stow, and  
Marlborough, MA**

---

USEPA #:  
**MAR1003UW**

**Summary of Activities/Locations Inspected (include segment # and stationing):**  
**Activity noted within Sudbury substation. MON conducting watering activities project wide. ET&L conducting grading activities within segment 7.**

**Inspection Notes:**

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?    Yes    No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)    Yes    No

Compliance with Previous Observations?    Yes    No

New Corrective Action Recommendations    Yes    No

New Routine Maintenance Recommendations?    Yes    No


**ENVIRONMENTAL COMPLIANCE**

Compliant with applicable permits and applicable environmental requirements?   YES    NO    If not, explain: \_\_\_\_\_

**Other Comments & Observations**

This SWPPP inspection covers Segments 7-14 & Sudbury substation. Balance of SWPPP inspection- Segments 1-6; all laydown yards in Hudson & utility hole areas (Forest Ave.) conducted by Ariel LeClerc.

I conducted turtle sweeps within segments 5 - 8, with work activities conducted within segments 5 - 7.

  
\_\_\_\_\_  
**Authorized Signature**  
**Date 10-08-24**

# CONSTRUCTION MONITORING REPORT

## Sudbury to Hudson Transmission Project



### EVERSOURCE PROJECT MANAGER

Name: Bill Cooper  
Phone: 812-929-3481 (mobile)  
Email: [bill.cooper@eversource.com](mailto:bill.cooper@eversource.com)

### EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin  
Phone: 508-596-0147  
Email: [matthew.devlin@eversource.com](mailto:matthew.devlin@eversource.com)

### EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy  
Phone: 413-320-8752  
Email: [matthew.lagoy@eversource.com](mailto:matthew.lagoy@eversource.com)

### ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)  
Name: Marc Bergeron (Epsilon Associates)  
Phone: 508-212-0420 (mobile)  
Email: [mbergeron@epsilonassociates.com](mailto:mbergeron@epsilonassociates.com)

Secondary Contact (SWCA)  
Name: Rebecca Weissman (SWCA)  
Phone: 339-203-7045  
Email: [Rebecca.weissman@swca.com](mailto:Rebecca.weissman@swca.com)

### PRIME CONTRACTOR (BOND)

Name: Matt Stock  
Phone: 617-512-6766  
Email: [mstock@bond-civilutility.com](mailto:mstock@bond-civilutility.com)

### SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys  
Phone: 978-844-2219  
Email: [jmatys@etlcorp.com](mailto:jmatys@etlcorp.com)

### PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna  
Phone: 631-767-5808  
Email: [pdanna@hauglandllc.com](mailto:pdanna@hauglandllc.com)

### PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford  
Phone: 603-782-6046  
Email: [Dylan.stanford@newwavec.com](mailto:Dylan.stanford@newwavec.com)



**Section A – General Information**

(If necessary, complete additional inspection reports for each separate inspection location.)

**Inspector Information**

Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector

Title: Senior Environmental Scientist

Company Name: AECOM

Email: terry.ramborger@aecom.com

Address: 1155 Elm Street #401 Manchester, NH 03101

Phone Number: 603-557-0034

**Inspection Details**

Inspection Date: 10-08-24

Inspection Location: This SWPPP inspection covers Segments 7-14 & Sudbury substation. Balance of SWPPP inspection-Segments 1-6; all laydown yards in Hudson & utility hole areas (Forest Ave.) conducted by Ariel LeClerc.

Inspection Start Time: 5:00AM

Inspection End Time: 2:00PM

Current Phase of Construction: ROW work

Weather Conditions During Inspection: Fair, 40-60s

Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5?  Yes  No

If "Yes," provide the following information:

Location of unsafe conditions:

The conditions that prevented you inspecting this location:

**Indicate the required inspection frequency:** (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)

**Standard Frequency (CGP Part 4.2):**

- At least once every 7 calendar days; **OR**
- Once every 14 calendar days *and* within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period

**Increased Frequency (CGP Part 4.3.1)** (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3):

- Once every 7 calendar days *and* within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period

**Reduced Frequency (CGP Part 4.4):**

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
  - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
  - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.  
Weather station location: NOAA, Laurence G Hanscomb Field Airport 0.31"

Total rainfall amount that triggered the inspection (inches): 0.31

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period?  Yes  No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.  
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

**Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)**

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? <sup>1</sup>	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly segments 7-14.
2. Silt Fencing on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed per the plan & operating properly within segment 7-14.
3. Construction entrance pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly in segments 7-14.
4. Compost filter tubes in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes are installed per the plan & operating properly within segments 7-14.
5. Compost Filter tubes at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Tubing placed around new stockpile, installed correctly & functioning properly.
6. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed throughout project removed for winter season.
7. Floating silt fencing located at segment 13/14 boundary at Bridge 127 in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 13/14 at Bridge 127. Supplemental silt fence has been installed at top of bank per request of Sudbury CC agent.
8. Rock check dams within segments 8, 9, 11, 13 & 14.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock check dams installed & operating properly within segments 8, 9, 11,13 & 14.
<p><b>If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:</b></p>					

<sup>1</sup> Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

<sup>2</sup> Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
  - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
  - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

<sup>3</sup> If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

<b>Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)</b> (Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? <sup>1</sup>	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? <sup>2, 3</sup>	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	“Metal only” Dumpster at area above Sudbury Substation removed.
4. Concrete washout station at Sudbury substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout station in the parking/storage area has been removed.
5. Concrete washout stations for bridge 127	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits installed in segment 14 have been removed.
6. Concrete washout stations for bridge 128	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits installed in segment 8 have been removed.
<p>If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:</p>					

**Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)**

(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Areas where invasive species removal has been completed to date within segment 14	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 7/24/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 14. Removal within segment 14, progressing west to east.
2. Areas where invasive species removal has been completed to date near bridge 128 within segments 7 & 8.	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 8/4/2023 10/20/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed near bridge 128 within segments 7 & 8. Two rounds, as noted.
3. Areas where invasive species removal has been completed to date within segment 11	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 9/18/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 11.
4. Areas where invasive species removal has been completed to date within segment 10	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 9/19/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 10.
5. Areas where invasive species removal has been completed to date within segments 8 & 9	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 10/3/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segments 8 & 9.
6. Wetland replication area within segment 14 completed	Seed & straw  Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No  If "Yes," date initiated: 10/31/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to the wetland replication area within segment 14.

7. Seeding of shoulders within segment 7	Seed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction).
8. Hydroseeding of shoulders within segment 8 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 8/26/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
9. Hydroseeding of shoulders within segment 9 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/11/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
10. Hydroseeding of shoulders within segment 10 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/22/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
11. Hydroseeding of shoulders within segment 11 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/19/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
12. Hydroseeding of shoulders within segment 12 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/31/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
13. Hydroseeding of shoulders within segment 13 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/31/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
14. Hydroseeding of shoulders within segment 14 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/31/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.

**Section E – Description of Discharges (CGP Part 4.6.2)**

(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?<sup>4</sup>    Yes    No

If “Yes,” for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

<sup>4</sup> If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

**Section F – Signature and Certification (CGP Part 4.7.2)**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

**MANDATORY: Signature of Operator or "Duly Authorized Representative:"**


Signature: <i>Matthew Devlin</i>	Date: 10-08-24
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource

**OPTIONAL: Signature of Contractor or Subcontractor Senior Environmental Scientist/Compliance Monitor**



Signature: <i>Terry Ramborger</i>	Date: 10-08-24
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: Senior Environmental Scientist/Compliance Monitor





# Environmental Monitoring Photographs


		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10-08-24		
<b>Description:</b>  Work area within segment 7, ET&L building berm along edge of work area, looking northward.			



		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10-08-24		
<b>Description:</b>  Work area within segment 14, Wetland replication area, culvert to be cleaned, existing erosion control, looking northward.			



		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 3	<b>Date:</b> 10-08-24		
<b>Description:</b>  Work area within segment 10, manhole #21 to be hydroseeded, looking westward.			



		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 4	<b>Date:</b> 10-08-24		
<b>Description:</b>  Work area within segment 7, ET&L grading activities, existing erosion control, looking westward.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 10-08-24		
Description:  Work area within segment 8 manhole #17, to be hydro seeded, MON equipment staged, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 10-08-24		
Description:  Work area within segment 13, recently planted area to be hydroseeded, existing erosion control, looking eastward.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 7	<b>Date:</b> 10-08-24		
<b>Description:</b>  Work area within segment 12, recently planted area to be hydroseeded, existing erosion control, looking westward.			

		<b>PHOTOGRAPHIC LOG</b>	
<b>Client Name:</b> Eversource		<b>Site Location:</b> Sudbury to Hudson Transmission Reliability Project	<b>Town:</b> Sudbury
<b>Photo No.:</b> 8	<b>Date:</b> 10-08-24		
<b>Description:</b>  Work area within segment 11 manhole #22 to be hydro seeded, looking westward.			

Section A – Dewatering Discharges (CGP Part 4.6.3)	
Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 10/07/2024	Inspection Location: Trench between Manhole (MH) #1 and Hudson Light & Power (HLP)
Discharge Start Time: 11:00am	Discharge End Time: 11:59pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering was necessary within trench between MH #1 and Hudson Light and Power substation for Bond to be able to perform conduit work. Dewatering discharge initially sent to sump well within Hudson Light and Power substation but was later setup to silt bag west of trench within substation. Discharge appeared to be turbid, but was not leaving the Hudson Light & Power property. Turbidity sample was not collected. Pump ran overnight.	
Attach Photographs of: <ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

**Section B – Signature and Certification (CGP Part 4.7.2)**

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”



**MANDATORY: Signature of Operator or “Duly Authorized Representative:”**



Signature: 	Date: 10/07/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource

**OPTIONAL: Signature of Contractor or Subcontractor**



Signature: 	Date: 10/07/2024
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10/07/2024		
<b>Description:</b> View of Bond working between MH #1 and Hudson Light & Power substation. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10/07/2024		
<b>Description:</b> View of pump in trench. Water appeared turbid prior to treatment. Facing south.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10/07/2024		
<b>Description:</b> View of sump well within Hudson Light and Power substation, where dewatering discharge was initially sent. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 10/07/2024		
<b>Description:</b> View of dewatering controls in use later in the day. Discharge sent to silt bag west of trench within substation. Discharge appeared to be turbid but was not leaving the Hudson Light & Power property. Turbidity sample was not collected. Facing west.			



<b>Section A – Dewatering Discharges (CGP Part 4.6.3)</b> Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc	Title: Compliance Monitor, CESSWI, QCIS, QPSWPPP
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 10/08/2024	Inspection Location: Trench between Manhole (MH) #1 and Hudson Light & Power (HLP)
Discharge Start Time: 12:00am	Discharge End Time: 11:59pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering was necessary within trench between MH #1 and Hudson Light and Power substation for Bond to be able to perform conduit work. Dewatering discharge sent to silt bag west of trench within substation. Discharge appeared to be mostly clear and was not leaving the Hudson Light & Power property. Turbidity sample was not collected. Pump ran overnight.	
Attach Photographs of: <ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

**Section B – Signature and Certification (CGP Part 4.7.2)**

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”



**MANDATORY: Signature of Operator or “Duly Authorized Representative:”**



Signature: 	Date: 10/08/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource

**OPTIONAL: Signature of Contractor or Subcontractor**



Signature: 	Date: 10/08/2024
Printed Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Affiliation: SWCA Environmental Consultants- Compliance Monitor

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10/08/2024		
<b>Description:</b> View of Bond working between MH #1 and Hudson Light & Power substation. Facing southeast.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10/08/2024		
<b>Description:</b> View of pump in trench. Water appeared turbid prior to treatment. Facing south.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10/08/2024		
<b>Description:</b> View of dewatering controls. Discharge sent to silt bag west of trench within substation. Discharge appeared mostly clear and was not leaving the Hudson Light & Power property. Turbidity sample was not collected. Facing north.			

<b>Section A – Dewatering Discharges (CGP Part 4.6.3)</b> Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 10/09/2024	Inspection Location: Trench between Manhole (MH) #1 and Hudson Light & Power (HLP)
Discharge Start Time: 12:00am	Discharge End Time: 3:00pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering was necessary within trench between MH #1 and Hudson Light and Power substation for Bond to be able to perform conduit work. Dewatering to silt bag over drain west of trench within substation. Discharge appeared to be mostly clear and did not leave the Hudson Light & Power property. Turbidity sample was not collected. Pump ran overnight on 10/08 but was shutoff at end of day on 10/09.	
Attach Photographs of: <ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.

**Section B – Signature and Certification (CGP Part 4.7.2)**

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”



**MANDATORY: Signature of Operator or “Duly Authorized Representative:”**



Signature: 	Date: 10/09/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource

**OPTIONAL: Signature of Contractor or Subcontractor**



Signature: 	Date: 10/09/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10/09/2024		
<b>Description:</b> View of Bond working between MH #1 and Hudson Light & Power substation. Facing east.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10/09/2024		
<b>Description:</b> View of pump in trench. Water appeared turbid prior to treatment. Facing south.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>		
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project		Town: Hudson
Photo No.: 3	Date: 10/09/2024			
Description: View of dewatering controls (silt bag). Facing west.				

		<b>PHOTOGRAPHIC LOG</b>		
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project		Town: Hudson
Photo No.: 4	Date: 10/09/2024			
Description: View of discharge from silt bag. Discharge appeared to be mostly clear and did not leave the Hudson Light & Power property. Turbidity sample was not collected. Facing north.				



Section A – Dewatering Discharges (CGP Part 4.6.3)	
Complete this section <u>within 24 hours</u> of completing the inspection. (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Emma Verville	Title: Compliance Monitor, EPA CGP Certified Inspector
Company Name: SWCA Environmental Consultants	Email: emma.verville@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 603-717-5927
Inspection Details	
Inspection Date: 10/11/2024	Inspection Location: Trench between Manhole (MH) #1 and Hudson Light & Power (HLP)
Discharge Start Time: 7:00am	Discharge End Time: 12:15pm
Rate of Discharge (gallons per day): 105,120 (73 gallons per minute).	Corrective Action Required? <sup>1</sup> <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No
Describe Indicators of Pollutant Discharge at Point of Dewatering Discharge: <sup>1</sup>  Dewatering was necessary within trench between MH #1 and Hudson Light and Power substation for Bond to be able to perform conduit work. Dewatering to silt bag within drain west of trench within substation. Discharge directly into silt bag within drain directed by HLP facility, discharge appeared to be mostly clear and did not leave the Hudson Light & Power property. Turbidity sample was not collected.	
Attach Photographs of: <ol style="list-style-type: none"> <li>1. Dewatering water prior to treatment by a dewatering control(s) and the final discharge after treatment; and</li> <li>2. Dewatering control(s); and</li> <li>3. Point of discharge to any receiving waters flowing through or immediately adjacent to the site and/or to constructed or natural site drainage features, storm drain inlets, and other conveyances to receiving waters.</li> </ol>	


<sup>1</sup> If you observe any of the following indicators of pollutant discharge, you are required to take corrective action under Part 5.1.5.b:

- a sediment plume, suspended solids, unusual color, presence of odor, decreased clarity, or presence of foam; or
- a visible sheen on the water surface or visible oily deposits on the bottom or shoreline of the receiving water.


**Section B – Signature and Certification (CGP Part 4.7.2)**

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”



**MANDATORY: Signature of Operator or “Duly Authorized Representative:”**

Signature: 	Date: 10/11/2024
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist- Licensing and Permitting- Eversource

**OPTIONAL: Signature of Contractor or Subcontractor**



Signature: 	Date: 10/11/2024
Printed Name: Emma Verville	Affiliation: SWCA Environmental Consultants- Compliance Monitor



# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10/11/2024		
Description: View of Bond working between MH #1 and Hudson Light & Power substation. Facing south.			

		<b>PHOTOGRAPHIC LOG</b>	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10/11/2024		
Description: View of pump in trench. Water appeared turbid prior to treatment. Facing east.			

# Environmental Monitoring Photographs

		<b>PHOTOGRAPHIC LOG</b>		
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson	
Photo No.: 3	Date: 10/11/2024			
<b>Description:</b> View of dewatering set up to drain. Facing east.				

		<b>PHOTOGRAPHIC LOG</b>		
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson	
Photo No.: 4	Date: 10/11/2024			
<b>Description:</b> View of dewatering controls (silt bag within drain). Turbidity sample was not collected.				

**Invasive Species Certification Forms (Sudbury Only Requirement)**

# Segment 7

## Sudbury to Hudson Transmission Reliability Project Town of Sudbury

### CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors will be required to Certify their equipment<sup>1</sup> (each piece of equipment used on site) as "Clean".

ETL

(Name of Firm) hereby Certifies that

FW180E

(make, model, and/or type)

BE13

(equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

[Signature]

(signed)

10-7-24

(dated)

John Madys

(printed name)

Spec

(title)

ETL

(Firm)

The signed original of this form (one for each piece of equipment (or lot<sup>2</sup> of mats)) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>1</sup> Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (packed or wheeled), pulling equipment, concrete trucks, compressors, milling equipment, and flatbeds (concrete, wood, or other material).

<sup>2</sup> With regard to invasive species, the definition of clean mats is free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; or if mats in the summer, debris may be transported by one side-by-side truck at a time.

Sudbury to Hudson Transmission Reliability Project  
Town of Sudbury**CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL**

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendor shall be required to Certify their equipment (each piece of equipment used on site) as "clean".

ETL

(name of firm) hereby Certifies that

EWC 980C

(make, model, and/or type)

BF23

(equipment ID tag or #) meets the following:

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.



(signed)

10-8-24

(dated)

Jacob Matus

(printed name)

Super

(title)

ETL

(Firm)

The signed original of this form one for each piece of equipment (or lot<sup>1</sup> of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

<sup>1</sup> Equipment may include but is not limited to backhoes, excavators, graders, motorized tractor trucks (tractors or wheel loaders), bulldozers, concrete mixers, vibratory, drilling equipment, and mats (composite, wood, or other material).

<sup>2</sup> Items subject to invasive species risk definition(s) may include free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

<sup>3</sup> Land used as a temporary staging area may have been previously disturbed or used as a dump.