

Weekly Environmental Compliance Summary

Project Name:

Sudbury to Hudson Transmission Reliability Project (USEPA Tracking # MAR1003UW)

Project Location:

Sudbury, Hudson, and Stow, MA

Week of: October 21, 2024 to October 26, 2024

Summary of Activities Completed:

- Cut & fill/Grading/Gravel Install- Grading and loam installation activities in segment 6 (White Pond to Town Line in Hudson) and segment 7 (Town Line to Birdge 128 in Sudbury); Installation of swale in segment 10; Stump removal in segment 14.
- Installation of manholes (MH) and conduit
 - All manhole, handhole, and conduit installation is complete.
 - Adjustment of manhole frames and covers is in progress throughout project.
- Invasive vegetation removal activities in progress (SWCA)
- Restoration planting (MON)- Planting in segments 7 and 8 (Dutton to the town line in Sudbury) and Bridge 130 in Hudson
- Hydroseeding occurred in segments 8-14 (Bridge 128 to Sudbury Substation in Sudbury)
- Cable pulling activities continue
 - Cable pulling (Haugland)- Cable pulling MH #1- MH #2 and MH #1 to Hudson Light and Power Substation
 - Cable splicing (Haugland)- MH #1, MH #2, and Hudson Light and Power Substation
 - Communications (New Wave)- Miscellaneous activities in various locations

Active Work Areas Being Inspected:

- Sudbury Substation (Boston Post Road)
- Hudson Laydown Yards (555 Main Street, 17 Bonnazzoli Avenue, 26 Stowe Court, and 560 Main Street)
- All Construction Entrances (all along MBTA ROW now installed)
- Segments with erosion controls (all segments)
- All cut & fill activities (see above)
- All MH and conduit work (see above)
- All bridge work (see above)
- All cable pulling work (see above)
- All planting activities (see above)

Upcoming Work Activities for Next Three Weeks (10/28/2024 through 11/16/2024)

- Sudbury Substation Work- No work scheduled at this time.
- Grading and site work in Hudson- Grading, loam, and seed in segment 6 (White Pond to Town Line)
- Grading and site work in Sudbury- Loam and seed in segment 7 (Town Line to Bridge 128)
- Conduit work in ROW and Sudbury Substation- No activities scheduled at this time
- Conduit work in road (Forest Ave and Wilkins St in Hudson)- All conduit work has been completed.
- Adjustments to MH frames and covers site wide is in progress
- Hydroseeding to continue as needed (MON)
- Restoration planting activities to continue (MON)
- Invasive vegetation removal activities to continue (SWCA)
- Segment 12 culvert extension
 - Tree clearing completed 8/29/2024
 - Culvert extension pipe installation completed 10/18/2024
 - Planting and historic feature scope at culvert extension scheduled
- Historic feature and wildlife habitat feature setting to continue as needed
- Dutton Rd crossing paving scheduled for 11/01/2024
- Cable pulling activities in ROW and roadway to continue
 - Haugland cable pulling- All pulling has been completed.
 - Cable splicing- MH #1 to MH #2 and MH #1 to Hudson Light and Power Substation
 - Communications work may occur at various manholes

Distribution List

Lori Capone, Sudbury Conservation Agent
Kathy Sferra, Stow Conservation Agent
Pam Helinek, Hudson Conservation Agent
Adam Duchesneau, Sudbury Planning Director
Paul McKinlay, Weston and Sampson
Denise Bartone, Eversource
Matt Devlin, Eversource
Matt Lagoy, Eversource
David Couette, PARE Corp.
Denise Demboski, Stow Town Administrator
Octavio Pacheco, BOND
Dylan Stanford, New Wave

Bill Cooper, Entrustol
Jason Languedoc, BOND
Matt Stock, BOND
Rebecca Weissman, SWCA
Ariel Leclerc, SWCA
Alison Holmes, SWCA
Megan Aconfora, Eversource
Darren Ducharme, ET&L
Jeff Polidor, HWG
Paul Orr, PARE Corp.
Ethan Wilkins, ET&L
Arnold Dupre, ET&L
Travis Ward, ET&L

David Klinch, Epsilon
Marty Dudek, CHG
Polina Safran, SWCA
Terry Ramborger, AECOM
Scott Egan, AECOM
Josh Surette, Epsilon
Brianna Germain, Eversource
Miles Lang-Kennedy, Eversource
Mark Richardson, ET&L
Janet Carter Bernardi, HWG
Jake Matys, ET&L
Peter D'Anna, Haugland

Epsilon Team Daily Logs

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-21-24** Time: **5:00AM – 2:00PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L; Haugland; MON & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 30-70s**

Weather conditions (time of inspection & future outlook): **Fair, 40-70s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland conducting wire work between manholes #1 & #2 & the Hudson Power & Light facility, as well as working within their laydown yard. Bond working within the Bonazzoli laydown yard. ET&L working within the Stowe Court laydown yard. ET&L conducting loaming work within segment 6. MON on-site planting, having received plant order today.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No


New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with work within segments 5 - 8.



Authorized Signature
Date 10-21-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10-21-24		
Description: Work area at manhole #1, Haugland conducting wire work to manhole #2, looking northward.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10-21-24		
Description: Haugland laydown yard, mirk ready to deploy to the field, looking northward.			



Environmental Monitoring Photographs

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10-21-24</p>		
<p>Description:</p> <p>Haugland conducting work within the Hudson Power & Light substation, looking southward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10-21-24</p>		
<p>Description:</p> <p>Haugland working at manhole #2 to conduct wire pulling, looking northward.</p>			

Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 10-21-24</p>		
<p>Description:</p> <p>Work area within segment 6, ET&L conducting removal of the construction entrance pad, existing erosion control, looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 10-21-24</p>		
<p>Description:</p> <p>MON receiving plant order, to place within segment 8 today, looking eastward.</p>			

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 10-21-24		
Description: Stowe Court laydown yard, looking southward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 8	Date: 10-21-24		
Description: Bonazzoli laydown yard with Bond conducting cleanup work, looking northward.			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: 10/21/2024 Time: 7:00am-3:00pm

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Clear, 40s-70s**

Weather conditions (time of inspection & future outlook): **Clear, 40s-70s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Continued Eversource activity within Sudbury Substation; MON planting at bridge 128 in segment 8; ET&L installing swale in segment 10; SWCA removing invasive plants in segment 14.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
No

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations


New Routine Maintenance Recommendations

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).



Authorized Signature

10/21/2024

Date

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481
Email: bcooper@entrustsol.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: Matthew.Lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Primary Contact (BOND)
Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET&L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: dylan.stanford@newwavec.com

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10/21/2024		
Description: View of MON's planting activities at bridge 128 in segment 8. Facing west.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10/21/2024		
Description: View of E&S controls in segment 9. Facing west.			

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/21/2024		
Description: View of ET&L installing a swale at the west end of segment 10. Facing east.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/21/2024		
Description: View of culvert extension area in segment 12. Silt fence was reinstalled after pipe installation was completed on Friday 10/18. Facing west.			

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 10/21/2024		
Description: View of bridge 127 and E&S controls at west end of segment 14. Facing west.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 10/21/2024		
Description: View of new portion of silt fence installed around soils disturbed during resetting of historical artifact in segment 14. Facing east.			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-23-24** Time: **5:00AM – 2:00PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L; Haugland; MON; New Wave & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 40-70s**

Weather conditions (time of inspection & future outlook): **Fair, 40-70s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland conducting splicing work between manhole #1 & the Hudson Power & Light facility, as well as working within their laydown yard. Bond working within Forest Avenue, as well as the Bonazzoli laydown yard. ET&L working within the Stowe Court laydown yard. MON on-site planting, having received plant order today. New Wave working at handhole #2.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No


New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with work within segments 5 - 8.



Authorized Signature
Date 10-23-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10-23-24		
Description: Work area at manhole #1, Haugland conducting work to the Hudson substation, looking westward.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10-23-24		
Description: Haugland laydown yard, mirk ready to deploy to the field, looking westward.			

Environmental Monitoring Photographs

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10-23-24</p>		
<p>Description:</p> <p>Haugland conducting work within the Hudson Power & Light substation, looking southward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10-23-24</p>		
<p>Description:</p> <p>New Wave working at handhole #2 to conduct fiber optic work, looking northward.</p>			

Environmental Monitoring Photographs



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 10-23-24		
Description: Work area within segment 5, ET&L staging for work within segment 7, existing erosion control, looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 10-23-24		
Description: MON receiving plant order, to place within segment 8 today, looking eastward.			

**CONSTRUCTION MONITORING REPORT
Sudbury to Hudson Transmission Project**

Environmental Monitoring Photographs

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 7</p>	<p>Date: 10-23-24</p>		
<p>Description:</p> <p>Bond working within Forest Avenue, looking southward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 8</p>	<p>Date: 10-23-24</p>		
<p>Description:</p> <p>Work area within segment 3, manhole #9, area recently loamed awaiting hydro seeding, looking westward.</p>			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: **10/23/2024** Time: **7:00am-11:45am**

Inspector name(s), title(s) and qualifications: **Gabriella Suazo (SWCA), Compliance Monitor, EPA CGP Certified**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Clear, 40s-70s**

Weather conditions (time of inspection & future outlook): **Clear, 40s-70s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Continued Eversource activity within Sudbury Substation; MON planting at bridge 128 in segment 8 and in segment 7; ET&L working on road surface in segment 7.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
No

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations

-
-
-

New Routine Maintenance Recommendations


-
-
-

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).



Authorized Signature
10/23/2024



Date



CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET&L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p> <p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwavec.com</p>
---	--	--



Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/23/2024</p>		
<p>Description: View of MON's planting activities at bridge 128 in segment 8. Facing west.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/23/2024</p>		
<p>Description: View of ET&L working on road surface in segment 7. Facing west.</p>			



Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/23/2024</p>		
<p>Description: View of MON's planting activities in segment 7. Facing southwest.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/23/2024</p>		
<p>Description: View of MON watering newly installed plants. Facing east.</p>			

Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 10/23/2024</p>		
<p>Description: View of erosion controls and reset historical artifacts at the eastern entrance to segment 12. Facing west.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 10/23/2024</p>		
<p>Description: View of bridge 127 from segment 14. Facing west.</p>			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-24-24** Time: **5:00AM – 2:00PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L; Haugland; MON; New Wave & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 40-70s**

Weather conditions (time of inspection & future outlook): **Cloudy, 50-70s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland conducting work within the Hudson Power & Light facility, as well as working within their laydown yard. Bond working within their laydown yard, as well as the Bonazzoli laydown yard. ET&L working within the Stowe Court laydown yard. MON on-site planting, having received plant order today. New Wave working at handhole #2.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No


New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with work within segments 5 - 8.


Authorized Signature
Date 10-24-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)


Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)


Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>Work area at handhole #7, ET&L conducting work on frames & covers, looking eastward.</p>			



		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>Haugland laydown yard, looking westward.</p>			



Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>Haugland conducting work within the Hudson Power & Light substation, looking southward.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>New Wave working at handhole #2 to conduct fiber optic work, looking southward.</p>			



Environmental Monitoring Photographs

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 5</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>Bond working at their laydown area, looking westward.</p>			

		<p align="right">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 6</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>MON receiving plant order, to place within segment 8 today, looking eastward.</p>			

Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 7</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>Bonazzoli laydown yard, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 8</p>	<p>Date: 10-24-24</p>		
<p>Description:</p> <p>Stowe Court laydown yard, looking southward.</p>			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: **10/24/2024** Time: **7:00am-12:30pm**

Inspector name(s), title(s) and qualifications: **Gabriella Suazo (SWCA), Compliance Monitor, EPA CGP Certified**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Clear, 40s-70s**

Weather conditions (time of inspection & future outlook): **Clear, 40s-60s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Continued Eversource activity within Sudbury Substation; MON planting at west side of bridge 128 and in segment 7; ET&L removing stumps in segment 14.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
No

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations


New Routine Maintenance Recommendations

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).
-Hydroseeding of some of the planting beds in segment 14 occurred on 10/23/2024.



Authorized Signature
10/24/2024



Date



CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com	ENVIRONMENTAL CONSULTANT <u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com <u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com	PRIME CONTRACTOR (BOND) <u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com
EVERSOURCE ENVIRONMENTAL CONTACT Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com		SUB CONTRACTOR (ET&L Corp.) Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com
EVERSOURCE CONSTRUCTION SUPERVISOR Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com		PRIME CONTRACTOR (Haugland) Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com
		PRIME CONTRACTOR (New Wave) Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwavec.com

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10/24/2024		
Description: View of MON's planting activities at bridge 128 in segment 7. Facing east.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10/24/2024		
Description: View MON's planting activities in segment 7. Facing west.			



Environmental Monitoring Photographs



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/24/2024		
Description: View of hydroseeded shoulders under Landham Road overpass in segment 14. Facing west.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/24/2024		
Description: View of hydroseeded plant beds in segment 14. Facing southwest.			

CONSTRUCTION MONITORING REPORT
Sudbury to Hudson Transmission Project

Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 10/24/2024</p>		
<p>Description: View ET&L removing a stump in segment 14 near bridge 127. Facing northeast.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 10/24/2024</p>		
<p>Description: View of E&S controls within segment 11. Facing west.</p>			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-25-24** Time: **5:00AM – 10:00AM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector.**

Others present/affiliation(s): **Bond; ET&L; Haugland; MON & Eversource personnel.**

Precipitation/Weather (since last inspection): **Cloudy, 50-70s**

Weather conditions (time of inspection & future outlook): **Fair, 30-60s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6 Hudson, all laydown yards (Hudson) & Manholes within Forest Avenue (Hudson)**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland conducting work within the Hudson Power & Light facility, manhole #2 & within their laydown yard. Bond working within their laydown yard, as well as the Bonazzoli laydown yard. ET&L working within the Stowe Court laydown yard. MON on-site planting, having received plant order today. ET&L working within segment 6.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No


New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with work within segments 5 - 8.


Authorized Signature
Date 10-25-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10-25-24		
Description: Work area within segment 6, ET&L conducting work, existing erosion control, looking eastward.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10-25-24		
Description: Haugland laydown yard, mirk ready to deploy to the field, looking westward.			



Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10-25-24</p>		
<p>Description:</p> <p>Haugland conducting work within the Hudson Power & Light substation, looking southward.</p>			



		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 4</p>	<p>Date: 10-25-24</p>		
<p>Description:</p> <p>Haugland working at manhole #2 to conduct splicing work, looking northward.</p>			



Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 10-25-24		
Description: Bond working at their laydown area, looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 10-25-24		
Description: MON plant storage area at Bond laydown yard, planting to take place within segment 7 today, looking eastward.			

Environmental Monitoring Photographs

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 7</p>	<p>Date: 10-25-24</p>		
<p>Description:</p> <p>Segment 3, manhole #8 area, recently loamed & planted to be hydroseeded, existing erosion control, looking westward.</p>			

		<p align="center">PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 8</p>	<p>Date: 10-25-24</p>		
<p>Description:</p> <p>Stowe Court laydown yard, looking southward.</p>			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project

Weekly Storm Event Daily Date: **10/25/2024** Time: **7:00am-3:00pm**

Inspector name(s), title(s) and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Fair, 40s-70s**

Weather conditions (time of inspection & future outlook): **Clear, 40s-60s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**

+Storm event info (approx): **N/A** Start date/time: **N/A** Duration: Amount of rainfall (inches): **N/A**

Project Name:
Sudbury to Hudson Transmission Reliability Project

Project Location:
Sudbury, Hudson, Stow, and Marlborough, MA

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Continued Eversource activity within Sudbury Substation; MON planting in segment 7; ET&L and MON conducting hydroseeding activities in segments 8-14; SWCA removing invasive plants in segment 14; Bond making minor conduit repairs at bridge 127.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions?
No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles)
No

Compliance with Previous Observations?
Yes

New Corrective Action Recommendations


New Routine Maintenance Recommendations

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).



Authorized Signature

10/25/2024



Date



CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 Email: bcooper@entrustsol.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: Matthew.Lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p><u>Primary Contact (BOND)</u> Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET&L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p> <p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: dylan.stanford@newwave.com</p>
---	--	---



Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10/25/2024		
Description: View of MON's planting activities in segment 7. Facing east.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10/25/2024		
Description: View of E&S controls in segment 9. Facing west.			


Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/25/2024</p>		
<p>Description: View of MON hydroseeding newly installed swale at the west end of segment 10. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/25/2024</p>		
<p>Description: View of ET&L leave blowing ahead of MON's hydroseeding crew in segment 13. Facing east.</p>			

Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 5</p>	<p>Date: 10/25/2024</p>		
<p>Description: View of Bond working at bridge 127. Facing west.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 6</p>	<p>Date: 10/25/2024</p>		
<p>Description: View of MON hydroseeding in segment 14. Facing west.</p>			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-26-24** Time: **7:00 AM – 12:00 PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Haugland; MON & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 30-60s**

Weather conditions (time of inspection & future outlook): **Fair, 40-60s**

Inspection Location Description (include segment # and stationing): **Manhole #2, Haugland Laydown yard; Bond laydown yard & segment 7.**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Haugland conducting splicing work at manhole #2 & MON planting within segment 7.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations? Yes No


New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

I conducted turtle sweeps within segments 5, 6, 7 & 8, with work within segments 6 - 7.



Authorized Signature
Date 10-26-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com



Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 10-26-24</p>		
<p>Description: Haugland laydown yard, looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 10-26-24</p>		
<p>Description: MON loading at Bond laydown yard, for planting within segment 7, looking eastward.</p>			

Environmental Monitoring Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 3</p>	<p>Date: 10-26-24</p>		
<p>Description:</p> <p>Haugland conducting splicing work within Forest Avenue at manhole #2, looking northward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10-26-24</p>		
<p>Description:</p> <p>MON conducting planting work within segment 7, looking westward.</p>			

Epsilon Team Full SWPPP Inspection Report(s)

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-22-24** Time: **5:15AM – 1:30PM**

Inspector name(s), title(s), and qualifications: **Terry Ramborger (AECOM), Senior Environmental Scientist, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector**

Others present/affiliation(s): **Bond; ET&L; Haugland; MON & Eversource personnel.**

Precipitation/Weather (since last inspection): **Fair, 40-70s**

Weather conditions (time of inspection & future outlook): **Fair, 40-70s**

Inspection Location Description (include segment # and stationing): **Segments 1 - 6; all laydown yards (Hudson) & previous manhole locations (1 – 4) (Forest Avenue, Hudson).**

*Storm event info (approx.): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Activity noted within laydown yards (Bonazzoli; Haugland & Stowe Court), all in Hudson. Haugland conducting wire work between manholes #1 & #2. ET&L conducting grading work within segment 6. Bond working within their laydown area. MON planting at bridge 130.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No


Compliance with Previous Observations? Yes No

New Corrective Action Recommendations Yes No

New Routine Maintenance Recommendations? Yes No

ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

<p>Other Comments & Observations</p> <p>This SWPPP inspection covers Segments 1-6; all laydown yards in Hudson & manhole/road work areas (Forest Ave). Balance of SWPPP inspection-Segments 7-14 & Sudbury Substation conducted by Ariel LeClerc.</p> <p>I conducted turtle sweeps within segments 5 – 8, with work within segments 5 - 8.</p>	<p> Authorized Signature Date 10-22-24</p>
---	---

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUBCONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com

PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Terry Ramborger--CPSS,CPESC, SPWS & EPA (CGP) Site Inspector	Title: Senior Environmental Scientist
Company Name: AECOM	Email: terry.ramborger@aecom.com
Address: 1155 Elm Street #401 Manchester, NH 03101	Phone Number: 603-557-0034
Inspection Details	
Inspection Date: 10-22-24	Inspection Location: This SWPPP inspection covers Segments 1-6; all laydown yards in Hudson & manhole/road work areas (Forest Ave). Balance of SWPPP inspection-Segments 7-14 & Sudbury Substation conducted by Ariel LeClerc.
Inspection Start Time: 5:15AM	Inspection End Time: 1:30PM
Current Phase of Construction: ROW work, road work	Weather Conditions During Inspection: Fair, 40-70s
Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location:	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
Standard Frequency (CGP Part 4.2): <input type="checkbox"/> At least once every 7 calendar days; OR <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period 	
Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period 	

Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.
Weather station location: NOAA, Laurence G Hanscomb Field Airport: N/A

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? ¹	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? ^{2, 3}	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly within segments 1-6.
2. Silt Fencing on ROW within Hudson.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed within segments 1 - 6. E&S repairs in progress per full punch list that was submitted to project contractors.
3. Construction entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly within segments 1-6.
4. Compost filter tubes within Hudson.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes are installed per the plan within segments 1-6. New black tubes installed within segment 1. E&S repairs in progress per full punch list that was submitted to project contractors.
5. Inlet protection.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed throughout project roadways operating properly.
6. Filter tubes at MH#1 area at Hudson Power & Light	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Filter tubes installed correctly & operating properly.
7. Silt fencing at laydown yards (25 Stowe Ct & 17 Bonazzoli Avenue)	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed correctly & operating properly.
8. Turbidity curtain/floating silt fencing within Hudson.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 2/3 at Bridge 130.
9. Silt fencing along Wilkins Street.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing has been installed correctly & operating properly.
10. Rock lined swale & rock check dams within segment 1.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed & operating properly within segment 1 (Hudson & Stow).
11. Rock lined swale & rock check dams within segment 3.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed & operating properly within segment 3.
12. Rock check dams within segment 4.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock check dams installed & operating properly within segment 4.

13. Rock lined swale & rock check dams within segment 5.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock lined swale & check dams installed & operating properly within segment 5.
14. Silt fencing & filter tubes in Stow (segment 1).	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Controls installed & operating properly
15. Straw wattles in Hudson	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Straw Wattles have been removed.
16. Silt fencing & filter tubes along Forest Avenue at MH#4.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing & tubes removed when road work completed for the 2023 season,
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

¹ Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

² Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
 - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
 - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

³ If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdes/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)

(Insert additional rows if needed)

Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? ¹	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? ^{2, 3}	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
4. Concrete washout pit within segments 1 & 2	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pit installed in segment 1 for work at walls 1 & 2 completely removed. Washout pit in segment 2 for Bridge130 work removed.

If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:

Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)

(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Road shoulder at 156 Forest Avenue near MH #4	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 10/30/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Loam, seed & straw were applied to disturbed road shoulder.
2. Hydroseeding within segments 1, 2, 3, 4 & 5 Additional hydroseeding completed within segment 1*	Hydroseeding Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 11/14/2023 9/5/2024*	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseeding completed within segments 1 – 5. Jute matting completed for portions of the work area within segments 2, 3, 4 & 5 where hydroseeding completed.
3. Seeding of shoulders within segment 6	Seed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction).
4. Seeding of western shoulder of Wilkins Street	Seed	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 6/26/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Loam & seed were applied to disturbed road shoulder.
5. Jute netting within segment 1 on steeper slopes near Wilkins Street	Jute netting	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 8/29/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Jute netting was applied to steeper slopes within segment 1 near Wilkins Street.

Section E – Description of Discharges (CGP Part 4.6.2)
 (Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?⁴ Yes No

If "Yes," for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

⁴ If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

MANDATORY: Signature of Operator or "Duly Authorized Representative:"

Signature: <i>Matthew Devlin</i>	Date: 10-22-24
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource

OPTIONAL: Signature of Contractor or Subcontractor Senior Environmental Scientist/Compliance Monitor



Signature: <i>Terry Ramborger</i>	Date: 10-22-24
Printed Name: Terry Ramborger, CPSS, CPESC, SPWS & EPA (CGP) Site Inspector	Affiliation: Senior Environmental Scientist/Compliance Monitor

Environmental Monitoring Photographs


		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 1	Date: 10-22-24		
Description: Haugland laydown yard, stored wire on reels, looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 2	Date: 10-22-24		
Description: Haugland working within the Hudson substation, looking southward.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10-22-24		
Description: Bond storage area for plants, MON unloading plants for field work, looking northward.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 10-22-24		
Description: Bond working at their laydown yard, looking westward.			

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 5	Date: 10-22-24		
Description: Haugland conducting wire work at manhole #1, looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 6	Date: 10-22-24		
Description: Haugland conducting wire work at manhole #2, looking northward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 7	Date: 10-22-24		
Description: Work area within segment 5, manhole #13, ET&L equipment for grading work within segment 6, existing erosion control, looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 8	Date: 10-22-24		
Description: Work area within segment 6, recently loamed areas at manhole #14 prior to hydro seeding, existing erosion control, looking eastward.			

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



Weekly Storm Event Other Date: **10-22-24** Time: **7:00am - 3:00pm**

Inspector name(s), title(s), and qualifications: **Ariel Leclerc (SWCA), Compliance Monitor, CESSWI, QCIS, QPSWPPP**

Others present/affiliation(s): **Personnel from multiple companies also onsite**

Precipitation/Weather (since last inspection): **Fair, 40s-70s**

Weather conditions (time of inspection & future outlook): **Fair, 40s-70s**

Inspection Location Description (include segment # and stationing): **Segments 7-14 with Sudbury & Sudbury Substation.**

*Storm event info (approx): Start date/time: **N/A** Duration: **N/A** Amount of rainfall (inches): **N/A**

Project Name:
**Sudbury to Hudson
Transmission Reliability
Project**

Project Location:
**Sudbury, Hudson, Stow, and
Marlborough, MA**

USEPA #:
MAR1003UW

Summary of Activities/Locations Inspected (include segment # and stationing):
Continued Eversource activity within Sudbury Substation; MON planting at bridge 128 in segment 8; ET&L installing swale in segment 10; SWCA removing invasive plants in segment 14.

Inspection Notes:

Any Significant Discharges of Sediment (or other) or Non-Compliance Actions? Yes No

Identify presence of stockpiles and document when placed and when removed (week maximum for stockpiles) Yes No

Compliance with Previous Observations? Yes No

New Corrective Action Recommendations Yes No

New Routine Maintenance Recommendations? Yes No


ENVIRONMENTAL COMPLIANCE

Compliant with applicable permits and applicable environmental requirements? YES NO If not, explain: _____

Other Comments & Observations

-This SWPPP inspection covers Segments 7-14 & Sudbury substation. Balance of SWPPP inspection- Segments 1-6; all laydown yards in Hudson & utility hole areas (Forest Ave.) conducted by Terry Ramborger (AECOM).

-Turtle sweeps conducted in segments 5-8 by Terry Ramborger (AECOM).



Authorized Signature
Date 10-22-24

CONSTRUCTION MONITORING REPORT

Sudbury to Hudson Transmission Project



EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com

PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavec.com

Section A – General Information (If necessary, complete additional inspection reports for each separate inspection location.)	
Inspector Information	
Inspector Name: Ariel Leclerc, CESSWI, QCIS, QPSWPPP	Title: Compliance Monitor
Company Name: SWCA Environmental Consultants	Email: ariel.leclerc@swca.com
Address: 153 Cordaville Road, Suite 130, Southborough, MA 01772	Phone Number: 401-496-8471
Inspection Details	
Inspection Date: 10/22/2024	Inspection Location: This SWPPP inspection covers Segments 7-14 & Sudbury substation. Balance of SWPPP inspection-Segments 1-6; all laydown yards in Hudson & utility hole areas (Forest Ave.) conducted by Terry Ramborger (AECOM).
Inspection Start Time: 7:00am	Inspection End Time: 3:00pm
Current Phase of Construction: ROW work	Weather Conditions During Inspection: Fair, 40s-70s
Did you determine that any portion of your site was unsafe for inspection per CGP Part 4.5? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," provide the following information: Location of unsafe conditions: The conditions that prevented you inspecting this location:	
Indicate the required inspection frequency: (Check all that apply. You may be subject to different inspection frequencies in different areas of the site.)	
Standard Frequency (CGP Part 4.2): <input type="checkbox"/> At least once every 7 calendar days; OR <input type="checkbox"/> Once every 14 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period 	
Increased Frequency (CGP Part 4.3.1) (If site discharges to sediment or nutrient-impaired waters or to waters designated as Tier 2, Tier 2.5, or Tier 3): <input checked="" type="checkbox"/> Once every 7 calendar days <i>and</i> within 24 hours of the occurrence of either: <ul style="list-style-type: none"> • A storm event that produces 0.25 inches or more of rain within a 24-hour period, or • A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period 	

Reduced Frequency (CGP Part 4.4):

- For stabilized areas: Twice during first month, no more than 14 calendar days apart; then once per month after first month until permit coverage is terminated
- For stabilized areas on "linear construction sites": Twice during first month, no more than 14 calendar days apart; then once more within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For arid, semi-arid, or drought-stricken areas during seasonally dry periods or during drought: Once per month and within 24 hours of the occurrence of either:
 - A storm event that produces 0.25 inches or more of rain within a 24-hour period, or
 - A snowmelt discharge from a storm event that produces 3.25 inches or more of snow within a 24-hour period
- For frozen conditions where construction activities are being conducted: Once per month

Was this inspection triggered by a storm event producing 0.25 inches or more of rain within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 0.25 inches or more of rain?

- On-site rain gauge: N/A
- Weather station representative of site.
Weather station location: NOAA, Laurence G Hanscomb Field Airport: N/A

Total rainfall amount that triggered the inspection (inches): N/A

Was this inspection triggered by a snowmelt discharge from a storm event producing 3.25 inches or more of snow within a 24-hour period? Yes No

If "Yes," how did you determine whether the storm produced 3.25 inches or more of snow?

- On-site rain gauge
- Weather station representative of site.
Weather station location:

Total snowfall amount that triggered the inspection (inches): N/A

Section B – Condition and Effectiveness of Erosion and Sediment (E&S) Controls (CGP Part 2.2)

(Insert additional rows if needed)

Type and Location of E&S Control	Conditions Requiring Routine Maintenance? ¹	If "Yes," How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? ^{2, 3}	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Silt fencing at entrance pads throughout.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing installed per the plan & operating properly segments 7-14.
2. Silt Fencing on ROW in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt fencing is installed and operating properly in segment 7-14.
3. Construction entrance pads	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Construction entrance pads are installed per the plan & operating properly in segments 7-14.
4. Compost filter tubes in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Compost filter tubes pads are installed in segments 7-14.
5. Compost Filter tubes at Sudbury Substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Stockpile and tubing within Sudbury Substation have been removed.
6. Inlet protection	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Silt sack inlet protection installed throughout project removed for winter season.
7. Floating silt fencing located at segment 13/14 boundary at Bridge 127 in Sudbury	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Floating silt fencing installed & operating properly within segments 13/14 at Bridge 127. Supplemental silt fence has been installed at top of bank per request of Sudbury CC agent.
8. Rock check dams within segment 8, 9, 11, 13, & 14.	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Rock check dams installed & operating properly within segments 8, 9, 11, 13, & 14.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

¹ Routine maintenance includes minor repairs or other upkeep performed to ensure that the site's stormwater controls remain in effective operating condition, not including significant repairs or the need to install a new or replacement control. Routine maintenance is also required for specific conditions: (1) for perimeter controls, whenever sediment has accumulated to half or more the above-ground height of the control (CGP Part 2.2.3.c.i); (2) where sediment has been tracked-out from the site onto paved roads, sidewalks, or other paved areas (CGP Part 2.2.4.d); (3) for inlet protection measures, when sediment accumulates, the filter becomes clogged, and/or performance is compromised (CGP Part 2.2.10.b); and (4) for sediment basins, as necessary to maintain at least half of the design capacity of the basin (CGP Part 2.2.12.f)

² Corrective actions are triggered only for specific conditions (CGP Part 5.1):

1. A stormwater control needs a significant repair or a new or replacement control is needed, or, in accordance with Part 2.1.4.c, you find it necessary to repeatedly (i.e., three (3) or more times) conduct the same routine maintenance fix to the same control at the same location (unless you document in your inspection report under Part 4.7.1.c that the specific reoccurrence of this same problem should still be addressed as a routine maintenance fix under 2.1.4); or
2. A stormwater control necessary to comply with the requirements of this permit was never installed, or was installed incorrectly; or
3. Your discharges are not meeting applicable water quality standards; or
4. A prohibited discharge has occurred (see CGP Part 1.3); or
5. During the discharge from site dewatering activities:
 - a. The weekly average of your turbidity monitoring results exceeds the 50 NTU benchmark (or alternate benchmark if approved by EPA pursuant to Part 3.3.2.b); or
 - b. You observe or you are informed by EPA, State, or local authorities of the presence of the conditions specified in Part 4.6.3.e.

³If a condition on your site requires a corrective action, you must also fill out a corrective action log found at <https://www.epa.gov/npdcs/construction-general-permit-resources-tools-and-templates>. See CGP Part 5.4 for more information.

Section C – Condition and Effectiveness of Pollution Prevention (P2) Practices and Controls (CGP Part 2.3)					
(Insert additional rows if needed)					
Type and Location of P2 Practices and Controls	Conditions Requiring Routine Maintenance? ¹	If “Yes,” How Many Times (Including This Occurrence) Has This Condition Been Identified?	Conditions Requiring Corrective Action? ^{2, 3}	Date on Which Condition First Observed (If Applicable)?	Description of Conditions Observed
1. Sanitary waste facilities, project wide	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
2. Sediment tracking/street sweeping	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	No issues noted.
3. Storage handling of materials	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	“Metal only” Dumpster at area above Sudbury Substation removed.
4. Concrete washout station at Sudbury substation	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout station in the parking/storage area has been removed.
5. Concrete washout stations for bridge 127	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits installed in segment 14 have been removed.
6. Concrete washout stations for bridge 128	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	N/A	Designated concrete washout pits installed in segment 8 have been removed.
If the same routine maintenance was found to be necessary three or more times for the same control at the same location (including this occurrence), follow the corrective action requirements and record the required information in your corrective action log, or describe here why you believe the specific condition should still be addressed as routine maintenance:					

Section D – Stabilization of Exposed Soil (CGP Part 2.2.14)

(Insert additional rows if needed)

Specific Location That Has Been or Will Be Stabilized	Stabilization Method and Applicable Deadline	Stabilization Initiated?	Final Stabilization Criteria Met?	Final Stabilization Photos Taken?	Notes
1. Areas where invasive species removal has been completed to date within segment 14	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/24/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 14. Removal within segment 14, progressing west to east.
2. Areas where invasive species removal has been completed to date near bridge 128 within segments 7 & 8.	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 8/4/2023 10/20/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed near bridge 128 within segments 7 & 8. Two rounds, as noted.
3. Areas where invasive species removal has been completed to date within segment 11	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 9/18/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 11.
4. Areas where invasive species removal has been completed to date within segment 10	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 9/19/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segment 10.
5. Areas where invasive species removal has been completed to date within segments 8 & 9	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 10/3/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to areas where invasive plants have been removed within segments 8 & 9.
6. Wetland replication area within segment 14 completed	Seed & straw Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 10/31/2023	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed & straw have been applied to the wetland replication area within segment 14.

7. Seeding of shoulders within segment 7	Seed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 5/28/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Seed was applied to disturbed segment shoulders during period of inactivity (time of year restriction).
8. Hydroseeding of shoulders within segment 9 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/11/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
9. Hydroseeding of shoulders within segment 10 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/22/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
10. Hydroseeding of shoulders within segment 11 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/19/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
11. Hydroseeding of shoulders within segment 12 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/31/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
12. Hydroseeding of shoulders within segment 13 both sides off work area up to manhole #25.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/31/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
13. Hydroseeding of shoulders within segment 14 both sides off work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 7/31/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.
14. Hydroseeding of shoulders within segment 8, both sides of work area.	Hydroseed Stabilization deadline is 7 days.	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If "Yes," date initiated: 8/26/2024	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No If "Yes," date criteria met:	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Hydroseed was applied to recently loamed shoulders.

Section E – Description of Discharges (CGP Part 4.6.2)

(Insert additional rows if needed)

Was a discharge (not including dewatering) occurring from any part of your site at the time of the inspection?⁴ Yes No

If “Yes,” for each point of discharge, document the following:

- The visual quality of the discharge.
- The characteristics of the discharge, including color; odor; floating, settled, or suspended solids; foam; oil sheen; and other indicators of stormwater pollutants.
- Signs of the above pollutant characteristics that are visible from your site and attributable to your discharge in receiving waters or in other constructed or natural site drainage features.

Discharge Location	Observations
1.	
2.	
3.	
4.	
5.	

⁴ If a dewatering discharge was occurring, you must conduct a dewatering inspection pursuant to CGP Part 4.3.2 and complete a separate dewatering inspection report.

Section F – Signature and Certification (CGP Part 4.7.2)

“I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information contained therein. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information contained is, to the best of my knowledge and belief, true, accurate, and complete. I have no personal knowledge that the information submitted is other than true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.”


MANDATORY: Signature of Operator or “Duly Authorized Representative:”



Signature: <i>Matthew Devlin</i>	Date: 10-22-24
Printed Name: Matt Devlin	Affiliation: Senior Environmental Specialist - Licensing & Permitting - Eversource



OPTIONAL: Signature of Contractor or Subcontractor **Senior Environmental Scientist/Compliance Monitor**

Signature: <i>Ariel C. Leclerc</i>	Date: 10-22-24
Printed Name: Ariel Leclerc, CESSWI, QCIS, OPSWPPP	Affiliation: Compliance Monitor- SWCA Environmental Consultants

Environmental Monitoring Photographs



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10-22-24		
Description: View of bridge 128. Facing west.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10-22-24		
Description: View of E&S controls in segment 9. Facing east.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10-22-24		
Description: View of new swale installed at west end of segment 10. Facing east.			



		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10-22-24		
Description: View of E&S controls and plantings at east end of segment 11 off Union Ave. Facing east.			

Environmental Monitoring Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 10-22-24		
Description: View of culvert extension area in segment 12. Facing east.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 6	Date: 10-22-24		
Description: View of E&S controls in segment 13. Facing east.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 7	Date: 10-22-24		
Description: View of bridge 127. Facing west.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 8	Date: 10-22-24		
Description: View of E&S controls in segment 14. Facing west.			

Epsilon Team Restoration Planting Reports

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project

Date: 10/21/24 Time: 7:00 AM – 2:00 PM

Inspector name(s): Mary Toner (AECOM), Emma Verville (SWCA)

Weather conditions (time of inspection): 40s – 70s, mostly sunny

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 8, north side, STAs 400 + ~75 to 401 + ~75
(NE side of Bridge 128)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

*(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed **4**

*(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed **3**

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickler weed) - good fair poor ; number of plants placed

*(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed **1**

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed


(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations



All trees except pines (PS, PS2) and red maple (AR) installed. No shrubs installed. Red oak is Quercus sp. substitute for Black oak (QV).



Serviceberries (AC) shifted eastward due to size of root balls versus available planting space. Birches (BP) and QV locations modified for space.


Authorized Signature
Date: 10/21/24

<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavecorp.com</p>
---	--	---	---



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/21/24</p>		
<p>Description: Segment 8, north side, near Bridge 128, prior to plantings. Looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/21/24</p>		
<p>Description: Segment 8, north side, near Bridge 128. MON installing serviceberry (AC) near Bridge 128 railing. Looking eastward.</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/21/24		
Description: Segment 8, north side, near Bridge 128. Plantings installed by MON today (deciduous trees). Looking eastward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/21/24		
Description: Segment 8, north side, near Bridge 128. Plantings installed by MON today (deciduous trees). Looking westward.			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/21/2024 Time: 7:00 AM – 1:45 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-70s, sun.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 8 planting trees east of Bridge 128 along the southern side of the work area.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed **3**

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed **2**

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed **1**

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Only trees planted in the bed today. Missing 1 AR and 1 PS, waiting for remaining trees to be delivered.
- Tree locations shifted; AC's planted on eastern side of the bed to fit large root ball of the plant. Smaller trees shifted westward accordingly.


Authorized Signature

Date: 10/21/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwave.com</p>
<p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p>	<p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p>	<p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/21/24</p>		
<p>Description: View of eastern portion of the planting bed. 4 trees planted prior: 1 QV, 1 AC, 1 PS, and 1 PS2. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/21/24</p>		
<p>Description: View of MON using excavator to plant trees. Facing east.</p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/21/24</p>		
<p>Description: View of installed trees in eastern portion of bed. Shrubs to be planted at a later date. <i>Facing south.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/21/24</p>		
<p>Description: View of installed trees in western portion of bed. <i>Facing southwest.</i></p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/22/24 Time: 7:00 AM – 1:30 PM

Inspector name(s): Mary Toner (AECOM), Gabby Suazo (SWCA)

Weather conditions (time of inspection): 40s – 70s, sunny

Inspection Planting Location Description (include segment # ; stationing & side of work area):
 Segment 3, north and south sides, STAs 149 + ~25 to 150 + ~20 (Bridge 130 east side)
 And Segment 1, north side, STA ~121 + 00 (bed opposite manhole 6)

Project Name:
 Sudbury to Hudson
 Transmission Reliability
 Project

Project Location:
 Sudbury, Hudson, Stow, and
 Marlborough, MA

USEPA #:
 MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) **substitute for Corylus americana** - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

*(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed **3** (1 N, 2 S)

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

*(SD) Cornus (**Swida**) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed **1**

(SA) Cornus (**Swida**) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

*(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed **23** (13 N, 10 S)

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) **substitute for Quercus velutina** - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed


*(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed **21** (11 N, 10 S)

Other Comments & Observations

1x alternate-leaved dogwood (SD) installed where missing in Segment 1; that bed is now complete.

All other plants on this report installed on east side of Bridge 130. Silky dogwoods (SA) still needed on east side of Bridge 130; no SAs available on site. Shrub locations adjusted due to stumps, previously planted trees, and narrow shoulder on east end of ROW.

1x winterberry (IV) fruiting at time of planting.




Authorized Signature

Date: 10/22/24

EVERSOURCE PROJECT MANAGER Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com	ENVIRONMENTAL CONSULTANT Primary Contact (Epsilon Associates) Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com Secondary Contact (SWCA) Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com	PRIME CONTRACTOR (BOND) Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com SUB CONTRACTOR (ET & L Corp.) Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com	PRIME CONTRACTOR (New Wave) Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavec.com
EVERSOURCE ENVIRONMENTAL CONTACT Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com	EVERSOURCE CONSTRUCTION SUPERVISOR Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com	PRIME CONTRACTOR (Haugland) Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com	


Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 10/22/24</p>		
<p>Description: Segment 3, east side of Bridge 130. South side prior to plantings. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 10/22/24</p>		
<p>Description: Segment 3, east side of Bridge 130. North side prior to plantings. Looking westward.</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10/22/24		
Description: Segment 3, east side of Bridge 130. South side after plantings. Looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 4	Date: 10/22/24		
Description: Segment 3, east side of Bridge 130. South side after plantings. Looking westward.			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/22/2024 Time: 7:00 AM – 12:45 PM

Inspector name(s): Gabriella Suazo (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-70s, sun.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 2 planting west of Bridge 130 along the northern and southern sides of the work area.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed **3**

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed **18**

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed **8**

Other Comments & Observations


- Northern and southern sides of work area complete except for 12 silky dogwoods (1 for the north side, 11 for the south side)




Authorized Signature

Date: 10/22/24

<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwave.com</p>
<p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p>	<p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p>	<p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 1</p>	<p>Date: 10/22/24</p>		
<p>Description: View of northern planting bed, previously partially planted with trees. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Hudson</p>
<p>Photo No.: 2</p>	<p>Date: 10/22/24</p>		
<p>Description: View of southern planting bed, previously partially planted with trees. Facing east.</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Hudson
Photo No.: 3	Date: 10/22/24		
Description: View of installed trees and shrubs in northern bed. Silky dogwoods to be planted at a later date. <i>Facing east.</i>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project

Date: 10/23/24 Time: 7:00 AM – 1:30 PM

Inspector name(s): Mary Toner (AECOM), Emma Verville (SWCA)

Weather conditions (time of inspection): 50s – 70s, sunny

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 8, north side, STAs STAs 400 + ~75 to 401 + ~75
(NE side of Bridge 128)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

*(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed **13**

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

*(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed **12**

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

*(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed **13**

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

*(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed **12**

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed


(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

Installed shrubs around trees planted 10/21; some adjustments from plans made due to spacing restrictions. Locations for red maple (AR) and white pine (PS and PS2) flagged but not planted; these trees not on site.

Several shrubs – mainly alders (CH) – planted just downslope of old silt fence. No plantings downslope of silt fence at toe of slope.


Authorized Signature

Date: 10/23/24



EVERSOURCE PROJECT MANAGER	ENVIRONMENTAL CONSULTANT	PRIME CONTRACTOR (BOND)	PRIME CONTRACTOR (New Wave)
Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com	Primary Contact (Epsilon Associates) Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com	Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com	Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwave.com
EVERSOURCE ENVIRONMENTAL CONTACT Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com	Secondary Contact (SWCA) Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com	SUB CONTRACTOR (ET & L Corp.) Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com	
EVERSOURCE CONSTRUCTION SUPERVISOR Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com		PRIME CONTRACTOR (Haugland) Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com	



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/23/24</p>		
<p>Description: Segment 8, north side, near Bridge 128. Planting area NE of Bridge 128 prior to shrub installation. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/23/24</p>		
<p>Description: Segment 8, north side, near Bridge 128. MON laying out shrubs for planting. Locations for absent trees (red maple, white pine) flagged. Looking westward.</p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/23/24</p>		
<p>Description: Segment 8, north side, near Bridge 128. Plantings along north side of ROW after shrubs installed. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/23/24</p>		
<p>Description: Segment 8, north side, near Bridge 128. Plantings along north side of ROW after shrubs installed. Flags placed for missing trees. Looking eastward.</p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/23/24 Time: 7:00 AM – 1:30 PM

Inspector name(s): Mary Toner (AECOM), Emma Verville (SWCA)

Weather conditions (time of inspection): 50s – 70s, sunny

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 7, north side, STAs 396 + ~75 to ~398 + 00
(first north-side bed westward of Bridge 128)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) **substitute for Corylus americana** - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

*(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **96**

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

*(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **5**

(SD) Cornus (**Swida**) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (**Swida**) amomum (Silky dogwood) - good fair poor ; number of plants placed

*(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **28**

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickerel weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) **substitute for Quercus velutina** - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

*(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **59**

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations



4 Pennsylvania sedge (CS) moved from group of 41 CSs to other CS groupings in bed due to space. Bed extended ~6-7 ft westward due to space requirements.




Authorized Signature

Date: 10/23/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weisman (SWCA) Phone: 339-203-7045 Email: Rebecca.weisman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavec.com</p>
---	---	---	---



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/23/24</p>		
<p>Description: Segment 8, north side, STAs 396 + ~75 to ~398 + 00. Bed prior to planting. Looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/23/24</p>		
<p>Description: Segment 8, north side, STAs 396 + ~75 to ~398 + 00. MON . Looking eastward</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/23/24		
Description: Segment 8, north side, STAs 396 + ~75 to ~398 + 00. Plantings after installation, including ~6-7 foot bed extension for spacing. Pennsylvania sedge (CP) staggered for a more natural look per previous requests. Looking eastward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/23/24		
Description: Segment 8, north side, STAs 396 + ~75 to ~398 + 00. Plantings after installation. Looking eastward.			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/23/2024 Time: 7:00 AM – 1:00 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-70s, sun.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 8 planting shrubs east of Bridge 128 along the southern side of the work area.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed **13**

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed **12**

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed **13**

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed **12**

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations



- Missing 1 AR and 1 PS to finish planting bed. Tree locations are flagged out.
- Plants watered after installation.




Authorized Signature

Date: 10/23/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavevc.com</p>
---	--	---	---

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/23/24</p>		
<p>Description: View of eastern portion of the planting bed prior to shrub installation. <i>Facing southwest.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/23/24</p>		
<p>Description: View of western portion of planting bed prior to shrub installation. <i>Facing west.</i></p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/23/24</p>		
<p>Description: View of plants laid out according to plans. <i>Facing southeast.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/23/24</p>		
<p>Description: View of installed shrubs in western portion of bed. <i>Facing southwest.</i></p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 5	Date: 10/23/24		
Description: View of installed shrubs in eastern portion of planting bed. <i>Facing southwest.</i>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/23/2024 Time: 7:00 AM – 1:00 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-70s, sun.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the southern side of the work area between station #s 397+00 to 397+70.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **39**

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **14**

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **12**

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Plants installed according to plans.
- GB smaller than planned.
- Plants watered after installation.


Authorized Signature

Date: 10/23/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavenc.com</p>
<p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p>	<p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagov Phone: 413-320-8752 Email: matthew.lagov@eversource.com</p>	<p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p>	<p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10/23/24		
Description: View of planting bed prior to installation. <i>Facing west.</i>			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10/23/24		
Description: View of plants laid out prior to installation. <i>Facing east.</i>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/23/24</p>		
<p>Description: View of installed plants according to plans. Facing south.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/23/24</p>		
<p>Description: Another view of installed plants. Facing east.</p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/23/2024 Time: 7:00 AM – 1:00 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-70s, sun.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the southern side of the work area between station #s 395+60 to 396+00.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

- (AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed
- Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed
- (CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed
- (AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed
- (BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed
- (CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **24**
- Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed
- (CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed
- (CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **14**
- (SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed
- (SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed
- (GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **6**
- (IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed
- (MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed
- (OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed
- Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed
- Pinus rigida (Pitch pine) - good fair poor ; number of plants placed
- (PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed
- Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed
- (QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed
- Rosa palustris (Swamp rose) - good fair poor ; number of plants placed
- Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed
- Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed
- (VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **11**
- (VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Plants installed according to plans. GB smaller than planned.
- Plants watered after installation.

Authorized Signature

Date: 10/23/24

EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavevec.com



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/23/24</p>		
<p>Description: View of planting bed prior to installation. <i>Facing east.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/23/24</p>		
<p>Description: View of plants laid out prior to installation. <i>Facing southwest.</i></p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/23/24		
Description: View of installed plants according to plans. <i>Facing west.</i>			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/23/24		
Description: Another view of installed plants. <i>Facing south.</i>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/24/24 Time: 7:00 AM – 2:00 PM

Inspector name(s): Mary Toner (AECOM), Emma Verville (SWCA)

Weather conditions (time of inspection): 60s, mostly sunny

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 8, north and south side, STAs STAs 400 + ~75 to 401 + ~75
(east side of Bridge 128)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

***(AR) Acer rubrum (Red maple) - good fair poor** ; number of plants placed **2 (1 N, 1 S)**

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed


(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

Red maple (AR) installed on east side of Bridge 128 at flagged locations; downslope of rail. 1 AR per side. 1 clethra (CA) moved slightly eastward to give AR on north side a little more space.



Only remaining plants for Bridge 128 east side are white pines (PS and PS2), which have not been delivered to site.



Authorized Signature

Date: 10/24/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavec.com</p>
<p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p>	<p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p>	<p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	
<p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>			



Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 1	Date: 10/24/24		
Description: Segment 8, south side, near Bridge 128. Flagged location for red maple (AR) prior to installation. Looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 2	Date: 10/24/24		
Description: Segment 8, south side, near Bridge 128. AR after installation. Looking eastward.			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/24/24</p>		
<p>Description: Segment 8, north side, near Bridge 128. Flagged location for AR prior to installation. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/24/24</p>		
<p>Description: Segment 8, south side, near Bridge 128. AR after installation. Looking westward.</p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/24/24 Time: 7:00 AM – 2:00 PM

Inspector name(s): Mary Toner (AECOM), Emma Verville (SWCA)

Weather conditions (time of inspection): 60s, mostly sunny

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 7, north and south side, STAs 147 + ~80 to 148 + ~40
(west side of Bridge 128)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

*(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed **2**

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

*(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed **9** (5 N, 4 S)

*(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed **1**

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickler weed) - good fair poor ; number of plants placed

*(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed **2**

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

Tree plantings only on west side of Bridge 128; no shrubs planted. No white pines (PS and PS2) installed or available on site. Serviceberry (AC) locations shifted westward due to large root ball and wider shoulder to west. Other tree plantings adjusted to accommodate. Red oak is Quercus sp. substitute for black oak (QV). 5 AC planted on north side. All other installations (1 birch (BP), 2 maples (AR), 2 QV) on south side. 5 trees for north side (2 BP, 2 AR, 1 QV) staged along north side rail but not installed due to time restrictions.




Authorized Signature

Date: 10/24/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavetc.com</p>
---	--	---	---



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/24/24</p>		
<p>Description:</p> <p>Segment 7, south side, near Bridge 128. South side planting area prior to tree installation, trees for planting visible in background. Osprey nesting pole stored on ground to left of image. Looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/24/24</p>		
<p>Description</p> <p>Segment 7, north side, near Bridge 128. north side planting area prior to tree installation, trees for planting visible in background. Looking eastward.</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/24/24		
Description: Segment 7, south side, near Bridge 128. MON installing serviceberry (AC) on shoulder, gray birch (BP) and red maple (AR) staged for planting after ACs. Looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/24/24		
Description: Segment 7, west side of Bridge 128. Shoulders following tree installation on north and south side. 1 BP, 2 AR, and 2 red oak (QV) staged along north rail for planting on following day. Looking eastward.			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/24/2024 Time: 7:00 AM – 2:00 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-60s, sun and clouds.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the southern side of the work area between station #s 391+75 to 393+00.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

- (AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed
- Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed
- (CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed
- (AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed
- (BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed
- (CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **43**
- Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed
- (CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed
- (CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **11**
- (SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed
- (SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed
- (GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed
- (IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed
- (MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed
- (OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed
- Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed
- Pinus rigida (Pitch pine) - good fair poor ; number of plants placed
- (PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed
- Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed
- (QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed
- Rosa palustris (Swamp rose) - good fair poor ; number of plants placed
- Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed
- Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed
- (VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **21**
- (VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Plants installed according to plans.
- Partial planting bed installed. Completion of bed to occur tomorrow, 10/25/24.

Authorized Signature

Date: 10/24/24

EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com

PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavetc.com



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/24/24</p>		
<p>Description: View of southern planting bed prior to installation. <i>Facing west.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/24/24</p>		
<p>Description: View of plants laid out prior to installation. <i>Facing south.</i></p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/24/24</p>		
<p>Description: View of plants laid out prior to installation. Partial bed completed; gaps left for remainder of plants to be installed 10/25. Facing west.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/24/24</p>		
<p>Description: View of installed plants. Facing west.</p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/24/2024 Time: 7:00 AM – 2:00 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-60s, sun and clouds.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the northern side of the work area between station # 393+00 to #395+00 at the rock check dam.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

- (AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed
- Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed
- (CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed
- (AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed
- (BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed
- (CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **286**
- Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed
- (CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed
- (CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **29**
- (SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed
- (SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed
- (GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **17**
- (IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed
- (MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed
- (OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed
- Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed
- Pinus rigida (Pitch pine) - good fair poor ; number of plants placed
- (PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed
- Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed
- (QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed
- Rosa palustris (Swamp rose) - good fair poor ; number of plants placed
- Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed
- Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed
- (VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **55**
- (VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Plants installed according to plans. GB smaller than planned.

Authorized Signature

Date: 10/24/24

EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)

Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwave.com



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/24/24</p>		
<p>Description: View of planting bed prior to installation. <i>Facing west.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/24/24</p>		
<p>Description: View of plants laid out prior to installation. <i>Facing east.</i></p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/24/24		
Description: View of installed plants within eastern portion of the bed. <i>Facing east.</i>			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/24/24		
Description: View of installed plants according to plans in the western portion of the bed. <i>Facing west.</i>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/24/2024 Time: 7:00 AM – 2:00 PM

Inspector name(s): Emma Verville (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-60s, sun and clouds.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the northern side of the work area between station # 395+00 east of the rock check dam and # 395+85.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **79**

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **14**

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **9**

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **35**

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations



- Plants installed according to plans. GB smaller than planned.




Authorized Signature

Date: 10/24/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwave.com</p>
<p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p>	<p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p>	<p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/24/24</p>		
<p>Description: View of planting bed prior to installation. <i>Facing west.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/24/24</p>		
<p>Description: View of plants laid out prior to installation. <i>Facing east.</i></p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/24/24</p>		
<p>Description: View of plants being installed. Facing east.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/24/24</p>		
<p>Description: View of installed plants according to plans. Facing east.</p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/25/24 Time: 7:00 AM – 1:00 PM

Inspector name(s): Mary Toner (AECOM), Polina Safran (SWCA)

Weather conditions (time of inspection): 40s – 60s, clear

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 7, north side, STAs 391 + 00 to 393 + 00
(east of manhole 16, across preservation land trail)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

*(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **265**

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

*(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **38**

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

*(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **8**

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickerel weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed


Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed

*(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **75**

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations



Due to expansion of bed immediately east of this, gap between beds on plans is not present. Gap left at approx 192 + ~60 to allow passage from trailhead. Planting spacing adjusted to accommodate.




Authorized Signature

Date: 10/25/24

<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weisman (SWCA) Phone: 339-203-7045 Email: Rebecca.weisman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavecorp.com</p>
---	---	---	---


Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/25/24</p>		
<p>Description: Segment 7, north side, STA 392 + ~95. Loamed shoulder prior to planting. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/25/24</p>		
<p>Description: Segment 7, north side, STA 391 + ~60. MON laying out and installing plants. Looking eastward.</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/25/24		
Description: Segment 7, north side, STA 393 + ~00. Plants following installation. Looking westward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/25/24		
Description: Segment 7, north side, STA 391 + ~00. Plants following installation. Gap left for trailhead visible in the sunlit area to the right side of the image. Looking eastward.			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/25/24 Time: 7:00 AM – 1:00 PM

Inspector name(s): Mary Toner (AECOM), Polina Safran

Weather conditions (time of inspection): 40s – 60s, clear

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 7, south side, STAs 391 + 00 to ~80 and 392 + ~25 to ~60 (within 391 + 00 to 393 + 00)
(east of manhole 16, across preservation land trail)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

- (AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed
- Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed
- (CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed
- (AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed
- (BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed
- *(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **98**
- Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed
- (CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed
- *(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **7**
- (SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed
- (SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed
- *(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **9**
- (IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed
- (MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed
- (OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed
- Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed
- Pinus rigida (Pitch pine) - good fair poor ; number of plants placed
- (PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed
- Pontederia cordata (Pickerel weed) - good fair poor ; number of plants placed
- (QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed
- Rosa palustris (Swamp rose) - good fair poor ; number of plants placed
- Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed
- Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed
- *(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **20**
- (VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

Completing plantings on south side between STAs 391 + 00 and 393 + 00, initiated 10/24.

Authorized Signature

Gap left at approx 391 + ~60 for trailhead, plant spacing adjusted to accommodate.

Date: 10/25/24

EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)

Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)



Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavecorp.com



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/25/24</p>		
<p>Description: Segment 7, south side, STA 392 + -50. Shoulder prior to today's plantings, yesterday's plantings visible in foreground and midground. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/25/24</p>		
<p>Description: Segment 7, south side, STA 391 + -00. MON staging plants for layout and planting. Looking eastward.</p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/25/24		
Description: Segment 7, south side, STA 391 + ~00. Installed plantings. Gap for trailhead visible in sunlit area near top left of image. Looking eastward.			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/25/24		
Description: Segment 7, south side, STA 392 + ~55. Installed plantings between existing plantings. Looking eastward.			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/25/2024 Time: 7:00 AM – 2:00 PM

Inspector name(s): Polina Safran (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-60s, sunny.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the northwestern side of the Bridge 128.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

- (AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed **2**
- Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed
- (CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed
- (AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed
- (BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed **2**
- (CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed
- Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed
- (CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed
- (CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed
- (SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed
- (SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed
- (GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed
- (IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed
- (MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed
- (OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed
- Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed
- Pinus rigida (Pitch pine) - good fair poor ; number of plants placed
- (PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed
- Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed
- (QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed **1**
- Rosa palustris (Swamp rose) - good fair poor ; number of plants placed
- Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed
- Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed
- (VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed
- (VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Trees installed as shown on plans with slight modification to ensure trees have enough space.
- Pending installation of 2 pines and shrubs within this section.



Authorized Signature

Date: 10/25/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill_cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew_devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavec.com</p>
---	--	---	---

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/25/24</p>		
<p>Description: View of northwestern side of Bridge 128 prior to installation. Facing northeast.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/25/24</p>		
<p>Description: View of northwestern side of Bridge 128 prior to installation. Facing northeast.</p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/25/24</p>		
<p>Description: View of installed plants. <i>Facing east.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/25/24</p>		
<p>Description: View of installed plants. <i>Facing east.</i></p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/25/2024 Time: 7:00 AM – 2:00 PM

Inspector name(s): Polina Safran (SWCA) & Mary Toner (AECOM)

Weather conditions (time of inspection): 40s-60s, sunny.

Inspection Planting Location Description (include segment # ; stationing & side of work area):

Segment 7 planting along the southern side of the work area between station #s 389+25 to 391+00.

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

- (AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed
- Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed
- (CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed
- (AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed
- (BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed
- (CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **197**
- Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed
- (CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed
- (CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **69**
- (SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed
- (SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed
- (GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **19**
- (IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed
- (MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed
- (OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed
- Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed
- Pinus rigida (Pitch pine) - good fair poor ; number of plants placed
- (PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed
- Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed
- (QV) Quercus rubra (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed
- Rosa palustris (Swamp rose) - good fair poor ; number of plants placed
- Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed
- Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed
- (VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **87**
- (VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

- Plants installed according to plans.

Authorized Signature

Date: 10/25/24

EVERSOURCE PROJECT MANAGER

Name: Bill Cooper
Phone: 812-929-3481 (mobile)
Email: bill.cooper@eversource.com

EVERSOURCE ENVIRONMENTAL CONTACT

Name: Matt Devlin
Phone: 508-596-0147
Email: matthew.devlin@eversource.com

EVERSOURCE CONSTRUCTION SUPERVISOR

Name: Matt Lagoy
Phone: 413-320-8752
Email: matthew.lagoy@eversource.com

ENVIRONMENTAL CONSULTANT

Primary Contact (Epsilon Associates)
Name: Marc Bergeron (Epsilon Associates)
Phone: 508-212-0420 (mobile)
Email: mbergeron@epsilonassociates.com

Secondary Contact (SWCA)
Name: Rebecca Weissman (SWCA)
Phone: 339-203-7045
Email: Rebecca.weissman@swca.com

PRIME CONTRACTOR (BOND)

Name: Matt Stock
Phone: 617-512-6766
Email: mstock@bond-civilutility.com

SUB CONTRACTOR (ET & L Corp.)

Name: Jake Matys
Phone: 978-844-2219
Email: jmatys@etlcorp.com



PRIME CONTRACTOR (Haugland)



Name: Peter D'Anna
Phone: 631-767-5808
Email: pdanna@hauglandllc.com

PRIME CONTRACTOR (New Wave)


Name: Dylan Stanford
Phone: 603-782-6046
Email: Dylan.stanford@newwavevc.com

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/25/24</p>		
<p>Description: View of southern planting bed prior to installation. <i>Facing east.</i></p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/25/24</p>		
<p>Description: View of plants laid out prior to installation. <i>Facing southeast.</i></p>			

Restoration Planting Photographs

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 3	Date: 10/25/24		
Description: View of installed plants. <i>Facing east.</i>			

		PHOTOGRAPHIC LOG	
Client Name: Eversource		Site Location: Sudbury to Hudson Transmission Reliability Project	Town: Sudbury
Photo No.: 4	Date: 10/25/24		
Description: View of installed plants. <i>Facing east.</i>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/26/2024 Time: 6:30 AM – 1:30 PM

Inspector name(s): Mary Toner (AECOM), Terry Ramborger (AECOM)

Weather conditions (time of inspection): clear, 40s – 60s

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 7, north side, 387 + 00 – 391 + 00
(around MH 16 and westward ~300 ft)

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

*(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **666**

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

*(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed **104**

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

*(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed **50**

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed


*(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **181**

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

Plant spacing and layout modified due to available space, such as some sweetfern (CP) moved behind huckleberry (GB) at west end of manhole 16 (MH16).

Gap left at STA 387 + ~25 for possible trailhead.


Authorized Signature

Date: 10/26/24


<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwavecorp.com</p>
---	--	---	---



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/26/24</p>		
<p>Description:</p> <p>Segment 7, north side, ~STA 391 + 00, near manhole 16 (MH16). Planting area prior to plant installation. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/26/24</p>		
<p>Description:</p> <p>Segment 7, north side, ~STA 388 + 50. MON laying out and installing plantings. Looking eastward.</p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/26/24</p>		
<p>Description: Segment 7, north side, ~STA 388 + 50. Completed plantings. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/26/24</p>		
<p>Description: Segment 7, north side, ~STA 388 + 50. Completed plantings. Looking eastward.</p>			

Restoration Plantings Inspection Report Sudbury to Hudson Transmission Project



Date: 10/26/2024 Time: 6:30 AM – 1:30 PM

Inspector name(s): Mary Toner (AECOM), Terry Ramborger (AECOM)

Weather conditions (time of inspection): clear, 40s – 60s

Inspection Planting Location Description (include segment # ; stationing & side of work area):
Segment 7, south side, 387 + 75 – 388 + 75

Project Name:
Sudbury to Hudson
Transmission Reliability
Project

Project Location:
Sudbury, Hudson, Stow, and
Marlborough, MA

USEPA #:
MAR1003UW

Plant Notes: Condition – good, fair or poor

(AR) Acer rubrum (Red maple) - good fair poor ; number of plants placed

Alisma plantago-aquatica (Water plantain) - good fair poor ; number of plants placed

(CH) Alnus rugosa (Speckled alder) substitute for Corylus americana - good fair poor ; number of plants placed

(AC) Amelanchier canadensis (Service berry) - good fair poor ; number of plants placed

(BP) Betula populifolia (Gray birch) - good fair poor ; number of plants placed

*(CS) Carex pensylvanica (Pennsylvania sedge) - good fair poor ; number of plants placed **89**

Cephalanthus occidentalis (Button bush) - good fair poor ; number of plants placed

(CA) Clethra alnifolia (Sweet pepperbush) - good fair poor ; number of plants placed

(CP) Comptonia peregrina (Sweetfern) - good fair poor ; number of plants placed

(SD) Cornus (Swida) alternifolia (Alternate leaved dogwood) - good fair poor ; number of plants placed

(SA) Cornus (Swida) amomum (Silky dogwood) - good fair poor ; number of plants placed

(GB) Gaylussacia baccata (Huckleberry) - good fair poor ; number of plants placed

(IV) Ilex verticillata (Winterberry holly) - good fair poor ; number of plants placed

(MP) Myrica pensylvanica (Northern bayberry) - good fair poor ; number of plants placed

(OC) Osmunda cinnamomea (Cinnamon fern) - good fair poor ; number of plants placed

Peltandra virginica (Arrow arum) - good fair poor ; number of plants placed

Pinus rigida (Pitch pine) - good fair poor ; number of plants placed

(PS or PS2) Pinus strobus (White pine) - good fair poor ; number of plants placed

Pontederia cordata (Pickeral weed) - good fair poor ; number of plants placed

(QV) Quercus spp. (Oak) substitute for Quercus velutina - good fair poor ; number of plants placed

Rosa palustris (Swamp rose) - good fair poor ; number of plants placed

Sagittaria latifolia (Arrowhead) - good fair poor ; number of plants placed

Sparganium eurycarpum (Giant bur-reed) - good fair poor ; number of plants placed


*(VA) Vaccinium angustifolium (Lowbush blueberry) - good fair poor ; number of plants placed **12**

(VC) Vaccinium corymbosum (Highbush blueberry) - good fair poor ; number of plants placed

Other Comments & Observations

Filling in sedge (CS), blueberries (VA) in previously started bed. Plant spacing modified due to available space. 10-ft gap left between easternmost group of sedges and rest of bed based on approximation from plans.

West end-of-bed stake at STA 388 + 50, approx 25 ft too far west based on plans.




Authorized Signature

Date: 10/26/24



<p>EVERSOURCE PROJECT MANAGER</p> <p>Name: Bill Cooper Phone: 812-929-3481 (mobile) Email: bill.cooper@eversource.com</p> <p>EVERSOURCE ENVIRONMENTAL CONTACT</p> <p>Name: Matt Devlin Phone: 508-596-0147 Email: matthew.devlin@eversource.com</p> <p>EVERSOURCE CONSTRUCTION SUPERVISOR</p> <p>Name: Matt Lagoy Phone: 413-320-8752 Email: matthew.lagoy@eversource.com</p>	<p>ENVIRONMENTAL CONSULTANT</p> <p><u>Primary Contact (Epsilon Associates)</u> Name: Marc Bergeron (Epsilon Associates) Phone: 508-212-0420 (mobile) Email: mbergeron@epsilonassociates.com</p> <p><u>Secondary Contact (SWCA)</u> Name: Rebecca Weissman (SWCA) Phone: 339-203-7045 Email: Rebecca.weissman@swca.com</p>	<p>PRIME CONTRACTOR (BOND)</p> <p>Name: Matt Stock Phone: 617-512-6766 Email: mstock@bond-civilutility.com</p> <p>SUB CONTRACTOR (ET & L Corp.)</p> <p>Name: Jake Matys Phone: 978-844-2219 Email: jmatys@etlcorp.com</p> <p>PRIME CONTRACTOR (Haugland)</p> <p>Name: Peter D'Anna Phone: 631-767-5808 Email: pdanna@hauglandllc.com</p>	<p>PRIME CONTRACTOR (New Wave)</p> <p>Name: Dylan Stanford Phone: 603-782-6046 Email: Dylan.stanford@newwave.com</p>
---	--	---	---



Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 1</p>	<p>Date: 10/26/24</p>		
<p>Description: Segment 7, south side, near -STA 388 + 00. MON laying out and installing plantings around existing plants. Looking eastward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 2</p>	<p>Date: 10/26/24</p>		
<p>Description: Segment 7, south side, near -STA 388 + 00. MON laying plantings to approx -25 ft east of end-of-bed stake, based off bed dimensions on plans. Looking westward.</p>			

Restoration Planting Photographs

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 3</p>	<p>Date: 10/26/24</p>		
<p>Description: Segment 7, south side, near STA 388 + ~75. Plantings after installation, bed completed. Lighter areas of soil are previously completed plantings. Looking westward.</p>			

		<p>PHOTOGRAPHIC LOG</p>	
<p>Client Name: Eversource</p>		<p>Site Location: Sudbury to Hudson Transmission Reliability Project</p>	<p>Town: Sudbury</p>
<p>Photo No.: 4</p>	<p>Date: 10/26/24</p>		
<p>Description: Segment 7, south side, near STA 388 + ~75. Plantings after installation, bed completed. Lighter areas of soil are previously completed plantings. Looking eastward.</p>			

Invasive Species Certification Forms (Sudbury Only Requirement)

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL

Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ {each piece of equipment used on site} as 'clean'⁸.

ETL _____ (name of firm) hereby Certifies that

Volvo EW180 _____ (make, model, and/or type)

BE23 _____ (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 _____ (signed)

10-21-24 _____ (dated)

Jake Madys _____ (printed name)

Super _____ (title)

ETL _____ (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats)} is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.

Seq 14

Sudbury to Hudson Transmission Reliability Project
Town of Sudbury

CERTIFICATION FORM FOR INVASIVE SPECIES CONTROL


Certain permit conditions in the Sudbury Conservation Commission Order of Conditions issued for the Project require all equipment, including timber mats to be cleaned and certified invasive species free, prior to entering the site. Such certification shall be provided to the Commission prior to commencement of mobilization into the site and when equipment is remobilized within the Project site. Therefore a Condition of Contracts for the Prime Contractor, any Subcontractors, and any equipment or mat vendors shall be required to Certify their equipment⁷ (each piece of equipment used on site) as 'clean'⁸.

ETL (name of firm) hereby Certifies that

Volvo EW180 (make, model, and/or type)

BE23 (equipment ID tag or #) meets the following

1. before entry on to the job site, has been sufficiently cleaned to remove all accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species; and
2. that equipment deployed in areas of invasive species (as identified in project plans) shall be cleaned prior to redeployment.

 (signed)

10-24-24 (dated)

Jake Matys (printed name)

Super (title)

ETL (Firm)

The signed original of this form one for each piece of equipment (or lot⁹ of mats) is to be given to the Eversource Construction Supervisor assigned to the project.

⁷ Equipment may include, but is not limited to bulldozers, excavators, backhoes, bucket trucks (tracked or wheeled), pulling equipment, concrete trucks, compressors, drilling equipment, and mats (composite, wood, or other materials).

⁸ With regard to invasive species, the definition of clean means free of accumulated mud, debris, plant fragments, and detritus that could harbor seeds, roots, or plant fragments of so-called invasive plant species.

⁹ Lot of mats is the number of mats that may be transported by one forwarder/truck at a time.